



Daily P&A Report

Well Name: Sohio State 2 P&A

Date: 1/24/2014
Report #: 3.0
AFE #: 313427
API #: 05-123-07185

Field Name NIOBRARA SHALE	API/UWI 05-123-07185	Drilling Permit # 05-123-07185	State Plane (E/W - X) (ft) 41	State Plane (N/S - Y) (ft) 104
Contractor WORKOVER UNIT	Rig Number SELECT WELL SERVICE #12	County WELD	State/Province COLORADO	Well Configuration Type

Daily Operations: 1/23/2014 06:00 - 1/24/2014 06:00				
Job Category PLUG & ABANDON	AFE Number 313427	Daily Field Est Total (Cost) 29,231	Cum Field Est To Date (Cost) 54,186	Total AFE + Supp Amount (Cost) 114,615
Temperature (°F) 0	Weather OVERCAST/SNOW	Road Condition GOOD	Tubing Pressure (psi) 0.0	Casing Pressure (psi) 0.0
Original KB Elevation (ft)				

24 HR Operation Summary
DRILLING CEMENT

Remarks

Daily Contacts		
Job Contact: DON BEAVER	Title: WSS	Phone Mobile: 720-281-7245
Job Contact: LONNIE MUSTARD	Title: WSS	Phone Mobile: 970-301-3167

Time Log				
Start Time	End Time	Dur (hr)	Code 2	Com
06:00	07:00	1.0	Rig Operations	CREW TRAVEL
07:00	07:30	0.5	Rig Operations	SAFETY MEETING
07:30	08:30	1.0	Rig Operations	DRILLING CEMENT, GETTING CEMENT AND METAL BACK IN RETURNS, CIRCULATE HOLE CLEAN
08:30	12:00	3.5	Rig Operations	TOH, STRIP BOP OFF TO GET 7 7/8" BIT OUT, RIH W/ 7 1/2" LEAD IMPRESSION BLOCK, 4-3 1/2" DC'S, TAG OBSTRUCTION IN WELL, TOH, STRIP BOP OFF OVER LEAD BLOCK. APPEARS TO BE JUNK IN HOLE, POSSIBLY UPSIDE DOWN BIT IN HOLE
12:00	14:00	2.0	Waiting on Orders	PUT CALL IN TO CARRIZO TO DETERMINE NEXT OPERATION. GOT ORDERS TO CEMENT
14:00	15:00	1.0	Other	WAIT ON CEMENT TRUCKS AND CREW
15:00	17:00	2.0	Cementing	MIRU CEMENTERS INC, MIX AND PUMP 50 SX 15.2 PPG CLASS "G" NEAT CEMENT. PUMP CEMENT FROM120' TO SURFACE, ND BOP, FILL 8 5/8" CSG TO SURFACE LEVEL. RDMO CEMENTERS INC
17:00	18:00	1.0	Rig Operations	DRAIN PUMP AND LINES, RD SURFACE EQUIP
18:00	19:00	1.0	Rig Operations	CREW TRAVEL HOME
19:00	06:00	11.0	Secure Well For Night	SECURE WELL FOR NIGHT

Casing Strings					
Csg Des	Set Depth (ftKB)	OD (in)	ID (in)	Wt/Len (lb/ft)	Grade

Daily Costs				
Cost Des	Code 1	Code 2	Field Est (Cost)	Vendor
Wellsite Consultants / Prof Service	185	120	1,500.00	DON BEAVER
Wellsite Consultants / Prof Service	185	120	1,500.00	LONNIE MUSTARD
Completion Rig	185	106	10,000.00	SELECT WELL SERVICE #12
Bits, Reamers, Stabilizers, DH Tool	185	109	1,000.00	DOWNHOLE TOOLS
Equipment Rental	185	118	2,214.00	PEAK RENTALS
Equipment Rental	185	118	700.00	CENTENIAL
Bits, Reamers, Stabilizers, DH Tool	185	109	4,000.00	BASIC TOOLS
Cement & Cement Service	185	110	4,504.00	CEMENTERS INC
Contingency	185	199	3,812.70	