

Kwikturn Services, Inc.

Consulting • Service Tools

Company RED RIVER RANCH		Lease					
		Well # RRR 2-2					
Customer's Rep.							
PLUG DEPTH	1217						
SACKS PUMPED	2						
PLUG DEPTH	257						
SACKS PUMPED	16						
TOTAL SACKS PUMPED	23						

Daily Summary

8/16/14

MIRU and pull rods. H2S well, will kill and pull tubing in morning. SDFN

8/17/14

Warm up rig, test venting gas at 100-350 ppm H2S. Hook up kill truck and kill well, leaving water trickling down back side to keep well dead. Pulled tubing, SB 39 jts and laid the rest down. Pick up first plug and TIH and set at 1217', released kill truck, TOOH, SB 9 jts and laid rest down. Pick up bailer and TIH and spot 2 sks cement on top of plug, TOOH and lay bailer down. TIH with second plug and set at 257', drop one jt and pump 16 sks cement on top of plug, pull up above cement and load hole with water. RD and move to 18-3W.

8/20/14

S&S Lopez dug out well head

8/21/14

Topar welding cut off well head 4' below ground level

Ran in 50' with 1" poly pipe and topped off casing with 5 sks cement

8/22/14

Took Topar welder to location and welded 8 5/8 cap on top of casing, put well number, date, and RRR on cap. .Will backfill at later date.

EASTERN COLORADO WELL SERVICE, LLC

P.O. Box 244
CHEYENNE WELLS, CO 80810
Office: (719) 767-5100 Fax: (719) 767-5228

Miscellaneous Equipment Rentals

DAILY TIME TICKET 1399 91

Ticket Status: Submitted and Approved

Date 8/17/2014

Customer: Kwik Turn

WELL/LEASE RRR 2-2

State: County:

Remarks:

Drove to location with two plugs and 18 saks of cement. TIH with first plug to 1217' set plug TOH with tbg. Ran in with dump baller, dump two sacks of cement on top of CIBP, ran out with baller. TIH with second plug set it at 257' pump 16 sacks of cement TOOH laying down SDFN

Rental Equipment*		
Equipment	Required	Fee
Pump	<input type="checkbox"/>	\$0.00
BOP	<input type="checkbox"/>	\$0.00
Tank	<input type="checkbox"/>	\$0.00
Power Swivel	<input type="checkbox"/>	\$0.00

Large Rental Equipment Total: \$0.00

EST. SUB TOTAL: 4,180.00

Supplies and Materials Required*				
Supply/Material	Description/Size	Price Each	Qty	Extended Price
Mechanical Bridge Plug	5.5"	\$1,100.00	2	\$2,200.00
Grout Pump & Bailer	500 psi	\$1,350.00	1	\$1,350.00
Cement	Type I II	\$35.00	18	\$630.00

Current Supplies and Materials Total: \$4,180.00

* Only Noted supplies required are displayed on the ticket, Equipment usage is noted by a check box in the required field

Labor Information As part of our ongoing safety commitment, you are required to digitally sign your name stating you have successfully completed this work day safely and without an accident and that the ticket information is accurate

Title:	Employee Name:	Hours:	Date/Time of Digital Signature:	Customer Comments And Signatures:
Required Crew 1:	JAMES VALDEZ	0	8/18/2014 1:59:51 PM	
Required Crew 2:		0		
Required Crew 3:		0		
Required Crew 4:		0		
Required Crew 5:		0		
Required Crew 6:	JAMES VALDEZ	0	8/18/2014 1:59:53 PM	