

YETTER WELL SERVICE, INC.

P.O. Box 1808 • Sterling, Colorado 80751-7808

Phone (970) 522-2885

Date 8-29-14

COMPANY Beren Corp

LEASE Klingenstein

WELL NO. 3

RIG 9

COUNTY Weld

Work Ordered By: Ed HANES

Job Description:

HOURS

TOTAL

Road To Loc. Rig up unrigged well, Rig up J-L.
Set plug @ 6720' & 2 sack cement Rig up for 4 1/2
unrigged surface, weld bell nipple unland casing.
check stretch, Cap well. J.D.F.W. @ \$275.-

① \$275.1

52

\$1512

50

RODS

PUMP

SUBS

TUBING

SUBS

OTHER

Remarks:

FURNISHED

COPY

UNIT CHARGE

5/3

 $\frac{5}{2}$
$$5\frac{1}{2}$$
 $5\frac{1}{2}$

TAX

TOTAL

\$1512	50
--------	----



YETTER WELL SERVICE, INC.

P.O. Box 1808 • Sterling, Colorado 80751-7808
Phone (970) 522-2885

Date SEPT. 2 2014

COMPANY BEREN CORP

LEASE KLINGENS MITT WELL NO. 3

RIG Cementing equip

COUNTY Weld, Co.

Work Ordered By: Ed

Job Description: PFA

			HOURS	TOTAL
7-2	To location with cement bulk truck, set up. mix 40 sx cement to 14 1/2 # with chlorides added, Pump down tub for csg stub plug.			
	Mix 50 sx cement to 14 1/2 # with chlorides added, Pump down tub at 400' for 1/2 in 1/2 out surf. csg shoe plug. Wash up.			
9-3	Plug bell down hole to 374'. Mix 30 sx cement to 14 1/2 # with chlorides added. Pump down tub at 370'. Stand by 4 hrs. for cement to set up. Tag cement at 280'.			
	Mix 15 sx, pump down surface csg for top plug.			
RODS	PUMP	SUBS		
TUBING	SUBS	OTHER		
Remarks:				
FURNISHED	135 sx cement @ 14.00			\$ 1890 00
	Cement bulk truck		8	768 00
	1/2 bag chloride.			14 00
	Cement blending unit			800 00
	Plastic liner			25 00
	1 Ton for gel		3	225 00
	12 sx gel bentonite gel. @ 16.60			199 20
	Tool Pusher 1 day.			600 00
UNIT CHARGE	A. YETTER			
	B. YETTER			
	J. RUFF.			
			2.9% TAX	\$ 2128.20
			TOTAL	\$ 4582 92



YETTER WELL SERVICE, INC.

P.O. Box 1808 • Sterling, Colorado 80751-7808
Phone (970) 522-2885

Date 9-2-14

COMPANY Beren Corp
RIG 9

LEASE Klingensmith WELL NO. 3
COUNTY weld

Work Ordered By: Ed Haynes

Job Description: P+H

	HOURS	TOTAL
Travel To Loc. Rig up For 4 1/2" Rig up Cement unit, pump & load Hole 14 BBL of Grt. Rig up J.W. Freeport & Shot casing of @ 1000' Rig down J.W. pull casing & Lay down. Rig up for Tubing. Run Tubing To 1000' Rig up Cement unit mix & pump 40 SACK plug. Rig down Cement unit. pull Tubing To 400' Rig up & pump 50 SACK plug. Rig down Cement unit. Lay down Tubing. Cap well, S.D.F.N.	10	\$ 2750 00

RODS	PUMP	SUBS
TUBING	SUBS	OTHER

Remarks:

FURNISHED	Casing Truck	@ \$85.00	3	255 00
	Casing tools - 1 day			350 00
	210 BBL / 5 day min			165 00
	75 BBL Tank			60 00
	Cement unit (See cement ticket)			63 75
	4 1/2" wiper			130 00
	2 1/2" LARKIN Rubber			150 00
	Lay down 1000' casing @ .15 ft.			

UNIT CHARGE

Randy B
Mat H
Phil A
Tyler S

10
10
10
10

TAX \$193.75

TOTAL

5 62
\$3929 37



YETTER WELL SERVICE, INC.

P.O. Box 1808 • Sterling, Colorado 80751-7808

Phone (970) 522-2885

Date 9-3-14

COMPANY Bren Corp

LEASE Hingrasin Th

WELL NO. 5

RIG 9

COUNTY weld

Work Ordered By: Ed Haynes

Job Description: P+A

			HOURS	TOTAL
Travel To Loc. Rig up for Tubing uncap well. Run in Tag Cement @ 374' Rig up Cement unit. Rig up & pump 30 SACKS OF Cement. Lay down Tubing, Standby 4 hrs Rig up & Tag Cement @ 280' to 400'. Rig up & pump 15 SACK SURFACE plug. Rig down Road To Yard			10	\$ 2750 00
RODS				
PUMP				
SUBS				
TUBING				
SUBS				
OTHER				
Remarks:				
FURNISHED				
10 5/8 Adapter/Larkins				25 00
75 bbl				60 00
210 BBI				
UNIT CHARGE <u>Randy JS</u>			10	
<u>Mat, W</u>			10	
<u>Phil A</u>			10	
<u>Tyler S</u>			10	
TAX				
TOTAL				\$ 2835 00