

US ROCKIES REGION

Anadarko Daily Summary Report

Well: UPRC 19-10J

| | | |
|--|------------------------|--|
| Project:COLORADO-WELD-NAD83-UTM13 | Site:UPRC 19-10J | Rig Name No:CONCORD 5/5 |
| Event: CONST- CAP WELL WORK | Start Date: 10/27/2014 | End Date: |
| Active Datum: RKB @4,954.99usft (above Mean Sea Level) | | UWI: NW/SE/0/3/N/65/W/19/0/0/6/PM/S/1,983.00/E/0/0/0/0 |

| Report No | Report Date | MD (usft) | 24 Hr Summary |
|-----------|-------------|-----------|---|
| 1 | 10/27/2014 | | MIRU, BD & kill well w 20/45bbbs, ND WH & NU BOP, RU Hole Seekers, EMI & tally OOH w 124jts, 104 good, 120 bad, RD testers, PU RBP, TIH w 119jt, SIW |
| 2 | 10/28/2014 | | continue to TIH w RBP, set RBP @ 6868' w 214jts, roll hole, test to 1k, ND, C/O WH to 5k, test casing to 5k, never made it to 5k, tested to 3800lbs, loose 800lbs right away, over 15 min another 450lbs, drop sand on RBP, TOO H, TIH w packer & set @ 3450' w |
| 3 | 10/29/2014 | | Continue to hunt for hole, testing casing above & below packer to 2500lbs, isolating the hole between 6540' & 6603', TOO H w packer, SIW |
| 4 | 10/30/2014 | | TIH open enede w 207 jts w EOT @ 6630', RU Sanjel, safety meeting, pump 25 sx balance plug, TOO H 24 jts to 5872', roll clean, SIW w 2500lbs of pressure, RD Sanjel |
| 5 | 11/03/2014 | | tag cement w jt 198 @ 6347.03', TOO H, PU & TIH w bit & tag cement, PU RU power swivel, break circulation, drill up 9jts to 6630' w 207jts, roll hole clean, pressure test casing to 2500lbs for 15 min, bled off 200lbs, SIW |
| 6 | 11/04/2014 | | TOOH, PU RH, TIH & circulate onto RBP @ 6868' w 214jts, roll clean, release & TOO H, SIW |
| 7 | 11/05/2014 | | RU Hole Seekers, PU & test IH w NC, XNN, 23jts, packer, 204jts, set packer @ 6556.33', EOT @ 7279.43', test to 1k for 15min, RU lubricator, broach, ND BOP, NU WH, test to 5k for 15min, RDMO |