

FORM
2

Rev
08/13

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

400676163

Date Received:

09/23/2014

APPLICATION FOR PERMIT TO:

☒ Drill ☐ Deepen ☐ Re-enter ☐ Recomplete and Operate

TYPE OF WELL OIL ☒ GAS ☐ COALBED ☐ OTHER _____

Refilling ☐

ZONE TYPE SINGLE ZONE ☒ MULTIPLE ZONES ☐ COMMINGLE ZONES ☐

Sidetrack ☐

Well Name: Peschel

Well Number: 20G-202

Name of Operator: PDC ENERGY INC

COGCC Operator Number: 69175

Address: 1775 SHERMAN STREET - STE 3000

City: DENVER State: CO Zip: 80203

Contact Name: Julie Webb

Phone: (303)831-3933

Fax: ()

Email: Julie.webb@pdce.com

RECLAMATION FINANCIAL ASSURANCE

Plugging and Abandonment Bond Surety ID: 20090078

WELL LOCATION INFORMATION

QtrQtr: SWSW Sec: 20 Twp: 4N Rng: 65W Meridian: 6

Latitude: 40.293650

Longitude: -104.693140

Footage at Surface: 1100 feet FNL/FSL FSL 950 feet FEL/FWL FWL

Field Name: WATTENBERG

Field Number: 90750

Ground Elevation: 4801

County: WELD

GPS Data:

Date of Measurement: 07/17/2014 PDOP Reading: 1.5 Instrument Operator's Name: Brian Rottinghaus

If well is ☐ Directional ☒ Horizontal (highly deviated) **submit deviated drilling plan.**

Footage at Top of Prod Zone: FNL/FSL FSL 2470 FSL 848 FWL 2455 FSL 500 FEL 2470 FSL 848 FWL 2455 FSL 500 FEL
Sec: 20 Twp: 4N Rng: 65W Sec: 20 Twp: 4N Rng: 65W

LOCATION SURFACE & MINERALS & RIGHT TO CONSTRUCT

Surface Ownership: ☒ Fee ☐ State ☐ Federal ☐ Indian

The Surface Owner is: ☒ is the mineral owner beneath the location.

(check all that apply)

☒ is committed to an Oil and Gas Lease.

☒ has signed the Oil and Gas Lease.

☐ is the applicant.

The Mineral Owner beneath this Oil and Gas Location is: ☒ Fee ☐ State ☐ Federal ☐ Indian

The Minerals beneath this Oil and Gas Location will be developed by this Well: Yes

The right to construct the Oil and Gas Location is granted by: oil and gas lease

Surface damage assurance if no agreement is in place:

Surface Surety ID:

LEASE INFORMATION

Using standard QtrQtr, Sec, Twp, Rng format, describe one entire mineral lease that will be produced by this well (Describe lease beneath surface location if produced. Attach separate description page or map if necessary.)

Township 4 North, Range 65 West, 6th P.M.

Section 20: All that part of the Southeast Quarter (SE/4) of Section 20 lying South of the Right-of-way of the Platte Valley Canal and the Southwest Quarter (SW/4) (Mineral Lease Map Attached)

Total Acres in Described Lease: 309 Described Mineral Lease is: ☒ Fee ☐ State ☐ Federal ☐ Indian

Federal or State Lease # _____

Distance from Completed Portion of Wellbore to Nearest Lease Line of described lease: 0 Feet

CULTURAL DISTANCE INFORMATION

Distance to nearest:

Building: 864 Feet

Building Unit: 937 Feet

High Occupancy Building Unit: 5280 Feet

Designated Outside Activity Area: 5280 Feet

Public Road: 944 Feet

Above Ground Utility: 840 Feet

Railroad: 5280 Feet

Property Line: 664 Feet

INSTRUCTIONS:

- All measurements shall be provided from center of the Proposed Well to nearest of each cultural feature as described in Rule 303.a.(5).
- Enter 5280 for distance greater than 1 mile.
- Building - nearest building of any type. If nearest Building is a Building Unit, enter same distance for both.
- Building Unit, High Occupancy Building Unit, and Designated Outside Activity Area - as defined in 100-Series Rules.

DESIGNATED SETBACK LOCATION INFORMATION

Check all that apply. This location is within a: ☒ Buffer Zone
☐ Exception Zone
☐ Urban Mitigation Area

- Buffer Zone - as described in Rule 604.a.(2), within 1,000' of a Building Unit
- Exception Zone - as described in Rule 604.a.(1), within 500' of a Building Unit.
- Urban Mitigation Area - as defined in 100-Series Rules.

Pre-application Notifications (required if location is within 1,000 feet of a building unit):

Date of Rule 305.a.(1) Urban Mitigation Area Notification to Local Government: _____

Date of Rule 305.a.(2) Buffer Zone Notification to Building Unit Owners: 08/07/2014

SPACING and UNIT INFORMATION

Distance from Completed Portion of Wellbore to Nearest Wellbore Permitted or Completed in the same formation: 154 Feet

Distance from Completed Portion of Wellbore to Nearest Unit Boundary 500 Feet (Enter 5280 for distance greater than 1 mile.)

Federal or State Unit Name (if appl): _____ Unit Number: _____

SPACING & FORMATIONS COMMENTS

N2S2 and S2N2 in Section 20-T4N-R65W

OBJECTIVE FORMATIONS

Objective Formation(s)	Formation Code	Spacing Order Number(s)	Unit Acreage Assigned to Well	Unit Configuration (N/2, SE/4, etc.)
NIOBRARA	NBRR		320	GWA

DRILLING PROGRAM

Proposed Total Measured Depth: 11657 Feet

Distance to nearest permitted or existing wellbore penetrating objective formation: 154 Feet (Including plugged wells)

Will a closed-loop drilling system be used? Yes

Is H₂S gas reasonably expected to be encountered during drilling operations at concentrations greater than or equal to 100 ppm? No (If Yes, attach an H₂S Drilling Operations Plan)

Will salt sections be encountered during drilling? No

Will salt based (>15,000 ppm Cl) drilling fluids be used? No

Will oil based drilling fluids be used? No

BOP Equipment Type: ☐ Annular Preventor ☒ Double Ram ☐ Rotating Head ☐ None

GROUNDWATER BASELINE SAMPLING AND MONITORING AND WATER WELL SAMPLING

Water well sampling required per Rule 318A

DRILLING WASTE MANAGEMENT PROGRAM

Drilling Fluids Disposal: OFFSITE Drilling Fluids Disposal Methods: Land application

Cuttings Disposal: OFFSITE Cuttings Disposal Method: Beneficial reuse

Other Disposal Description:

Drill cuttings will be land applied at PDC spread fields with COGCC Facility ID 429629, 430649, 431183, 434889, or 436033.

Beneficial reuse or land application plan submitted? Yes

Reuse Facility ID: 429629 or Document Number:

CASING PROGRAM

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top
SURF	13+3/4	9+5/8	36	0	875	830	875	0
1ST	8+3/4	7	26	0	7745	650	7745	500
1ST LINER	6+1/8	4+1/2	13.5	6534	11657			

☒ Conductor Casing is NOT planned

DESIGNATED SETBACK LOCATION EXCEPTIONS

Check all that apply:

- ☐ Rule 604.a.(1)A. Exception Zone (within 500' of Building Unit)
- ☐ Rule 604.b.(1)A. Exception Location (existing or approved Oil & Gas Location now within a Designated Setback as a result of Rule 604.a.)
- ☐ Rule 604.b.(1)B. Exception Location (existing or approved Oil & Gas Location is within a Designated Setback due to Building Unit construction after Location approval)
- ☐ Rule 604.b.(2) Exception Location (SUA or site-specific development plan executed on or before August 1, 2013)
- ☐ Rule 604.b.(3) Exception Location (Building Units constructed after August 1, 2013 within setback per an SUA or site-specific development plan)

GREATER WATTENBERG AREA LOCATION EXCEPTIONS

Check all that apply:

- ☒ Rule 318A.a. Exception Location (GWA Windows).
- ☒ Rule 318A.c. Exception Location (GWA Twinning).

RULE 502.b VARIANCE REQUEST

☐ Rule 502.b. Variance Request from COGCC Rule or Spacing Order Number

OTHER LOCATION EXCEPTIONS

Check all that apply:

- ☐ Rule 318.c. Exception Location from Rule or Spacing Order Number
- ☐ Rule 603.a.(2) Exception Location (Property Line Setback).

ALL exceptions and variances require attached Request Letter(s). Refer to applicable rule for additional required attachments (e.g. waivers, certifications, SUAs).

OPERATOR COMMENTS AND SUBMITTAL

Comments 7" casing string will be cemented to at least 200' above Niobrara, around 500' from surface. CBL will only be run in the vertical section of the wellbore. Distance to nearest well [Peschel 5-20] measured to via the Anti-Collision Report in the Deviated Drilling plan.

PDC request an exception to rule 317.o.: PDC will not run an open hole log or cased hole log. Pre-application certification letter attached as other.

This application is in a Comprehensive Drilling Plan _____ CDP #: _____

Location ID: _____

Is this application being submitted with an Oil and Gas Location Assessment application? _____ Yes

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Julie Webb

Title: Regulatory Analyst Date: 9/23/2014 Email: Julie.webb@pdce.com

Operator must have a valid water right or permit allowing for industrial use or purchased water from a seller that has a valid water right or permit allowing for industrial use, otherwise an application for a change in type of use is required under Colorado law. Operator must also use the water in the location set forth in the water right decree or well permit, otherwise an application for a change in place of use is required under Colorado law. Section 37-92-103(5), C.R.S. (2011).

Based on the information provided herein, this Application for Permit-to-Drill complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved:  _____ Director of COGCC Date: 11/28/2014

Expiration Date: 11/27/2016

API NUMBER

05 123 40717 00

Conditions Of Approval

All representations, stipulations and conditions of approval stated in the Form 2A for this location shall constitute representations, stipulations and conditions of approval for this Form 2 Permit-to-Drill and are enforceable to the same extent as all other representations, stipulations and conditions of approval stated in this Permit-to-Drill.

<u>COA Type</u>	<u>Description</u>
	Operator shall comply with Buffer Zone Move-In, Rig-Up Notice Rule 305.h (effective 9/30/2014).
	1) Submit Form 42 electronically to COGCC 48 hours prior to MIRU. 2) Comply with Rule 317.i and provide cement coverage from end of 7" casing to a minimum of 200' above Niobrara. Verify coverage with cement bond log. 3) Run and submit Directional Survey from TD to base of surface casing. The operator shall comply with Rule 321, and it shall be the operator's responsibility to ensure that the wellbore complies with setback requirements in commission orders or rules prior to producing the well.
	Operator acknowledges the proximity of the listed wells: Operator agrees to: provide mitigation option 1 or 2 (per the DJ Basin Horizontal Offset Policy) to mitigate the situation, ensure all applicable documentation is submitted based on the selected mitigation option chosen, and submit a Form 42 ("OFFSET MITIGATION COMPLETED") for the remediated wells, referencing the API number of the proposed horizontal well(s) stating what appropriate mitigation occurred and that it has been completed, prior to the hydraulic stimulation of this well. BOHLENDER 31-29 3 (API NO 123-09670)CPC BOHLENDER 29-2 (API NO 123-13035) CPC-BOHLENDER 29-1 (API NO 123-12884)HSR-CHARLTON 8-20 (API NO 123-15387) HSR-HINDE 7-20 (API NO 123-16400)HSR-PECK 6-20 (API NO 123-13586) HSR-RAWITCH 5-20 (API NO 123-15336)UPRR 21 PAN AM G 1 (API NO 123-09302)
	Operator acknowledges the proximity of the listed wells: Operator agrees to: provide mitigation option 1 or 2 (per the DJ Basin Horizontal Offset Policy) to mitigate the situation, ensure all applicable documentation is submitted based on the selected mitigation option chosen, and submit a Form 42 ("OFFSET MITIGATION COMPLETED") for the remediated wells, referencing the API number of the proposed horizontal well(s) stating what appropriate mitigation occurred and that it has been completed, prior to the hydraulic stimulation of this well. PESCHEL 24-20 (API NO 123-13969)PESCHEL 33-20 (API NO 123-13041) PESCHEL 43-20 (API NO 123-12539)PESCHEL 34-20 (API NO 123-12519) PESCHEL 44-20 (API NO 123-11784)

Best Management Practices

<u>No</u>	<u>BMP/COA Type</u>	<u>Description</u>
1	Planning	604c.(2).E. Multiwell Pads: This 2A application is for a 9-well pad. No suitable existing locations are in the area. PDC has worked with the landowners to select the proposed site. Location was chosen based on surface owner preference.
2	Planning	604c.(2).V. Development From Existing Well Pads: An existing pad was not available to utilize to develop these wells.

3	Planning	604.c.(2).W. Site Specific Measures: Lights should be turned downward and away from building units within the 1,000 foot buffer area. Dust mitigation will be provided as necessary on lease access roads.
4	Planning	804. Visual Impact: Production facilities, regardless of construction date, which are observable from any public highway will be painted with uniform, non-contrasting, non-reflective color tones (similar to the Munsell Soil Color Coding System), and with colors matched to but slightly darker than the surrounding landscape.
5	Planning	604c.(2).J. BOPE for Well Servicing Operations: All valves will also be tested to maximum rating by a third party prior to being delivered to location. Whenever snubbing operations are being used the snubbing stack will be pressure tested at the same time the BOPE is being tested which consist of a single pipe ram and a annular bag.
6	Planning	604c.(2).K. Pit Level Indicators: PDC uses an Electronic Drilling Recorder (EDR) with pit level monitor(s) and alarm(s) for production rigs. Basic level gages are used on steel pits utilized for the surface rig.
7	Planning	604c.(2).L. Drill Stem Tests: PDC does not conduct drill stem tests, but will seek prior approval from the director if a drill stem test will be preformed.
8	Planning	604c.(2).U. Identification of Plugged and Abandoned Wells: Pursuant to rule 319.a. (5)., once the well has been plugged and abandoned, PDC will identify the location of the wellbore with a permanent monument that will detail the well name and date of plugging.
9	Traffic control	604c.(2).D. Traffic Plan: If required by the local government, a traffic plan will be coordinated with the local jurisdiction prior to commencement of operations.
10	General Housekeeping	604c.(2).N. Control of Fire Hazards: PDC will ensure that any material that might be deemed a fire hazard will be will remain no less than twenty-five (25) feet from the wellhead(s), tanks and separator(s). PDC installs automation equipment for tank level and pressure monitoring inside the bermed area that complies with API RP 500 classifications and with the current national electrical code as adopted by the State of Colorado.
11	General Housekeeping	604c.(2).P. Removal of Surface Trash: A commercial size trash bin for removing debris will be located on site. This bin will be for use by all parties affiliated with the operation.
12	General Housekeeping	604c.(2).T. Well Site Cleared: The wellsite will be cleared of all non-essential equipment within ninety (90) days after all wells associated with the pad have been plugged and abandoned.
13	Material Handling and Spill Prevention	604c.(2).I. BOPE Testing for Drilling Operations: PDC's contractors will supply a double ram BOPE (Blinds and pipes). BOPE is always function tested and all seals and ram block rubbers are inspected. After installation of the BOPE, PDCE conducts a pressure test on the BOPE at a low pressure of (200-400 psi) and a high pressure test with a third party tester, all tests are digitally recorded and any failed equipment or seals are replaced and re-tested.

14	Dust control	805.b(1)-(c) Odors and Dust: Oil and gas facilities and equipment will operate in a manner that odors and dust do not constitute a nuisance or hazard to public welfare. Odors: Oil and gas operations will be in compliance with the Department of Public Health and Environment, Air Quality Control Commission, Regulation No. 2 Odor Emission, 5 C.C.R. 1001-4, Regulation No. 3 (5 C.C.R. 1001-5), and Regulation No. 7 Section XVII.B.1 (a-c) and Section XII. Dust; PDC will employ practices for control of fugitive dust caused by operations include but not limited to the use of speed restrictions, regular road maintenance, restriction of construction activity during high-wind days, and silica dust controls when handling sand used in hydraulic fracturing operations. When necessary, PDC coordinates dust mitigation with the county on gravel roads, places road base where allowed by surface owner around tanks and wellheads to minimize dust, and will water the roads and locations when dry. In addition, automation is used on all new wells to minimize truck traffic.
15	Construction	604c.(2).G. Berm Construction: Containment berms shall be constructed of steel rings with a geosynthetic liner, designed and installed to prevent leakage and resist degradation from erosion or routine operation. All berms will be visually checked periodically to ensure proper working condition. Secondary containment devices shall be sufficiently impervious to contain any spilled or released material.
16	Construction	604c.(2).S. Access Roads: PDC will utilize the lease access road off of CR 42 (gravel) for drilling operations and maintenance equipment. The lease access road will be properly constructed and maintained to accommodate for local emergency vehicle access. Dust will be mitigated as necessary on lease access road and CR 42.
17	Construction	604c.(2).M. Fencing Requirements: The completed wellsites will be surrounded with a fence and gate. PDC personnel will monitor the wellsites regularly upon completion of the wells. Authorized representatives and/or PDC personnel shall be on-site during drilling and completion operations.
18	Construction	604c.(2).Q. Guy Line Anchors: Rig guy wires are anchored to the rig's base beam that the rig stands on, temporary and permanent anchors will not be set on this location.
19	Construction	604c.(2).R. Tank Specifications: Condensate storage tanks will be designed, constructed and maintained in accordance with National Fire Protection Association (NFPA) Code 30 (2008 version). PDC will maintain written records to verify proper design, construction and maintenance. All records will be available for inspection by the Director.
20	Noise mitigation	604c.(2).A. Noise: WELL PAD: PDC has conducted baseline noise surveys for all drilling rigs that are being contracted and has also conducted a baseline noise survey for hydraulic fracture stimulation operations on a representative horizontal well. These baseline surveys are utilized for site specific noise modeling to determine if any mitigation measures are warranted. A review was conducted to identify potential receptors within 1000 feet of the proposed pad site. There are 4 building units of concern located southwest 500 feet, northwest 502, 564 and 615 feet of the proposed pad. Noise and light mitigation will be installed to the southwest and northwest of the pad. Methods of noise mitigation shall include but not be limited to hay bales, noise walls, or customized semi-trailers. PRODUCTION FACILITIES: It is not anticipated that noise mitigation will be necessary at the proposed tank battery location. After construction is completed, equipment installed and production begins, noise levels will be assessed to determine if mitigation measures will be required to be compliant with Rule 802.

21	Emissions mitigation	604c.(2).C. Green Completions: Flowlines, 48" HLPs, sand traps all capable of supporting green completions as described in rule 805 shall be installed at any Oil and Gas location at which commercial quantities of gas and or oil are reasonable expected to be produced based on existing wells. All green flow back equipment will be able to handle more than 1.5 times the amount of any know volumes in the surrounding field. First sign of salable gas will be put into production equipment and turned down line.
22	Drilling/Completion Operations	604c.(2).O. Loadlines: All loadlines shall be bullplugged or capped.
23	Drilling/Completion Operations	Prior to drilling operations, Operator will perform an anti-collision scan of existing offset wells that have the potential of being within close proximity of the proposed well. This anti-collision scan will include definitive MWD or gyro surveys of the offset wells with included error of uncertainty per survey instrument, and compared against the proposed wellpath with its respective error of uncertainty. If current surveys do not exist for the offset wells, Operator may have gyro surveys conducted to verify bottomhole location. The proposed well will only be drilled if the anti-collision scan results indicate that there is not a risk for collision, or harm to people or the environment. For the proposed well, upon conclusion of drilling operations, an as-constructed gyro survey will be submitted to COGCC with the Form 5.
24	Drilling/Completion Operations	Operator will comply with COGCC Policy for Bradenhead Monitoring During Hydraulic Fracturing Treatments in the Greater Wattenberg Area dated May 29, 2012. The Colorado Oil and Gas Conservation Commission (COGCC) has established this Policy Regarding Bradenhead Monitoring During Hydraulic Fracturing Treatments ("Treatment") in the Greater Wattenberg Area ("GWA") pursuant to COGCC 207.a. ("Policy"). This Policy applies to oil and gas operations in the GWA as defined by the COGCC Rules of Practice and Procedure.

Total: 24 comment(s)

Applicable Policies and Notices to Operators

Notice Concerning Operating Requirements for Wildlife Protection.

Policy for Bradenhead Monitoring During Hydraulic Fracturing Treatments in the Greater Wattenberg Area.

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
2238271	30 DAY NOTICE LETTER
400676163	FORM 2 SUBMITTED
400678658	OFFSET WELL EVALUATION
400682103	WELL LOCATION PLAT
400682106	DIRECTIONAL DATA
400682108	DEVIATED DRILLING PLAN
400682123	EXCEPTION LOC WAIVERS
400682124	EXCEPTION LOC WAIVERS
400682125	EXCEPTION LOC REQUEST
400682131	PROPOSED SPACING UNIT
400682136	OPEN HOLE LOGGING EXCEPTION
400682137	OTHER
400683322	MINERAL LEASE MAP

Total Attach: 13 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Permit	Final Review Completed. No LGD or public comment received.	11/24/2014 8:23:15 AM
Permit	Attached revised 30 Day Notice Letter.	10/14/2014 10:32:36 AM
Permit	30 Day notice letter cites incorrect rule. Emailed operator to correct. The Certification of Compliance with Rule 305.a Pre-Application Notice is under "OTHER". Request for Exception to Open Hole Logging Rule 317.o letter attached. Operator requests approval of a Rule 318Aa and Rule 318Ac exception location: Wellhead is to be located outside of a GWA drilling window and will be located more than 50' from an existing well location. Request and waivers attached.	10/8/2014 9:30:53 AM
Engineer	Offset Wells Evaluated.	10/3/2014 9:57:35 AM
Permit	Passed Completeness	9/24/2014 9:56:19 AM

Total: 5 comment(s)