

**From:** [Craig Burger - DNR](#)  
**To:** ["Haddock, Reed"](#)  
**Cc:** [Jay Krabacher - DNR](#)  
**Subject:** RE: Request for CBL Deferment - RU 431-7  
**Date:** Tuesday, January 06, 2015 10:20:00 AM

---

Reed,

WPX can defer running the CBL on this well.

Just a reminder: the NTO requires monitoring the bradenheads of all wells on the pad until the CBL is run.

Craig Burger  
Northwest Area Engineer



P 970.625.2497 Ext.2 | F 970.625.5682 | C 970-319-4194  
796 Megan Ave., Suite 201, Rifle, CO 81650  
[craig\\_burger@state.co.us](mailto:craig_burger@state.co.us) | [www.colorado.gov/cogcc](http://www.colorado.gov/cogcc)

---

**From:** Andrews - DNR, David [mailto:[david.andrews@state.co.us](mailto:david.andrews@state.co.us)]  
**Sent:** Tuesday, January 06, 2015 8:33 AM  
**To:** Craig Burger - DNR  
**Cc:** Jay Krabacher  
**Subject:** Fwd: Request for CBL Deferment - RU 431-7  
----- Forwarded message -----  
**From:** **Haddock, Reed** <[Reed.Haddock@wpxenergy.com](mailto:Reed.Haddock@wpxenergy.com)>  
**Date:** Tue, Jan 6, 2015 at 8:30 AM  
**Subject:** Request for CBL Deferment - RU 431-7  
**To:** "Krabacher - DNR, Jay" <[jay.krabacher@state.co.us](mailto:jay.krabacher@state.co.us)>  
**Cc:** David Andrews - DNR <[david.andrews@state.co.us](mailto:david.andrews@state.co.us)>, "Porraz, Isac" <[Isac.Porraz@wpxenergy.com](mailto:Isac.Porraz@wpxenergy.com)>

Jay, Dave:

WPX Energy Rocky Mountain, LLC is requesting a CBL deferment on the Federal RU 431-7 located in the Section 7, T7S-R93W. Attached is a temperature survey that was performed after cementing the 4 ½" production casing on the subject well.

Information pertaining to the request is as follows:

Well:	Federal RU 431-7
API:	05-045-22346-00
Location:	Section 7 T7S-R93W
Surface Csg:	9 5/8" set and cemented at 1178'
Production Csg Cement Date:	4 ½" @ 10,072' – cemented 1/1/15
Cement:	1070 sks

Cement top from survey: 4875' Estimated  
Estimated top of gas: 7195' Estimated  
Estimated Top Perf: 6895' Estimated  
Temp Survey: 1/2/15 Attached

Volume to fill annular: Hole remained full following cementing operations  
Please let me know if you need additional information to approve this deferment.  
After deferment is received, WPX Energy will continue to monitor the bradenhead pressure until the CBL has been performed and notify if pressure exceeds 150 psig.

01/01/2015	19:30	6 HR	0 BBL	0 PSI
01/02/2015	01:30	12 HR	0 BBL	0 PSI
01/02/2015	13:30	24 HR	0 BBL	0 PSI
01/03/2015	13:30	48 HR	0 BBL	0 PSI
01/04/2015	13:30	72 HR	0 BBL	0 PSI

Reed Haddock  
Regulatory Specialist Staff  
WPXENERGY  
303-606-4086 (Office)  
720-544-3267 (Cell)  
[Reed.Haddock@WPXEnergy.com](mailto:Reed.Haddock@WPXEnergy.com)