

JOB LOG

Magna Energy Services

17509 MCR 14

Fort Morgan, Colorado 80701

Operator: Western Operating Company

Well: Foster 14-2 API: 05-123-14822

Location: NW/SW, Sec. 14, T6N, R61W

Date: 12-10-14

ITP: 0 ICP: 0 Surface casing: 0

MIRU P&A rig and related equipment.

Rolled hole.

ND wellhead. NU BOPs. Tbnng stuck in hole.

Released tbnng anchor and worked tbnng free. Started POOH. Found holes at 1250'. Tbnng plugged off with scale.

LD tbnng on ground. Total of 211 jnts of 2-3/8" 4.7# J-55 8rd eue tbnng, SN/perf sub and tbnng anchor.

PU 2-3/8" workstring and TIH to 6764'. Rolled hole clean. POOH.

MIRU Magna wireline. RIH with 4-1/2" CIBP and set at 6663'. Dump bailed 2 sks of cement on top of plug.

RD wireline.

ND BOPs and casing head. Unland casing. NU BOPs.

Worked stretch in casing.

RU wireline. Cut casing at 4785'. RDMO wireline.

LD 114 jnts of 4-1/2" 11.6# J-55 LT&C casing.

RIH with tbnng to 4836'.

Loaded hole. Pumped 60 sks. Displaced 17.5 bbls with good returns throughout.

PU to 343'. Pumped 100 sks. LD tbnng. WOC

Tagged plug at 97'. LD tbnng.

ND BOPs.

Dug out and cut off surface head.

Topped off surface plug with 10 sks.

Welded on cap. Backfilled hole.

RDMO

Flushed and capped flowline.

Wireline Contractor: Magna Wireline of Gillette, WY

Cement Contractor: Magna Energy Services of Fort Morgan, CO

Bud Holman

Field Supervisor

720-280-5997