

MECHANICAL INTEGRITY TEST

Windy Hill is requesting a maximum surface injection pressure of 2700 psi. The April 2015 MIT for this well was conducted at 350 psi in accordance with standard MIT's. Windy Hill is aware of the Commission's requirement for the application to include documentation of a MIT conducted at 3000 psi (300 psi above the maximum surface pressure). Windy Hill is scheduling the appropriate MIT and intends to include documentation of the results with the Subsequent filing.