



## LEASE INFORMATION

Using standard QtrQtr, Sec, Twp, Rng format, describe one entire mineral lease that will be produced by this well (Describe lease beneath surface location if produced. Attach separate description page or map if necessary.)

T5N-R64W Section 26: NW

Total Acres in Described Lease: 160 Described Mineral Lease is:  Fee  State  Federal  Indian

Federal or State Lease # \_\_\_\_\_

Distance from Completed Portion of Wellbore to Nearest Lease Line of described lease: 0 Feet

## CULTURAL DISTANCE INFORMATION

Distance to nearest:

Building: 1017 Feet  
Building Unit: 940 Feet  
High Occupancy Building Unit: 5280 Feet  
Designated Outside Activity Area: 5280 Feet  
Public Road: 295 Feet  
Above Ground Utility: 285 Feet  
Railroad: 4641 Feet  
Property Line: 289 Feet

### INSTRUCTIONS:

- All measurements shall be provided from center of the Proposed Well to nearest of each cultural feature as described in Rule 303.a.(5).
- Enter 5280 for distance greater than 1 mile.
- Building - nearest building of any type. If nearest Building is a Building Unit, enter same distance for both.
- Building Unit, High Occupancy Building Unit, and Designated Outside Activity Area - as defined in 100-Series Rules.

## DESIGNATED SETBACK LOCATION INFORMATION

Check all that apply. This location is within a:  Buffer Zone  
 Exception Zone  
 Urban Mitigation Area

- Buffer Zone – as described in Rule 604.a.(2), within 1,000' of a Building Unit
- Exception Zone - as described in Rule 604.a.(1), within 500' of a Building Unit.
- Urban Mitigation Area - as defined in 100-Series Rules.

Pre-application Notifications (required if location is within 1,000 feet of a building unit):

Date of Rule 305.a.(1) Urban Mitigation Area Notification to Local Government: \_\_\_\_\_

Date of Rule 305.a.(2) Buffer Zone Notification to Building Unit Owners: 11/03/2015

## SPACING and UNIT INFORMATION

Distance from completed portion of proposed wellbore to nearest completed portion of offset wellbore permitted or completed in the same formation: 250 Feet

Distance from Completed Portion of Wellbore to Nearest Unit Boundary 487 Feet (Enter 5280 for distance greater than 1 mile.)

Federal or State Unit Name (if appl): \_\_\_\_\_ Unit Number: \_\_\_\_\_

## SPACING & FORMATIONS COMMENTS

T5N-R64W Section 26: N2, Section 25: NW

## OBJECTIVE FORMATIONS

Objective Formation(s)	Formation Code	Spacing Order Number(s)	Unit Acreage Assigned to Well	Unit Configuration (N/2, SE/4, etc.)
NIOBRARA	NBRR		480	GWA

## DRILLING PROGRAM

Proposed Total Measured Depth: 13675 Feet

Distance from proposed wellbore to nearest existing or permitted wellbore belonging to another operator:

271 Feet (Including plugged wells)

Will a closed-loop drilling system be used? Yes

Is H<sub>2</sub>S gas reasonably expected to be encountered during drilling operations at concentrations greater than or equal to 100 ppm? No (If Yes, attach an H<sub>2</sub>S Drilling Operations Plan)

Will salt sections be encountered during drilling? No

Will salt based (>15,000 ppm Cl) drilling fluids be used? No

Will oil based drilling fluids be used? No

BOP Equipment Type:  Annular Preventor  Double Ram  Rotating Head  None

## GROUNDWATER BASELINE SAMPLING AND MONITORING AND WATER WELL SAMPLING

Water well sampling required per Rule 318A

## DRILLING WASTE MANAGEMENT PROGRAM

Drilling Fluids Disposal: OFFSITE Drilling Fluids Disposal Methods: Land application

Cuttings Disposal: OFFSITE Cuttings Disposal Method: Beneficial reuse

Other Disposal Description:

Drill cuttings will be land applied at PDC spread fields with COGCC Facility ID 429629, 430649, 431183, 434889, or 436033.

Beneficial reuse or land application plan submitted? Yes

Reuse Facility ID: 429629 or Document Number: \_\_\_\_\_

## CASING PROGRAM

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top
SURF	12+1/4	9+5/8	36	0	875	830	875	0
1ST	8+3/4	7	26	0	7079	650	7079	0
1ST LINER	6+1/8	4+1/2	13.5	5873	13675			

Conductor Casing is NOT planned

## DESIGNATED SETBACK LOCATION EXCEPTIONS

Check all that apply:

- Rule 604.a.(1)A. Exception Zone (within 500' of Building Unit)
- Rule 604.b.(1)A. Exception Location (existing or approved Oil & Gas Location now within a Designated Setback as a result of Rule 604.a.)
- Rule 604.b.(1)B. Exception Location (existing or approved Oil & Gas Location is within a Designated Setback due to Building Unit construction after Location approval)
- Rule 604.b.(2) Exception Location (SUA or site-specific development plan executed on or before August 1, 2013)
- Rule 604.b.(3) Exception Location (Building Units constructed after August 1, 2013 within setback per an SUA or site-specific development plan)

## GREATER WATTENBERG AREA LOCATION EXCEPTIONS

Check all that apply:

- Rule 318A.a. Exception Location (GWA Windows).
- Rule 318A.c. Exception Location (GWA Twinning).

## RULE 502.b VARIANCE REQUEST

- Rule 502.b. Variance Request from COGCC Rule or Spacing Order Number \_\_\_\_\_

**OTHER LOCATION EXCEPTIONS**

Check all that apply:

- Rule 318.c. Exception Location from Rule or Spacing Order Number \_\_\_\_\_
- Rule 603.a.(2) Exception Location (Property Line Setback).

ALL exceptions and variances require attached Request Letter(s). Refer to applicable rule for additional required attachments (e.g. waivers, certifications, SUAs).

**OPERATOR COMMENTS AND SUBMITTAL**

Comments

This application is in a Comprehensive Drilling Plan  No  CDP #: \_\_\_\_\_

Location ID: \_\_\_\_\_

Is this application being submitted with an Oil and Gas Location Assessment application?  Yes

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Venessa Langmacher

Title: Senior Regulatory Tech Date: 12/6/2015 Email: venessa.langmacher@pdce.co

Based on the information provided herein, this Application for Permit-to-Drill complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: \_\_\_\_\_ Director of COGCC Date: \_\_\_\_\_

Expiration Date: \_\_\_\_\_

<b>API NUMBER</b>
05

**Conditions Of Approval**

All representations, stipulations and conditions of approval stated in the Form 2A for this location shall constitute representations, stipulations and conditions of approval for this Form 2 Permit-to-Drill and are enforceable to the same extent as all other representations, stipulations and conditions of approval stated in this Permit-to-Drill.

<u>COA Type</u>	<u>Description</u>

**Best Management Practices**

<u>No</u>	<u>BMP/COA Type</u>	<u>Description</u>
1	Drilling/Completion Operations	One of the first wells drilled on the pad will be logged with Cased hole Pulsed Neutron Log with Gamma Ray Log from TD into the surface casing. All wells on the pad will have a cement bond log with gamma-ray run on production casing (or on intermediate casing if production liner is run) into the surface casing. The horizontal portion of every well will be logged with a measured while-drilling gamma-ray log. The Form 5, Completion Report, for each well on the pad will list all logs run in that well and have those logs attached. The Form 5 for each well shall clearly state "No open-hole logs were run" and shall reference the Rule 317.p Exception granted for the well.
2	Drilling/Completion Operations	Operator will comply with COGCC Policy for Bradenhead Monitoring During Hydraulic Fracturing Treatments in the Greater Wattenberg Area dated May 29, 2012. The Colorado Oil and Gas Conservation Commission (COGCC) has established this Policy Regarding Bradenhead Monitoring During Hydraulic Fracturing Treatments ("Treatment") in the Greater Wattenberg Area ("GWA") pursuant to COGCC 207.a. ("Policy"). This Policy applies to oil and gas operations in the GWA as defined by the COGCC Rules of Practice and Procedure.

3	Drilling/Completion Operations	Prior to drilling operations, Operator will perform an anti-collision scan of existing offset wells that have the potential of being within close proximity of the proposed well. This anti-collision scan will include definitive MWD or gyro surveys of the offset wells with included error of uncertainty per survey instrument, and compared against the proposed wellpath with its respective error of uncertainty. If current surveys do not exist for the offset wells, Operator may have gyro surveys conducted to verify bottomhole location. The proposed well will only be drilled if the anti-collision scan results indicate that there is not a risk for collision, or harm to people or the environment. For the proposed well, upon conclusion of drilling operations, an as-constructed gyro survey will be submitted to COGCC with the Form 5.
4	Drilling/Completion Operations	604c.(2).L. Drill Stem Tests: PDC does not conduct drill stem tests, but will seek prior approval from the director if a drill stem test will be preformed.
5	Drilling/Completion Operations	604c.(2).J. BOPE for Well Servicing Operations: All valves will also be tested to maximum rating by a third party prior to being delivered to location. Whenever snubbing operations are being used the snubbing stack will be pressure tested at the same time the BOPE is being tested which consist of a single pipe ram and a annular bag.
6	Drilling/Completion Operations	604c.(2).I. BOPE Testing for Drilling Operations: PDC's contractors will supply a double ram BOPE (Blinds and pipes). BOPE is always function tested and all seals and ram block rubbers are inspected. After installation of the BOPE, PDCE conducts a pressure test on the BOPE at a low pressure of (200-400 psi) and a high pressure test with a third party tester, all tests are digitally recorded and any failed equipment or seals are replaced and re-tested.
7	Noise mitigation	"604c.(2).A. Noise: WELL PAD: PDC has conducted baseline noise surveys for all drilling rigs that are being contracted and has also conducted a baseline noise survey for hydraulic fracture stimulation operations on a representative horizontal well. These baseline surveys are utilized for site specific noise modeling to determine if any mitigation measures are warranted. A review was conducted to identify potential receptors within 1000 feet of the proposed pad site. There are two (2) building units of concern located 754' NW and 825'S. Light and sound mitigation will be installed to the North, West and South of the proposed location. Methods of noise mitigation shall include but not be limited to hay bales, sound walls, or customized semi-trailers. PRODUCTION FACILITIES: It is not anticipated that noise mitigation will be necessary at the proposed tank battery location. After construction is completed, equipment installed and production begins, noise levels will be assessed to determine if mitigation measures will be required to be compliant with Rule 802." "
8	Planning	604c.(2).E. Multiwell Pads: This 2A application is for a 5-well pad. PDC Energy considered all options for this area including Landowner concerns. The Landowner, Connie Bihain and the Tenant farmer, Kevin Chesnut "Strongly Preferred" that the facilities were located out of the irrigated field and Pivot. They did not want to loose any farmed acreage to our operations. There is also a JBS Feedlot to the east end of the 1/4 and 1/2 section which ruled out that area. With this location we were also able to use an access point that was preferred by Weld County.
9	Construction	604c.(2).G. Berm Construction: Containment berms shall be constructed of steel rings with a geosynthetic liner, designed and installed to prevent leakage and resist degradation from erosion or routine operation. All berms will be visually checked periodically to ensure proper working condition. Secondary containment devices shall be sufficiently impervious to contain any spilled or released material. Due to a downgradient surface water body within 500', tertiary containment (such as an earthen berm or the like), will be installed around Production Facilities.
10	Construction	"604c.(2).S. Access Roads: PDC will utilize an improved lease access road off of County Road 57 (dirt) all heavy truck traffic and rig moves along with drilling operations and maintenance equipment. The lease access road will be properly constructed and maintained to accommodate for local emergency vehicle access. Dust will be mitigated as necessary on lease access road." "

11	Planning	604c.(2).V. Development From Existing Well Pads: An existing pad was not available to utilize to develop these wells.
12	Drilling/Completion Operations	604.c.(2).W. Site Specific Measures: Lights should be turned downward and away from building units within the 1,000 foot buffer area. Dust mitigation will be provided as necessary on lease access roads.
13	Drilling/Completion Operations	804. Visual Impact: Production facilities, regardless of construction date, which are observable from any public highway will be painted with uniform, non-contrasting, non-reflective color tones (similar to the Munsell Soil Color Coding System), and with colors matched to but slightly darker than the surrounding landscape.
14	Dust control	805.b(1)-(c) Odors and Dust: Oil and gas facilities and equipment will operate in a manner that odors and dust do not constitute a nuisance or hazard to public welfare. Odors: Oil and gas operations will be in compliance with the Department of Public Health and Environment, Air Quality Control Commission, Regulation No. 2 Odor Emission, 5 C.C.R. 1001-4, Regulation No. 3 (5 C.C.R. 1001-5), and Regulation No. 7 Section XVII.B.1 (a-c) and Section XII. Dust; PDC will employ practices for control of fugitive dust caused by operations include but not limited to the use of speed restrictions, regular road maintenance, restriction of construction activity during high-wind days, and silica dust controls when handling sand used in hydraulic fracturing operations. When necessary, PDC coordinates dust mitigation with the county on gravel roads, places road base where allowed by surface owner around tanks and wellheads to minimize dust, and will water the roads and locations when dry. In addition, automation is used on all new wells to minimize truck traffic.
15	Emissions mitigation	604c.(2).C. Green Completions: Flowlines, 48" HLPs, sand traps all capable of supporting green completions as described in rule 805 shall be installed at any Oil and Gas location at which commercial quantities of gas and or oil are reasonable expected to be produced based on existing wells. All green flow back equipment will be able to handle more than 1.5 times the amount of any know volumes in the surrounding field. First sign of salable gas will be put into production equipment and turned down line.
16	Traffic control	604c.(2).D. Traffic Plan: If required by the local government, a traffic plan will be coordinated with the local jurisdiction prior to commencement of operations.
17	Drilling/Completion Operations	604c.(2).K. Pit Level Indicators: PDC uses an Electronic Drilling Recorder (EDR) with pit level monitor(s) and alarm(s) for production rigs. Basic level gages are used on steel pits utilized for the surface rig.
18	Drilling/Completion Operations	604c.(2).M. Fencing Requirements: The completed wellsites will be surrounded with a fence and gate. PDC personnel will monitor the wellsites regularly upon completion of the wells. Authorized representatives and/or PDC personnel shall be on-site during drilling and completion operations.
19	Drilling/Completion Operations	604c.(2).N. Control of Fire Hazards: PDC will ensure that any material that might be deemed a fire hazard will be will remain no less than twenty-five (25) feet from the wellhead(s), tanks and separator(s). PDC installs automation equipment for tank level and pressure monitoring inside the bermed area that complies with API RP 500 classifications and with the current national electrical code as adopted by the State of Colorado.
20	Drilling/Completion Operations	604c.(2).O. Loadlines: All loadlines shall be bullplugged or capped.
21	General Housekeeping	604c.(2).P. Removal of Surface Trash: A commercial size trash bin for removing debris will be located on site. This bin will be for use by all parties affiliated with the operation.
22	Drilling/Completion Operations	604c.(2).Q. Guy Line Anchors: Rig guy wires are anchored to the rig's base beam that the rig stands on, temporary and permanent anchors will not be set on this location.

23	Drilling/Completion Operations	604c.(2).R. Tank Specifications: Condensate storage tanks will be designed, constructed and maintained in accordance with National Fire Protection Association (NFPA) Code 30 (2008 version). PDC will maintain written records to verify proper design, construction and maintenance. All records will be available for inspection by the Director.
24	Drilling/Completion Operations	604c.(2).T. Well Site Cleared: The wellsite will be cleared of all non-essential equipment within ninety (90) days after all wells associated with the pad have been plugged and abandoned.
25	Drilling/Completion Operations	604c.(2).U. Identification of Plugged and Abandoned Wells: Pursuant to rule 319.a.(5)., once the well has been plugged and abandoned, PDC will identify the location of the wellbore with a permanent monument that will detail the well name and date of plugging.
26	Storm Water/Erosion Control	This Stormwater Management Plan contains required elements associated with PDC's construction activities, as defined in the CDPS General Permit for Stormwater Discharges Associated with Construction Activity, Authorization to Discharge Under the Colorado Discharge Permit System (Permit No. COR-030000, re-issued and effective July 1, 2007).BMPs for sediment and erosion control will be accomplished through a combination of construction techniques, vegetation and re-vegetation, administrative controls, and structural features.

Total: 26 comment(s)

### Applicable Policies and Notices to Operators

Policy
Notice Concerning Operating Requirements for Wildlife Protection. <a href="http://cogcc.state.co.us/documents/reg/Policies/Wildlife_Notice.pdf">http://cogcc.state.co.us/documents/reg/Policies/Wildlife_Notice.pdf</a>

### Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
400942822	FORM 2 SUBMITTED
400943086	DIRECTIONAL DATA
400943092	WELL LOCATION PLAT
400943093	DEVIATED DRILLING PLAN
400943094	PROPOSED SPACING UNIT
400943095	SURFACE AGRMT/SURETY
400943096	EXCEPTION LOC WAIVERS
400943097	EXCEPTION LOC REQUEST
400943098	30 DAY NOTICE LETTER
400943099	OPEN HOLE LOGGING EXCEPTION
400943100	EXCEPTION LOC REQUEST
400943101	EXCEPTION LOC WAIVERS
400943150	OffsetWellEvaluations Data

Total Attach: 13 Files

### General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>

Total: 0 comment(s)