

FORM 21
Rev 08/14

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
400972922
Date Received:
01/18/2016

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
- Injection well tests must be witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment
Checklist

OP OGCC

OGCC Operator Number: 51065 Contact Name Shane Pelton
 Name of Operator: LOEB LLC* HERMAN L Phone: (620) 617-5870
 Address: P O BOX 838
 City: LAWRENCEVILLE State: IL Zip: 62439 Email: shane@loeboil.com

Pressure Chart		
Cement Bond Log		
Tracer Survey		
Temperature Survey		
Inspection Number		

API Number : 05- 017-06954 OGCC Facility ID Number: 208019
 Well/Facility Name: TEAGUE 43-13 Well/Facility Number: 1
 Location QtrQtr: NESE Section: 13 Township: 16S Range: 42W Meridian: 6

SHUT-IN PRODUCTION WELL INJECTION WELL Last MIT Date: 5/15/2009 12:00:00 AM
Test Type:
 Test to Maintain SI/TA status 5-Year UIC Reset Packer
 Verification of Repairs Annual UIC TEST
 Describe Repairs or Other Well Activities: _____

Wellbore Data at Time of Test				Casing Test Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth. Bridge Plug or Cement Plug Depth <u>5102</u>
Injection Producing Zone(s)	Perforated Interval	Open Hole Interval		
MRRW	5152-5174			
Tubing Casing/Annulus Test				
Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?	
			<input type="checkbox"/>	

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
01-13-2016	TEMPORARILY ABANDONED	0		
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
320	320	320	320	0

Test Witnessed by State Representative? OGCC Field Representative Quint, Craig
 I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.
 Signed: _____ Print Name: Theresa
 Title: Osment Email: theresa@loeboil.com Date: 1/18/2016

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.
 COGCC Approved: George, Travis Date: 1/26/2016

CONDITIONS OF APPROVAL, IF ANY:

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>	
400972922	FORM 21 SUBMITTED	
Total Attach: 1 Files		
<u>General Comments</u>		
<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Engineer	Form 21 original doc #2315820	1/26/2016 9:21:20 AM
Total: 1 comment(s)		