

From: [Jenkins - DNR, Steve](#)
To: [Lee, Michael](#)
Cc: [Light, Cheryl](#)
Subject: Re: HSR-HALL 12-31 (API# 0512316753)
Date: Wednesday, April 27, 2016 9:22:18 AM
Attachments: [image003.jpg](#)

Mike:
You are approved as requested.
Thanks,
Steve

On Wed, Apr 27, 2016 at 9:11 AM, Lee, Michael <Michael.Lee@anadarko.com> wrote:

Steve,

We have changed our procedure due to some slight BH pressure. Our plan is to cut casing at 1240' instead of 940' and to spot 200' of 12 ppg mud before we pull up to 1040' and start pumping our stub plug cement. Please respond with your approval.

Thanks,

Mike Lee

VWP Field Engineer

Anadarko Petroleum Corporation

[\(970\) 302-4601](tel:(970)302-4601)

[Click here for Anadarko's Electronic Mail Disclaimer](#)

--

Stephen C. Jenkins, P.E., C.P.E.S.C.

North Central Area Engineer

co_dnr_div_ogcc_300_rgb_ltrhd_v3



P 303.894.2100 x5104 | F 303.894.2109 |

1120 Lincoln Street, Suite 801, Denver, CO 80203

Steve.Jenkins@state.co.us | www.colorado.gov/cogcc