



Daily Work Ticket

<b>Customer Name</b> PDC Energy	<b>Customer AFE #</b>	<b>Date:</b> 10/24/2016
------------------------------------	-----------------------	----------------------------

<b>Mailing Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>	<b>County</b>
		CO		Weld

<b>Field</b>	<b>Lease</b>	<b>Well</b>	<b>Order #</b>
		MacIntosh 44-23	

<b>Work Description</b>	<b>Workover</b> <input checked="" type="checkbox"/>	<b>Rod</b> <input type="checkbox"/>	<b>Rod &amp; Tubing</b> <input type="checkbox"/>	<b>Re-entry</b> <input type="checkbox"/>
	<b>Swabbing</b> <input type="checkbox"/>	<b>Tubing</b> <input type="checkbox"/>	<b>Completion</b> <input type="checkbox"/>	<b>P &amp; A</b> <input type="checkbox"/>

Description	Qty.	Rate(Hrs)	Total	WO Eqp	Qty.	Rate Hr/Day/Ea	Total
Rig and Crew	12.00 @			BOP	1.00 @		
Extra Labor	13.00 @			Pump	1.00 @		
Rig Fuel	@			Tank	1.00 @		
Pump Fuel	@			Base Beam	1.00 @		
Cementing Services	@			Pipe Handler	@		
Extra Cement - Cementing Services	@			Loader	@		
				Pipe Racks	@		
				Power Swivel	@		
				JU/Washing ton H	1.00 @		
				Rod/TBG Tongs	@		
				Adapter Flange	@		

ReCharge	Qty.	Rate Hr/Day/Ea	Total
Crew Travel	1.00 @		
Tool Pusher	@		
Per Diem	@		
Stripper Rubbers	@		
Pipe Wipers	@		
Tong Dies	@		
Slip Dies	@		
Safety Valve	@		
Fishing Tools- Recharge	@		
Pipe Dope	1.00 @		
Handling Equipment	@		

Swab Eqp	Qty.	Rate Hr/Day/Ea	Total
Swab Cups - Size	@		
OSR	@		
Swabbing Acid	@		
Fishing Tools	@		
Extra Tank	@		

Description	Qty	Rate	Total
Miscellaneous	@		

**TOTAL BILLABLE AMOUNT**

**Description Of Work** Start Time 06:00 am Stop Time 07:00 pm

Crew travel to location, Held safety meeting with everyone on location, Check pressure, 50psi, Blow down to rig tank. RU e-line, RIH set CIPB @ 6600', RIH dump bsil 2sxs cement on plug, RD E-line TIH with 202 jts, Rolled gas out of hole, Pressure test plug to 2500psi for 15mins, Bleed off, TOOH to derrick, RU E-line RIH log well 2600' to surface, RD E-line, RD rig floor and related equipment, ND BOP, Remove tubing head, Spear casing, Unland Casing @72,000lbs, MU annular flange, bolt up. RU rig floor and related Equipment, TIH with 55jts of 1 1/4 drill pipe @ 1732. Roll hole for hour, LD 5Jts, Shut well in, Winterize pump, tan and hardline, Clean up location, Crew travel home.

**Payroll Section**

Employee	Emp #	Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total
Supervisor	Trujillo, Robert	0.00	0.00	0.00	0.00
Operator	Terrazas, Hector	12.00	1.00	0.00	13.00
Derrick	Batista Macias, David	12.00	1.00	0.00	13.00
FloorHand	Valenzuela, Damian	12.00	1.00	0.00	13.00
FloorHand	Aguilar, Manuel Q	12.00	1.00	0.00	13.00

No Accidents Per My Signature

BWS Rig Supervisor

Customer/Agent