

**FORM
INSP**

Rev
X/15

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

06/16/2017

Submitted Date:

06/16/2017

Document Number:

682502273

FIELD INSPECTION FORM

Loc ID 318950 Inspector Name: Trujillo, Aaron On-Site Inspection 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

OGCC Operator Number: 47120
Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP
Address: P O BOX 173779
City: DENVER State: CO Zip: 80217-

Findings:

- 6 Number of Comments
- 3 Number of Corrective Actions
- Corrective Action Response Requested

Contact Information:

Contact Name	Phone	Email	Comment
,		COGCCinspections@anadarko.com	All Inspections

General Comment:

2017 Flowline NTO Inspection 1000' Buffer (or statewide). This is also a Reclamation Inspection for PA Well API#123-10364. Well was plugged 1/26/2015

Location

Overall Good:

Emergency Contact Number:

Comment:

Corrective Action:

Date: _____

Overall Good:

Spills:				
Type	Area	Volume		

In Containment: No

Comment:

Multiple Spills and Releases?

Equipment:

Type: Gas Meter Run # 1 corrective date

Comment: Meter shed remaining at battery location, east of the well. Comply with the reclamation rules to remove, all debris, abandoned gathering line risers, and flowline risers, and equipment within three months of plugging (01/26/2015) the associated well. All work should have been conducted by 04/26/2015. Operator must now at a minimum abide by the May 2, 2017 Flowline or Pipeline NTO. Photos and/or GPS of the various gathering line risers, and flowline risers are attached.

Corrective Action: All Risers/ Flowlines/ Pipelines must abide by the phase II of the May 2, 2017 Flowline NTO. Respond when corrective action is complete with date completed and photos attached to an FIRR response to CA. Make sure to identify both endpoints of all riser Risers/ Flowlines/ Pipelines .

Date: 06/30/2017

Type: Flow Line # 6

Comment: Six (6) risers remaining at battery location, east of the well. Comply with the reclamation rules to remove, all debris, abandoned gathering line risers, and flowline risers, and equipment within three months of plugging (01/26/2015) the associated well. All work should have been conducted by 04/26/2015. Operator must now at a minimum abide by the May 2, 2017 Flowline or Pipeline NTO. Photos and/or GPS of the various gathering line risers, and flowline risers are attached.

Corrective Action: All Risers/ Flowlines/ Pipelines must abide by the phase II of the May 2, 2017 Flowline NTO. Respond when corrective action is complete with date completed and photos attached to an FIRR response to CA. Make sure to identify both endpoints of all riser Risers/ Flowlines/ Pipelines .

Date: 06/30/2017

Venting:

Yes/No			
Comment:			
Corrective Action:		Date:	

Flaring:

Type		
Comment:		
Corrective Action:		Date:

Reclamation - Storm Water - Pit

Interim Reclamation:

Date Interim Reclamation Started: _____ Date Interim Reclamation Completed: _____

Land Use: _____

Comment: _____

1002 SITE PREPARATION AND STABILIZATION

1002a. FENCING _____

Comment _____

Corrective Action _____

Date _____

1002b. SOIL REMOVAL AND SEGREGATION _____

Comment _____

Corrective Action _____

Date _____

1002c. PROTECTION OF SOILS _____

Comment _____

Corrective Action _____

Date _____

1002E. SURFACE DISTURBANCE MINIMIZATION _____

Comment _____

Corrective Action _____

Date _____

1003a. Waste and Debris removed? _____

Comment _____

Corrective Action _____

Date _____

Unused or unneeded equipment onsite? _____

Comment _____

Corrective Action _____

Date _____

Pit, cellars, rat holes and other bores closed? _____

Comment _____

Corrective Action _____

Date _____

Guy line anchors marked? _____

Comment _____

Corrective Action _____

Date _____

1003b. Area no longer in use? _____ Production areas stabilized ? _____
 1003c. Compacted areas have been cross ripped? _____
 1003d. Drilling pit closed? _____ Subsidence over on drill pit? _____
 Cuttings management: _____
 1003e. Areas no longer needed for drilling or subsequent operations for have been re-vegetated to 80% of pre-existing? _____
 Production areas have been stabilized? _____ Segregated soils have been replaced? _____

RESTORATION AND REVEGETATION

Cropland

Top soil replaced _____ Recontoured _____ Perennial forage re-established _____

Non-Cropland

Top soil replaced _____ Recontoured _____ 80% Revegetation _____

1003e. INTERIM VEGETATION TRANSECT
 TRANSECT RESULTS OF DISTURBED AREA% _____
 TRANSECT RESULTS OF REFERENCE AREA% _____
 TOTAL % OF DESIRABLE VEGETATION COVER _____
 VEGETATIVE COVER _____

1003 f. Weeds Noxious weeds? _____

Comment

Corrective Action

Date _____

Overall Interim Reclamation

Final Reclamation/ Abandoned Location:

Date Final Reclamation Started: _____ Date Final Reclamation Completed: _____

Final Land Use: _____

Reminder: _____

Comment:

Well plugged _____ Pit mouse/rat holes, cellars backfilled _____

Debris removed _____ No disturbance /Location never built _____

Access Roads Regraded _____ Contoured _____ Culverts removed _____

Gravel removed _____

Location and associated production facilities reclaimed _____ Locations, facilities, roads, recontoured _____

Compaction alleviation _____ Dust and erosion control _____

Non cropland: Revegetated 80% _____ Cropland: perennial forage _____

Weeds present _____ Subsidence _____

1004.d. FINAL VEGETATION TRANSECT
 TRANSECT RESULTS OF DISTURBED AREA% _____
 TRANSECT RESULTS OF REFERENCE AREA% _____
 TOTAL % OF DESIRABLE VEGETATION COVER _____
 VEGETATIVE COVER _____

Comment:

Corrective Action:	Establish vegetation with total perennial, non-invasive uniform plant cover of at least eighty (80) percent of pre-disturbance or reference area levels. Use a seed mixture requested by the surface owner, or a mixture prescribed by the local county NRCS. Ensure erosion controls are implemented to stabilize the seeded soil, and continue to monitor and manage this site until Final Reclamation has passed. Revegetation activities shall be complete no later than 11/15/2017	Date	
Overall Final Reclamation	Fail	Well Release on Active Location	<input type="checkbox"/>
		Multi-Well Location	<input type="checkbox"/>

COGCC Comments

Comment	User	Date
A corrective action date of 11/15/2017 has been given to take advantage of a fall seeding, however, noxious weeds should be managed and removed prior to seed head maturity.	trujilloam	06/16/2017

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
401311255	INSPECTION SUBMITTED	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4173097
682502274	Inspection Photos	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4173083