

FORM 5A Rev 06/12

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



Table with columns DE, ET, OE, ES

Document Number: 401350978

Date Received:

COMPLETED INTERVAL REPORT

The completed interval Report, Form 5A, shall be submitted within thirty (30) days of completing a formation (successful or not), when a formation is temporarily abandoned or permanently abandoned, for a recompletion, reperforation or restimulation, or when a formation is commingled. Fill out a section for each formation. Attach as many pages as required to fully describe the work. List in order of completion.

1. OGCC Operator Number: 47120 2. Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP 3. Address: P O BOX 173779 City: DENVER State: CO Zip: 80217- 4. Contact Name: ILA BEALE Phone: (720) 929-6408 Fax: Email: ila.beale@anadarko.com

5. API Number 05-123-42581-00 6. County: WELD 7. Well Name: GARFIELD Well Number: 27C-14HZ 8. Location: QtrQtr: SWSE Section: 23 Township: 1N Range: 67W Meridian: 6 9. Field Name: WATTENBERG Field Code: 90750

Completed Interval

FORMATION: CARLILE Status: COMMINGLED Treatment Type:

Treatment Date: End Date: Date of First Production this formation:

Perforations Top: 9298 Bottom: 14033 No. Holes: 336 Hole size: 0.44

Provide a brief summary of the formation treatment: Open Hole: [ ]

CARLILE: 9298-13,349; 13,461-13,850; 13,994-14,033;

This formation is commingled with another formation: [X] Yes [ ] No

Total fluid used in treatment (bbl): Max pressure during treatment (psi): Total gas used in treatment (mcf): Fluid density at initial fracture (lbs/gal): Type of gas used in treatment: Min frac gradient (psi/ft): Total acid used in treatment (bbl): Number of staged intervals: Recycled water used in treatment (bbl): Flowback volume recovered (bbl): Fresh water used in treatment (bbl): Disposition method for flowback: Total proppant used (lbs): Rule 805 green completion techniques were utilized: [ ] Reason why green completion not utilized:

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: Hours: Bbl oil: Mcf Gas: Bbl H2O: Calculated 24 hour rate: Bbl oil: Mcf Gas: Bbl H2O: GOR: Test Method: Casing PSI: Tubing PSI: Choke Size: Gas Disposition: Gas Type: Btu Gas: API Gravity Oil: Tubing Size: Tubing Setting Depth: Tbg setting date: Packer Depth:

Reason for Non-Production:

Date formation Abandoned: Squeeze: [ ] Yes [ ] No If yes, number of sacks cmt

\*\* Bridge Plug Depth: \*\* Sacks cement on top: \*\* Wireline and Cement Job Summary must be attached.

FORMATION: CARLILE-CODELL-FORT HAYS Status: PRODUCING Treatment Type: FRACTURE STIMULATION

Treatment Date: 06/08/2017 End Date: 06/11/2017 Date of First Production this formation: 07/08/2017

Perforations Top: 8168 Bottom: 14033 No. Holes: 336 Hole size: 0.44

Provide a brief summary of the formation treatment: \_\_\_\_\_ Open Hole:

"PERF AND FRAC FROM 8168-14,033.  
 143 BBL 7.5% HCL ACID, 2,970 BBL PUMP DOWN, 93,369 BBL SLICKWATER, - 96,482 TOTAL FLUID  
 2,835,550# 40/70 OTTAWA/ST. PETERS, - 2,835,550# TOTAL SAND.

This formation is commingled with another formation:  Yes  No

Total fluid used in treatment (bbl): 96482 Max pressure during treatment (psi): 7734

Total gas used in treatment (mcf): 0 Fluid density at initial fracture (lbs/gal): 8.30

Type of gas used in treatment: \_\_\_\_\_ Min frac gradient (psi/ft): 0.87

Total acid used in treatment (bbl): 143 Number of staged intervals: 15

Recycled water used in treatment (bbl): 2445 Flowback volume recovered (bbl): 2927

Fresh water used in treatment (bbl): 93894 Disposition method for flowback: RECYCLE

Total proppant used (lbs): 2835550 Rule 805 green completion techniques were utilized:

Reason why green completion not utilized: \_\_\_\_\_

**Fracture stimulations must be reported on FracFocus.org**

**Test Information:**

Date: 07/20/2017 Hours: 24 Bbl oil: 79 Mcf Gas: 123 Bbl H2O: 100

Calculated 24 hour rate: Bbl oil: 79 Mcf Gas: 123 Bbl H2O: 100 GOR: 1557

Test Method: FLOWING Casing PSI: 1850 Tubing PSI: \_\_\_\_\_ Choke Size: 12/64

Gas Disposition: SOLD Gas Type: WET Btu Gas: 1288 API Gravity Oil: 52

Tubing Size: \_\_\_\_\_ Tubing Setting Depth: \_\_\_\_\_ Tbg setting date: \_\_\_\_\_ Packer Depth: \_\_\_\_\_

Reason for Non-Production: \_\_\_\_\_

Date formation Abandoned: \_\_\_\_\_ Squeeze:  Yes  No If yes, number of sacks cmt \_\_\_\_\_

\*\* Bridge Plug Depth: \_\_\_\_\_ \*\* Sacks cement on top: \_\_\_\_\_ \*\* Wireline and Cement Job Summary must be attached.

FORMATION: CODELL Status: COMMINGLED Treatment Type: \_\_\_\_\_

Treatment Date: \_\_\_\_\_ End Date: \_\_\_\_\_ Date of First Production this formation: \_\_\_\_\_

Perforations Top: 8574 Bottom: 13994 No. Holes: 336 Hole size: 0.44

Provide a brief summary of the formation treatment: \_\_\_\_\_ Open Hole:

CODELL: 8574-9298; 13,349-13,461; 13,850-13,994;

This formation is commingled with another formation:  Yes  No

Total fluid used in treatment (bbl): \_\_\_\_\_ Max pressure during treatment (psi): \_\_\_\_\_

Total gas used in treatment (mcf): \_\_\_\_\_ Fluid density at initial fracture (lbs/gal): \_\_\_\_\_

Type of gas used in treatment: \_\_\_\_\_ Min frac gradient (psi/ft): \_\_\_\_\_

Total acid used in treatment (bbl): \_\_\_\_\_ Number of staged intervals: \_\_\_\_\_

Recycled water used in treatment (bbl): \_\_\_\_\_ Flowback volume recovered (bbl): \_\_\_\_\_

Fresh water used in treatment (bbl): \_\_\_\_\_ Disposition method for flowback: \_\_\_\_\_

Total proppant used (lbs): \_\_\_\_\_ Rule 805 green completion techniques were utilized:

Reason why green completion not utilized: \_\_\_\_\_

**Fracture stimulations must be reported on FracFocus.org**

**Test Information:**

Date: \_\_\_\_\_ Hours: \_\_\_\_\_ Bbl oil: \_\_\_\_\_ Mcf Gas: \_\_\_\_\_ Bbl H2O: \_\_\_\_\_

Calculated 24 hour rate: Bbl oil: \_\_\_\_\_ Mcf Gas: \_\_\_\_\_ Bbl H2O: \_\_\_\_\_ GOR: \_\_\_\_\_

Test Method: \_\_\_\_\_ Casing PSI: \_\_\_\_\_ Tubing PSI: \_\_\_\_\_ Choke Size: \_\_\_\_\_

Gas Disposition: \_\_\_\_\_ Gas Type: \_\_\_\_\_ Btu Gas: \_\_\_\_\_ API Gravity Oil: \_\_\_\_\_

Tubing Size: \_\_\_\_\_ Tubing Setting Depth: \_\_\_\_\_ Tbg setting date: \_\_\_\_\_ Packer Depth: \_\_\_\_\_

Reason for Non-Production: \_\_\_\_\_

Date formation Abandoned: \_\_\_\_\_ Squeeze:  Yes  No If yes, number of sacks cmt \_\_\_\_\_

\*\* Bridge Plug Depth: \_\_\_\_\_ \*\* Sacks cement on top: \_\_\_\_\_ \*\* Wireline and Cement Job Summary must be attached.

FORMATION: FORT HAYS Status: COMMINGLED Treatment Type: \_\_\_\_\_

Treatment Date: \_\_\_\_\_ End Date: \_\_\_\_\_ Date of First Production this formation: \_\_\_\_\_

Perforations Top: 8168 Bottom: 8574 No. Holes: 336 Hole size: 0.44

Provide a brief summary of the formation treatment: \_\_\_\_\_ Open Hole:

FT HAYS: 8168-8574

This formation is commingled with another formation:  Yes  No

Total fluid used in treatment (bbl): \_\_\_\_\_ Max pressure during treatment (psi): \_\_\_\_\_

Total gas used in treatment (mcf): \_\_\_\_\_ Fluid density at initial fracture (lbs/gal): \_\_\_\_\_

Type of gas used in treatment: \_\_\_\_\_ Min frac gradient (psi/ft): \_\_\_\_\_

Total acid used in treatment (bbl): \_\_\_\_\_ Number of staged intervals: \_\_\_\_\_

Recycled water used in treatment (bbl): \_\_\_\_\_ Flowback volume recovered (bbl): \_\_\_\_\_

Fresh water used in treatment (bbl): \_\_\_\_\_ Disposition method for flowback: \_\_\_\_\_

Total proppant used (lbs): \_\_\_\_\_ Rule 805 green completion techniques were utilized:

Reason why green completion not utilized: \_\_\_\_\_

**Fracture stimulations must be reported on FracFocus.org**

**Test Information:**

Date: \_\_\_\_\_ Hours: \_\_\_\_\_ Bbl oil: \_\_\_\_\_ Mcf Gas: \_\_\_\_\_ Bbl H2O: \_\_\_\_\_

Calculated 24 hour rate: \_\_\_\_\_ Bbl oil: \_\_\_\_\_ Mcf Gas: \_\_\_\_\_ Bbl H2O: \_\_\_\_\_ GOR: \_\_\_\_\_

Test Method: \_\_\_\_\_ Casing PSI: \_\_\_\_\_ Tubing PSI: \_\_\_\_\_ Choke Size: \_\_\_\_\_

Gas Disposition: \_\_\_\_\_ Gas Type: \_\_\_\_\_ Btu Gas: \_\_\_\_\_ API Gravity Oil: \_\_\_\_\_

Tubing Size: \_\_\_\_\_ Tubing Setting Depth: \_\_\_\_\_ Tbg setting date: \_\_\_\_\_ Packer Depth: \_\_\_\_\_

Reason for Non-Production: \_\_\_\_\_

Date formation Abandoned: \_\_\_\_\_ Squeeze:  Yes  No If yes, number of sacks cmt \_\_\_\_\_

\*\* Bridge Plug Depth: \_\_\_\_\_ \*\* Sacks cement on top: \_\_\_\_\_ \*\* Wireline and Cement Job Summary must be attached.

Comment:

THIS WELL HAD A DELAYED COMPLETION. THE ESTIMATED TPZ FOOTAGES ON FORM 5 ARE CORRECT AND DO NOT NEED REVISION.  
SEE ATTACHMENT FOR COPY OF WELL PATH THROUGH FORMATIONS.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.  
Signed: \_\_\_\_\_ Print Name: ILA BEALE  
Title: STAFF REG. SPECIALIST Date: \_\_\_\_\_ Email ila.beale@anadarko.com

**Attachment Check List**

Att Doc Num	Name
401350991	OTHER

Total Attach: 1 Files

**General Comments**

**User Group**

**Comment**

**Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)