

Click here to reset the form

FORM
21
Rev 9/14

State of Colorado
Oil and Gas Conservation Commission



1120 Lincoln Street, Suite 801, Denver, Colorado 80203 (303)-894-2100 Fax: (303)-894-2109

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by a OGCC representative. Injection wells tests must be witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a.(1) B. or C.
8. OGCC notification must be provided 10 days prior to the test via Form 42.
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

OGCC Operator Number: 74165 Contact Name and Telephone
Name of Operator: Renegade Oil & Gas Company, LLC Edward Ingve
Address: 6155 S. Main Street, Suite 210 No: (303) 829-2354
City: Aurora State: CO Zip: 80016 Email: ed@renegadeoilandgas.com
API Number: 05-061-06370 OGCC Facility ID Number: 213009
Well/Facility Name: Spady Brothers Well/Facility Number: #1
Location QtrQtr: SESE Section: 15 Township: 20S Range: 52W Meridian: 6th

FOR OGCC USE ONLY

Document Number:
401356894

Date Received:

Complete the
Attachment Checklist

Oper OGCC

Pressure Chart		
Cement Bond Log		
Tracer Survey		
Temperature Survey		
Inspection Number		

☒ SHUT-IN PRODUCTION WELL

☐ INJECTION WELL

Last MIT Date: 08/10/2012

Test Type:

☒ Test to Maintain SI/TA status
☐ Verification of Repairs

☐ 5- year UIC
☐ Annual UIC Test

☐ Reset Packer

Describe Repairs or Other Well Activities: _____

Wellbore Data at Time of Test

Injection/Producing Zone(s) Atoka Perforated Interval: 4960'-4972' Open Hole Interval: _____

Casing Test

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

Tubing Casing/Annulus Test

Tubing Size: 2 3/8" Tubing Depth: 4900' Top Packer Depth: 4920' Multiple Packers? ☐ Yes ☒ No

Test Data

Test Date <u>08/02/2017 8/4/17</u>	Well Status During Test <u>SI</u>	Casing Pressure Before Test <u>0 PSI</u>	Initial Tubing Pressure <u>0 PSI</u>	Final Tubing Pressure <u>0 PSI</u>
Casing Pressure Start Test <u>400 PSI</u>	Casing Pressure - 5 Min. <u>400 PSI</u>	Casing Pressure - 10 Min. <u>400 PSI</u>	Casing Pressure Final Test <u>400 PSI</u>	Pressure Loss or Gain During Test <u>0 PSI</u>

Test Witnessed by State Representative?
☒ Yes ☐ No

OGCC Field Representative (Print Name):
Brian Welsh

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Edward Ingve

Signed: Brian Welsh Title: Manager/Owner

Date: 07/27/2017

OGCC Approval: Brian Welsh Title: Field Inspector

Date: 8/4/17

Conditions of Approval, if any:

Form 42# 401356894
Insp Doc# 679902825