

**FORM
INSP**Rev
X/15

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

08/11/2017

Submitted Date:

08/15/2017

Document Number:

689900134**FIELD INSPECTION FORM**

Loc ID 319800 Inspector Name: COSTA, RYAN On-Site Inspection ☐ 2A Doc Num: _____

Operator Information:OGCC Operator Number: 46290Name of Operator: K P KAUFFMAN COMPANY INCAddress: 1675 BROADWAY, STE 2800City: DENVER State: CO Zip: 80202**Status Summary:**

- ☒ THIS IS A FOLLOW UP INSPECTION
☒ FOLLOW UP INSPECTION REQUIRED
☐ NO FOLLOW UP INSPECTION REQUIRED

Findings:6 Number of Comments3 Number of Corrective Actions☒ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
,		cogcc@kpk.com	

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
201409	WELL	PA	07/15/2015	GW	001-06812	HOSMER 4-9	RI

General Comment:

This is a follow up inspection of the previous inspection document number 673504494.
 Corrective actions of the previous inspection have not been completed.

LocationOverall Good: ☐

Emergency Contact Number:

Comment: Corrective Action: Date: Overall Good: ☐**Spills:**

Type	Area	Volume		
------	------	--------	--	--

In Containment: No

Comment: ☐ Multiple Spills and Releases?**Equipment:**

corrective date

Type: Flow Line

#

Comment: Comply with the reclamation rules to remove, all debris, abandoned gathering line risers, and flowline risers, and equipment within three months of plugging the associated facility. All work should have been conducted by 10/15/2015. Operator must now at a minimum abide by the May 2, 2017 Flowline or Pipeline NTO. Photos and/or GPS of the various Risers/ Flowlines/ Pipelines are attached.

Corrective Action: All Risers/ Flowlines/ Pipelines must abide by the Phase I of the May 2, 2017 Flowline NTO. Respond when corrective action is complete with date completed and photos attached to an FIRR response to CA. Make sure to identify both endpoints of all Risers/ Flowlines/ Pipelines.

Date: 05/31/2017

Type: Flow Line

#

Comment: Comply with the reclamation rules to remove, all debris, abandoned gathering line risers, and flowline risers, and equipment within three months of plugging the associated facility. All work should have been conducted by 10/15/2015. Operator must now at a minimum abide by the May 2, 2017 Flowline or Pipeline NTO. Photos and/or GPS of the various gathering line risers, and flowline risers are attached.

Corrective Action: All Risers/ Flowlines/ Pipelines must abide by the phase II of the May 2, 2017 Flowline NTO. Respond when corrective action is complete with date completed and photos attached to an FIRR response to CA. Make sure to identify both endpoints of all riser Risers/ Flowlines/ Pipelines.

Date: 06/30/2017**Venting:**

Yes/No

Comment: Corrective Action: Date: **Flaring:**

Type

Comment: Corrective Action: Date:

Reclamation - Storm Water - Pit**Interim Reclamation:**

Date Interim Reclamation Started: _____ Date Interim Reclamation Completed: _____

Land Use: _____

Comment: _____

1002 SITE PREPARATION AND STABILIZATION

1002a. FENCING _____

Comment _____

Corrective Action _____

Date _____

1002b. SOIL REMOVAL AND
SEGREGATION _____

Comment _____

Corrective Action _____

Date _____

1002c. PROTECTION OF SOILS _____

Comment _____

Corrective Action _____

Date _____

1002E. SURFACE DISTURBANCE MINIMIZATION _____

Comment _____

Corrective Action _____

Date _____

1003a. Waste and Debris removed? _____

Comment _____

Corrective Action _____

Date _____

Unused or unneeded equipment onsite? _____

Comment _____

Corrective Action _____

Date _____

Pit, cellars, rat holes and other bores closed? _____

Comment _____

Corrective Action _____

Date _____

Guy line anchors marked? _____

Comment _____

Corrective Action _____

Date _____

- 1003b. Area no longer in use? _____ Production areas stabilized ? _____
- 1003c. Compacted areas have been cross ripped? _____
- 1003d. Drilling pit closed? _____ Subsidence over on drill pit? _____
- Cuttings management: _____
- 1003e. Areas no longer needed for drilling or subsequent operations for have been re-vegetated to 80% of pre-existing? _____
- Production areas have been stabilized? _____ Segregated soils have been replaced? _____

RESTORATION AND REVEGETATION

Cropland

Top soil replaced _____ Recontoured _____ Perennial forage re-established _____

Non-Cropland

Top soil replaced _____ Recontoured _____ 80% Revegetation _____

1003e. INTERIM VEGETATION TRANSECT

TRANSECT RESULTS OF DISTURBED AREA% _____

TRANSECT RESULTS OF REFERENCE AREA% _____

TOTAL % OF DESIRABLE VEGETATION COVER _____

VEGETATIVE COVER _____

1003 f. Weeds Noxious weeds? _____

Comment _____

Corrective Action _____ Date _____

Overall Interim Reclamation

Final Reclamation/ Abandoned Location:

Date Final Reclamation Started: _____ Date Final Reclamation Completed: _____

Final Land Use: _____

Reminder: _____

Comment: _____

Well plugged _____ Pit mouse/rat holes, cellars backfilled _____

Debris removed _____ No disturbance /Location never built _____

Access Roads _____ Regraded _____ Contoured _____ Culverts removed _____

Gravel removed _____

Location and associated production facilities reclaimed _____ Locations, facilities, roads, recontoured _____

Compaction alleviation _____ Dust and erosion control _____

Non cropland: Revegetated 80% _____ Cropland: perennial forage _____

Weeds present _____ Subsidence _____

1004.d. FINAL VEGETATION TRANSECT

TRANSECT RESULTS OF DISTURBED AREA% _____

TRANSECT RESULTS OF REFERENCE AREA% _____

TOTAL % OF DESIRABLE VEGETATION COVER _____

VEGETATIVE COVER _____

Comment: The offsite tank battery has been removed however gravel remains and the disturbance area has not been reclaimed. Some of the equipment was removed from the well site but there is still pipe risers, anchors, and other equipment that remain. The Hosmer 4-9 well was plugged and abandoned on 7/15/2015 and all equipment should have been removed by 10/15/2015. There are areas of disturbance that have not been reclaimed and there are noxious weeds at the location. It does appear that noxious weed control was performed. See Attached Photos

Corrective Action:	Comply with the 1004 Final Reclamation Regulations. Control noxious weed growth. Remove all equipment, gravel, and debris. Regrade and decompact soils by cross ripping to a minimum depth of 18 inches. Install Stormwater BMP's and stabilize the disturbed soils with a certified weed free mulch or equivalent method until vegetation establishes.	Date	07/28/2017
Overall Final Reclamation	Fail	Well Release on Active Location	<input type="checkbox"/>
		Multi-Well Location	<input type="checkbox"/>

COGCC Comments

Comment	User	Date
Establish vegetation with total perennial, non-invasive uniform plant cover of at least eighty (80) percent of pre-disturbance or reference area levels. Use a seed mixture requested by the surface owner, or a mixture prescribed by the local county NRCS. Ensure erosion controls are implemented to stabilize the seeded soil, and continue to monitor and manage this site until Final Reclamation has passed.	CostaR	08/15/2017
Seeding of the disturbed area will need to be performed at the appropriate seeding season but no later than November 15, 2017.	CostaR	08/15/2017

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
689900135	Inspection Photos	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4227782