

FORM

21

Rev
08/14

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

401380759

Date Received:

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 10490	Contact Name DEBRA MOORE	Pressure Chart		
Name of Operator: ENERGY QUEST II LLC	Phone: (281) 8756200	Cement Bond Log		
Address: 4526 RESEARCH FOREST DR #200		Tracer Survey		
City: THE WOODLANDS State: TX Zip: 77381 Email: debra.moore@energyquest.us		Temperature Survey		
API Number : 05- 125-09754	OGCC Facility ID Number: 281983	Inspection Number		
Well/Facility Name: BRENNER	Well/Facility Number: 10-6			
Location QtrQtr: SENW Section: 10 Township: 5S Range: 44W Meridian: 6				

☒ SHUT-IN PRODUCTION WELL ☐ INJECTION WELL Last MIT Date: 8/25/2011 12:00:00 AM

Test Type:

- ☒ Test to Maintain SI/TA status ☐ 5-Year UIC ☐ Reset Packer
☐ Verification of Repairs ☐ Annual UIC TEST
☐ Describe Repairs or Other Well Activities:

Wellbore Data at Time of Test				Casing Test Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth. Bridge Plug or Cement Plug Depth <div></div>
Injection Producing Zone(s)	Perforated Interval	Open Hole Interval		
NBRR	1540-1573			
Tubing Casing/Annulus Test				
Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?	
2-3/8	1528	1528	<input type="checkbox"/>	

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
10-14-2016	SHUT -IN	0	320	320
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
390	390	390	390	0

Test Witnessed by State Representative? ☒ OGCC Field Representative Welsh, Brian

OPERATOR COMMENTS:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: DEBRA MOORE
 Title: PRODUCTION ANALYST Email: debra.moore@energyquest.us Date: _____

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ Date: _____

CONDITIONS OF APPROVAL, IF ANY:

Attachment Check List

Att Doc Num **Name**

401380787	FORM 21 ORIGINAL
-----------	------------------

Total Attach: 1 Files

General Comments

User Group **Comment** **Comment Date**

		Stamp Upon Approval
--	--	------------------------

Total: 0 comment(s)