

# Cementer's Well Service, Inc.

P.O. BOX 336220 • GREELEY, CO 80633 • (970) 353-7299 • FAX (970) 353-7712



**CEMENTER'S**  
— WELL SERVICE, INC. —

CLIENT Verdad Resources FIELD TICKET # 203064

|        |         |            |                  |          |       |
|--------|---------|------------|------------------|----------|-------|
| Date   | 10/6/17 | Well Owner | Verdad Resources | Well No. | 1-8   |
| County | Weld    | State      | CO               | Lease    | Hubbs |

|         |                          |       |    |     |       |
|---------|--------------------------|-------|----|-----|-------|
| Client  | Verdad Resources         |       |    |     |       |
| Address | 1401 17th Street STE 925 |       |    |     |       |
| City    | Denver                   | State | CO | Zip | 80202 |

|                              |                        |                   |           |     |           |                            |  |
|------------------------------|------------------------|-------------------|-----------|-----|-----------|----------------------------|--|
| Type of Job                  |                        | Depth             | 7286      | ft. | Time On   | 1:00                       |  |
| Surface                      |                        | Bottom of Surface |           | ft. | Plug Down | 17:00                      |  |
| Plug (3 total details below) | 8 5/8 24# J-SS 12 1/4" | Plug Landed @     | see below | ft. | Other:    | Ensign 320 232060          |  |
| Production                   |                        | Pipe Landed @     |           | ft. |           | APE 2017C00013, 2017C00014 |  |

| Description             |                  | Quantity              | Meas. | Unit Price  | Amount                  |
|-------------------------|------------------|-----------------------|-------|-------------|-------------------------|
| Set Up Charge           |                  | 1                     |       | \$ 2,500.00 | \$ 2,500.00             |
| Data Acquisition System |                  | 1                     |       | \$ 250.00   | \$ 250.00               |
| Cement Neat             |                  | 242                   | SKS   | \$ 15.75    | \$ 3,811.50             |
| Calcium Chloride        |                  | 1.0                   | %     |             | \$ -                    |
| Gel                     |                  | n/a                   | %     |             |                         |
| Mileage Heavy Vehicle   |                  | 29                    | Miles | \$ 4.00     | \$ 116.00               |
| Mileage Pick-Up         |                  | 29                    | Miles | \$ 3.50     | \$ 101.50               |
| Standby Time            |                  | 12                    | hrs   | \$ 450.00   | \$ 5,400.00             |
| Additional Cement       | top off          | 5                     | SKS   |             | \$ -                    |
| Mixing Rate             | na               | BPM                   |       |             |                         |
| Disp. Rate              | na               | BPM                   |       |             |                         |
| Slurry Vol.             | 1.15             | cu ft^3 / SK          |       |             |                         |
| Slurry Wt.              | 15.8, 14.6, 14.8 | PPG                   |       |             |                         |
| Water/Cement            | 5.0              | Gals / SK             |       |             |                         |
| Water Temp.             |                  |                       |       |             |                         |
| Total Slurry Vol.       | 50.85            | BBLS Cement           |       |             |                         |
| Landed Plug @           |                  | PSI / Final Lift @    |       | PSI         | Subtotal \$ 12,179.00   |
| Pre-Flush W/            |                  | BBLS H <sup>2</sup> O |       |             | Tax (CO 2.9%) \$ 353.19 |
| Displace W/             |                  | BBLS H <sup>2</sup> O |       |             |                         |
| Circulate               |                  | BBLS Cement           |       |             | Total \$ 12,532.19      |

| Truck No. | Code | State Mileage | Nebraska | Colorado | Wyoming | Other | Total Mileage |
|-----------|------|---------------|----------|----------|---------|-------|---------------|
| 1201      |      | Pump Truck    |          | 29       |         |       |               |
| 1214      |      | Bulk Truck    |          | 29       |         |       |               |

We do not assume any responsibility for any damage or conditions resulting from our services. All pricing is subject to review and revision.

Delivered By \_\_\_\_\_ Tony, Jim, Raul

Received By \_\_\_\_\_ Mike Magness

Customer or His Agent

## Job Detail:

1st Plug 75 sks Class G - 15.8# w/ 1% CaCl balanced plug from 6,500' to 6,300'  
 2nd Plug 60 sks Class G - 14.6# w/ 1% CaCl balanced plug from 1,250' to 1,150'  
 3rd Plug 100 sks Class G - 14.6# w/ 1% CaCl balanced plug from 250' to surface