

FORM 5A

Rev 06/12

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



Table with columns DE, ET, OE, ES

Document Number: 401234756

Date Received: 04/05/2017

COMPLETED INTERVAL REPORT

The completed interval Report, Form 5A, shall be submitted within thirty (30) days of completing a formation (successful or not), when a formation is temporarily abandoned or permanently abandoned, for a recompletion, reperforation or restimulation, or when a formation is commingled. Fill out a section for each formation. Attach as many pages as required to fully describe the work. List in order of completion.

1. OGCC Operator Number: 47120
2. Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP
3. Address: P O BOX 173779 City: DENVER State: CO Zip: 80217-
4. Contact Name: ILA BEALE Phone: (720) 929-6408 Fax: Email: ila.beale@anadarko.com

5. API Number 05-123-41791-00
6. County: WELD
7. Well Name: TEDFORD Well Number: 30C-28HZ
8. Location: QtrQtr: SWSW Section: 28 Township: 2N Range: 66W Meridian: 6
9. Field Name: WATTENBERG Field Code: 90750

Completed Interval

FORMATION: CARLILE Status: COMMINGLED Treatment Type:

Treatment Date: End Date: Date of First Production this formation:

Perforations Top: 8262 Bottom: 9721 No. Holes: 288 Hole size: 0.44

Provide a brief summary of the formation treatment: Open Hole: [ ]

CARLILE: 8262-9721;

This formation is commingled with another formation: [X] Yes [ ] No

Total fluid used in treatment (bbl): Max pressure during treatment (psi):
Total gas used in treatment (mcf): Fluid density at initial fracture (lbs/gal):
Type of gas used in treatment: Min frac gradient (psi/ft):
Total acid used in treatment (bbl): Number of staged intervals:
Recycled water used in treatment (bbl): Flowback volume recovered (bbl):
Fresh water used in treatment (bbl): Disposition method for flowback:
Total proppant used (lbs): Rule 805 green completion techniques were utilized: [ ]

Reason why green completion not utilized:

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: Hours: Bbl oil: Mcf Gas: Bbl H2O:

Calculated 24 hour rate: Bbl oil: Mcf Gas: Bbl H2O: GOR:

Test Method: Casing PSI: Tubing PSI: Choke Size:

Gas Disposition: Gas Type: Btu Gas: API Gravity Oil:

Tubing Size: Tubing Setting Depth: Tbg setting date: Packer Depth:

Reason for Non-Production:

Date formation Abandoned: Squeeze: [ ] Yes [ ] No If yes, number of sacks cmt

\*\* Bridge Plug Depth: \*\* Sacks cement on top: \*\* Wireline and Cement Job Summary must be attached.

FORMATION: CODELL Status: COMMINGLED Treatment Type: \_\_\_\_\_

Treatment Date: \_\_\_\_\_ End Date: \_\_\_\_\_ Date of First Production this formation: \_\_\_\_\_

Perforations Top: 7973 Bottom: 13192 No. Holes: 288 Hole size: 0.44

Provide a brief summary of the formation treatment: \_\_\_\_\_ Open Hole:

CODELL: 7973-8144; 9721-12,704, 12,931-13,192;

This formation is commingled with another formation:  Yes  No

Total fluid used in treatment (bbl): \_\_\_\_\_ Max pressure during treatment (psi): \_\_\_\_\_

Total gas used in treatment (mcf): \_\_\_\_\_ Fluid density at initial fracture (lbs/gal): \_\_\_\_\_

Type of gas used in treatment: \_\_\_\_\_ Min frac gradient (psi/ft): \_\_\_\_\_

Total acid used in treatment (bbl): \_\_\_\_\_ Number of staged intervals: \_\_\_\_\_

Recycled water used in treatment (bbl): \_\_\_\_\_ Flowback volume recovered (bbl): \_\_\_\_\_

Fresh water used in treatment (bbl): \_\_\_\_\_ Disposition method for flowback: \_\_\_\_\_

Total proppant used (lbs): \_\_\_\_\_ Rule 805 green completion techniques were utilized:

Reason why green completion not utilized: \_\_\_\_\_

**Fracture stimulations must be reported on FracFocus.org**

**Test Information:**

Date: \_\_\_\_\_ Hours: \_\_\_\_\_ Bbl oil: \_\_\_\_\_ Mcf Gas: \_\_\_\_\_ Bbl H2O: \_\_\_\_\_

Calculated 24 hour rate: \_\_\_\_\_ Bbl oil: \_\_\_\_\_ Mcf Gas: \_\_\_\_\_ Bbl H2O: \_\_\_\_\_ GOR: \_\_\_\_\_

Test Method: \_\_\_\_\_ Casing PSI: \_\_\_\_\_ Tubing PSI: \_\_\_\_\_ Choke Size: \_\_\_\_\_

Gas Disposition: \_\_\_\_\_ Gas Type: \_\_\_\_\_ Btu Gas: \_\_\_\_\_ API Gravity Oil: \_\_\_\_\_

Tubing Size: \_\_\_\_\_ Tubing Setting Depth: \_\_\_\_\_ Tbg setting date: \_\_\_\_\_ Packer Depth: \_\_\_\_\_

Reason for Non-Production: \_\_\_\_\_

Date formation Abandoned: \_\_\_\_\_ Squeeze:  Yes  No If yes, number of sacks cmt \_\_\_\_\_

\*\* Bridge Plug Depth: \_\_\_\_\_ \*\* Sacks cement on top: \_\_\_\_\_ \*\* Wireline and Cement Job Summary must be attached.

FORMATION: FORT HAYS Status: COMMINGLED Treatment Type: \_\_\_\_\_

Treatment Date: \_\_\_\_\_ End Date: \_\_\_\_\_ Date of First Production this formation: \_\_\_\_\_

Perforations Top: 8144 Bottom: 12931 No. Holes: 288 Hole size: 0.44

Provide a brief summary of the formation treatment: \_\_\_\_\_ Open Hole:

FT HAYS: 8144-8219; 12,704-12,931;

This formation is commingled with another formation:  Yes  No

Total fluid used in treatment (bbl): \_\_\_\_\_ Max pressure during treatment (psi): \_\_\_\_\_

Total gas used in treatment (mcf): \_\_\_\_\_ Fluid density at initial fracture (lbs/gal): \_\_\_\_\_

Type of gas used in treatment: \_\_\_\_\_ Min frac gradient (psi/ft): \_\_\_\_\_

Total acid used in treatment (bbl): \_\_\_\_\_ Number of staged intervals: \_\_\_\_\_

Recycled water used in treatment (bbl): \_\_\_\_\_ Flowback volume recovered (bbl): \_\_\_\_\_

Fresh water used in treatment (bbl): \_\_\_\_\_ Disposition method for flowback: \_\_\_\_\_

Total proppant used (lbs): \_\_\_\_\_ Rule 805 green completion techniques were utilized:

Reason why green completion not utilized: \_\_\_\_\_

**Fracture stimulations must be reported on FracFocus.org**

**Test Information:**

Date: \_\_\_\_\_ Hours: \_\_\_\_\_ Bbl oil: \_\_\_\_\_ Mcf Gas: \_\_\_\_\_ Bbl H2O: \_\_\_\_\_

Calculated 24 hour rate: Bbl oil: \_\_\_\_\_ Mcf Gas: \_\_\_\_\_ Bbl H2O: \_\_\_\_\_ GOR: \_\_\_\_\_

Test Method: \_\_\_\_\_ Casing PSI: \_\_\_\_\_ Tubing PSI: \_\_\_\_\_ Choke Size: \_\_\_\_\_

Gas Disposition: \_\_\_\_\_ Gas Type: \_\_\_\_\_ Btu Gas: \_\_\_\_\_ API Gravity Oil: \_\_\_\_\_

Tubing Size: \_\_\_\_\_ Tubing Setting Depth: \_\_\_\_\_ Tbg setting date: \_\_\_\_\_ Packer Depth: \_\_\_\_\_

Reason for Non-Production: \_\_\_\_\_

Date formation Abandoned: \_\_\_\_\_ Squeeze:  Yes  No If yes, number of sacks cmt \_\_\_\_\_

\*\* Bridge Plug Depth: \_\_\_\_\_ \*\* Sacks cement on top: \_\_\_\_\_ \*\* Wireline and Cement Job Summary must be attached.

FORMATION: NIOBRARA Status: COMMINGLED Treatment Type: \_\_\_\_\_

Treatment Date: \_\_\_\_\_ End Date: \_\_\_\_\_ Date of First Production this formation: \_\_\_\_\_

Perforations Top: 8219 Bottom: 13271 No. Holes: 288 Hole size: 0.44

Provide a brief summary of the formation treatment: \_\_\_\_\_ Open Hole:

NIOBRARA: 8219-8262; 13,192-13,271;

This formation is commingled with another formation:  Yes  No

Total fluid used in treatment (bbl): \_\_\_\_\_ Max pressure during treatment (psi): \_\_\_\_\_

Total gas used in treatment (mcf): \_\_\_\_\_ Fluid density at initial fracture (lbs/gal): \_\_\_\_\_

Type of gas used in treatment: \_\_\_\_\_ Min frac gradient (psi/ft): \_\_\_\_\_

Total acid used in treatment (bbl): \_\_\_\_\_ Number of staged intervals: \_\_\_\_\_

Recycled water used in treatment (bbl): \_\_\_\_\_ Flowback volume recovered (bbl): \_\_\_\_\_

Fresh water used in treatment (bbl): \_\_\_\_\_ Disposition method for flowback: \_\_\_\_\_

Total proppant used (lbs): \_\_\_\_\_ Rule 805 green completion techniques were utilized:

Reason why green completion not utilized: \_\_\_\_\_

**Fracture stimulations must be reported on FracFocus.org**

**Test Information:**

Date: \_\_\_\_\_ Hours: \_\_\_\_\_ Bbl oil: \_\_\_\_\_ Mcf Gas: \_\_\_\_\_ Bbl H2O: \_\_\_\_\_

Calculated 24 hour rate: \_\_\_\_\_ Bbl oil: \_\_\_\_\_ Mcf Gas: \_\_\_\_\_ Bbl H2O: \_\_\_\_\_ GOR: \_\_\_\_\_

Test Method: \_\_\_\_\_ Casing PSI: \_\_\_\_\_ Tubing PSI: \_\_\_\_\_ Choke Size: \_\_\_\_\_

Gas Disposition: \_\_\_\_\_ Gas Type: \_\_\_\_\_ Btu Gas: \_\_\_\_\_ API Gravity Oil: \_\_\_\_\_

Tubing Size: \_\_\_\_\_ Tubing Setting Depth: \_\_\_\_\_ Tbg setting date: \_\_\_\_\_ Packer Depth: \_\_\_\_\_

Reason for Non-Production: \_\_\_\_\_

Date formation Abandoned: \_\_\_\_\_ Squeeze:  Yes  No If yes, number of sacks cmt \_\_\_\_\_

\*\* Bridge Plug Depth: \_\_\_\_\_ \*\* Sacks cement on top: \_\_\_\_\_ \*\* Wireline and Cement Job Summary must be attached.

FORMATION: NIOBRARA-FORT HAYS-CODELL-CARLILE Status: PRODUCING Treatment Type: FRACTURE STIMULATION

Treatment Date: 02/06/2017 End Date: 02/08/2017 Date of First Production this formation: 03/11/2017  
Perforations Top: 7973 Bottom: 13271 No. Holes: 288 Hole size: 0.44

Provide a brief summary of the formation treatment: Open Hole:

PERF AND FRAC FROM 7973-13,271.  
38 BBL 7.5% HCL ACID, 2,390 BBL PUMP DOWN, 90,908 BBL SLICKWATER, - 93,336 BBL TOTAL FLUID  
2,765,290# 40/70 OTTAWA/ST. PETERS, - 2,765,290# TOTAL SAND.

This formation is commingled with another formation:  Yes  No  
Total fluid used in treatment (bbl): 93336 Max pressure during treatment (psi): 7752  
Total gas used in treatment (mcf): 0 Fluid density at initial fracture (lbs/gal): 8.30  
Type of gas used in treatment: Min frac gradient (psi/ft): 0.88  
Total acid used in treatment (bbl): 38 Number of staged intervals: 13  
Recycled water used in treatment (bbl): 3600 Flowback volume recovered (bbl): 1344  
Fresh water used in treatment (bbl): 89698 Disposition method for flowback: RECYCLE  
Total proppant used (lbs): 2765290 Rule 805 green completion techniques were utilized:   
Reason why green completion not utilized:

**Fracture stimulations must be reported on FracFocus.org**

**Test Information:**

Date: 03/29/2017 Hours: 24 Bbl oil: 258 Mcf Gas: 294 Bbl H2O: 338  
Calculated 24 hour rate: Bbl oil: 258 Mcf Gas: 294 Bbl H2O: 338 GOR: 1139  
Test Method: FLOWING Casing PSI: 1750 Tubing PSI: Choke Size: 14/64  
Gas Disposition: SOLD Gas Type: WET Btu Gas: 1284 API Gravity Oil: 53  
Tubing Size: Tubing Setting Depth: Tbg setting date: Packer Depth:

Reason for Non-Production:  
Date formation Abandoned: Squeeze:  Yes  No If yes, number of sacks cmt  
\*\* Bridge Plug Depth: \*\* Sacks cement on top: \*\* Wireline and Cement Job Summary must be attached.

Comment:  
THIS WELL HAD A DELAYED COMPLETION. THE TPZ FOOTAGES ON FORM 5 SHOULD BE REVISED TO 95 FNL, 337 FWL SEC 33.  
SEE ATTACHMENT FOR COPY OF WELL PATH THROUGH FORMATIONS.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.  
Signed: Print Name: ILA BEALE  
Title: STAFF REG. SPECIALIST Date: 4/5/2017 Email: ila.beale@anadarko.com

**Attachment Check List**

Att Doc Num	Name
401234756	FORM 5A SUBMITTED
401234789	OTHER

Total Attach: 2 Files

### General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Permit	Form 7 - missing Mar-Aug 2016, Feb 2017 Form 5A, Doc #401234756 has been approved for NBRR-FTHYS-CODL-CARL	10/30/2017

Total: 1 comment(s)