



# Bison Oil Well Cementing Single Cement Surface Pipe

Date: 10/12/2017

Invoice # 666214

API# 05-123-45247

Foreman: Nick Vigil

Customer: Anadarko Petroleum Corporation

Well Name: Robin 9-15HZ

County: Weld

State: Colorado

Sec: 9

Twp: 1N

Range: 65W

Consultant: Levi

Rig Name & Number: Cartel 88

Distance To Location: 39 Miles

Units On Location: 4040/4030/4039

Time Requested: 18:00

Time Arrived On Location: 18:00

Time Left Location:

## WELL DATA

Casing Size OD (in) : 9.625  
Casing Weight (lb) : 36.00  
Casing Depth (ft.) : 1,827  
Total Depth (ft) : 1837  
Open Hole Diameter (in.) : 13.50  
Conductor Length (ft) : 80  
Conductor ID : 15.25  
Shoe Joint Length (ft) : 44  
Landing Joint (ft) : 10  
  
Max Rate: 8  
Max Pressure: 2000

## Cement Data

Cement Name: BFN III  
Cement Density (lb/gal) : 14.2  
Cement Yield (cuft) : 1.49  
Gallons Per Sack: 7.48  
% Excess: 15%  
Displacement Fluid lb/gal: 8.3  
BBL to Pit: 15.0  
Fluid Ahead (bbls):  
H2O Wash Up (bbls): 20.0  
  
Spacer Ahead Makeup  
Dye in second 10 bbl

Casing ID

8.921

Casing Grade

J-55 only used

## Calculated Results

**cuft of Shoe** 19.10 cuft  
(Casing ID Squared) X (.005454) X (Shoe Joint ft)  
**cuft of Conductor** 61.05 cuft  
(Conductor Width Squared) - (Casing Size OD Squared) X (.005454) X (Conductor Length ft)  
**cuft of Casing** 981.88 cuft  
(Open Hole Squared) - (Casing Size Squared) X (.005454) X (Casing Depth - Conductor Length)  
**Total Slurry Volume** 1062.03 cuft  
(cuft of Shoe) + (cuft of Conductor) + (cuft of Casing)  
**bbls of Slurry** 189.15 bbls  
(Total Slurry Volume) X (.1781)  
**Sacks Needed** 713 sk  
(Total Slurry Volume) ÷ (Cement Yield) X (% Excess Cement)  
**Mix Water** 126.94 bbls  
(Sacks Needed) X (Gallons Per Sack) ÷ 42

**Displacement:** 138.61 bbls

(Casing ID Squared) X (.0009714) X (Casing Depth + Landing Joint - Shoe Joint)

## Pressure of cement in annulus

**Hydrostatic Pressure:** 1347.78 PSI

## Pressure of the fluids inside casing

**Displacement:** 768.80 psi

**Shoe Joint:** 32.46 psi

**Total** 801.25 psi

**Differential Pressure:** 546.52 psi

**Collapse PSI:** 2020.00 psi

**Burst PSI:** 3520.00 psi

**Total Water Needed:** 285.55 bbls

X   
Authorization To Proceed

Customers hereby acknowledges and specifically agrees to the terms and condition on this work order, including, without limitation, the provisions on this work order.

Date \_\_\_\_\_

# Robin 9-15HZ

