

FORM
6Rev
12/05State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

401547507

Date Received:

02/15/2018

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 10311

Contact Name: Greg DeRonde

Name of Operator: SRC ENERGY INC

Phone: (720) 9650950

Address: 1675 BROADWAY SUITE 2600

Fax:

City: DENVER State: CO Zip: 80202

Email: gderonde@srcenergy.com

For "Intent" 24 hour notice required,

Name: O'Donnell, Shaun

Tel: (720) 305-8280

COGCC contact:

Email: shaun.odonnell@state.co.us

API Number 05-123-22690-00

Well Name: HERGERT

Well Number: 17-21

Location: QtrQtr: NENW Section: 17 Township: 6N Range: 66W Meridian: 6

County: WELD

Federal, Indian or State Lease Number:

Field Name: WATTENBERG

Field Number: 90750

☒ Notice of Intent to Abandon☐ Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.493255

Longitude: -104.803699

GPS Data:

Date of Measurement: 01/03/2007

PDOP Reading: 4.0

GPS Instrument Operator's Name: David Gipson

Reason for Abandonment: ☐ Dry ☐ Production Sub-economic ☐ Mechanical Problems☒ Other Offset MitigationCasing to be pulled: ☐ Yes ☒ No

Estimated Depth:

Fish in Hole: ☐ Yes ☒ No

If yes, explain details below

Wellbore has Uncemented Casing leaks: ☐ Yes ☒ No

If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
NIORARA-CODELL	6967	7260			

Total: 1 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	24	821	589	821	0	VISU
1ST	7+7/8	4+1/2	11.6	7,406	539	7,406	6,334	CBL
S.C. 1.1				4,000	635	4,000	0	CALC

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 6892 with 28 sacks cmt on top. CIPB #2: Depth 3900 with 17 sacks cmt on top.
CIBP #3: Depth 1450 with 122 sacks cmt on top. CIPB #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set _____ sacks half in. half out surface casing from _____ ft. to _____ ft. Plug Tagged: ☐

Set _____ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. _____ inch casing Plugging Date: _____
of _____

*Wireline Contractor: _____ *Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1103 ☐ Yes ☐ No *ATTACH JOB SUMMARY

Technical Detail/Comments:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Greg DeRonde

Title: Engineering Tech Date: 2/15/2018 Email: gderonde@srcenergy.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: HICKEY, MIKE Date: 4/2/2018

CONDITIONS OF APPROVAL, IF ANY: _____ Expiration Date: 10/1/2018

COA Type

Description

	1)Note change in plugging procedure; 1000' plug has been moved down to 1450. Adjust cement volume accordingly and submit revised WBD with the 6S. 2) Prior to starting plugging operations a CBL is required. If cement shown on the wellbore diagram attached to this Form 6 is not confirmed by CBL, contact COGCC before proceeding with plugging. Submit CBL with SRA Form 6 (subsequent).
--	---

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
401547507	FORM 6 INTENT SUBMITTED
401547522	WELLBORE DIAGRAM
401547523	PROPOSED PLUGGING PROCEDURE

Total Attach: 3 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Engineer	<p>Prior to starting plugging operations a bradenhead test shall be performed.</p> <p>1)If, before opening the bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required.</p> <p>2)If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required.</p> <p>3)If sampling is required contact COGCC engineering for a confirmation of plugging requirements prior to placing any plugs.</p> <p>4)Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions. The Form 17 shall be submitted within 10 days of the test.</p> <p>5)Submit Form 42 electronically to COGCC 48 hours prior to MIRU</p> <p>6)Prior to placing the 1450' plug: verify that all fluid migration (liquid or gas) has been eliminated. If evidence of fluid migration or pressure remains, contact COGCC Engineer for an update to plugging requirements.</p> <p>7)After isolation has been verified, pump plug and displace. If cement is not circulated to surface, shut-in, WOC 4 hours and tag plug – top of plug must be not deeper than 771' and provide minimum 10 sx plug at the surface.</p> <p>8)Leave at least 100' of cement in the wellbore for each plug.</p> <p>9)Properly abandon all flowlines. Once flowlines are properly abandoned, file electronic form 42.</p>	04/02/2018
Public Room	Pass	02/28/2018
Permit	pass	02/26/2018

Total: 3 comment(s)