

FORM
6Rev
05/18State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

401725515

Date Received:

08/06/2018

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 69175

Contact Name: Jenifer Hakkarinen

Name of Operator: PDC ENERGY INC

Phone: (303) 8605800

Address: 1775 SHERMAN STREET - STE 3000

Fax:

City: DENVER State: CO Zip: 80203

Email: Jenifer.Hakkarinen@pdce.com

For "Intent" 24 hour notice required,

Name: Evins, Bret

Tel: (970) 420-6699

COGCC contact:

Email: bret.evins@state.co.us

API Number 05-123-21664-00

Well Name: STATE PETERSON

Well Number: 32-16

Location: QtrQtr: SWNE Section: 16 Township: 5N Range: 63W Meridian: 6

County: WELD

Federal, Indian or State Lease Number:

Field Name: WATTENBERG

Field Number: 90750

☒ Notice of Intent to Abandon☐ Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.400640

Longitude: -104.439330

GPS Data:

Date of Measurement: 10/01/2007

PDOP Reading: 2.7

GPS Instrument Operator's Name: Holly L. Tracy

Reason for Abandonment:

☐ Dry☒ Production Sub-economic☐ Mechanical Problems☐ OtherCasing to be pulled: ☒ Yes☐ No

Estimated Depth: 1700

Fish in Hole: ☐ Yes☒ No

If yes, explain details below

Wellbore has Uncemented Casing leaks:

☐ Yes☒ No

If yes, explain details below

Details:

Current and Previously Abandoned Zones

| Formation | Perf. Top | Perf. Btm | Abandoned Date | Method of Isolation | Plug Depth |
|-----------|-----------|-----------|----------------|---------------------|------------|
| CODELL | 6724 | 6732 | | | |

Total: 1 zone(s)

Casing History

| Casing Type | Size of Hole | Size of Casing | Weight Per Foot | Setting Depth | Sacks Cement | Cement Bot | Cement Top | Status |
|-------------|--------------|----------------|-----------------|---------------|--------------|------------|------------|--------|
| SURF | 12+1/4 | 8+5/8 | 24 | 365 | 240 | 365 | 0 | VISU |
| 1ST | 7+7/8 | 4+1/2 | 10.5 | 6,901 | 150 | 6,901 | 5,942 | CBL |
| S.C. 1.1 | | | | 6,901 | 220 | 3,980 | 3,830 | CBL |

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 6674 with 2 sacks cmt on top. CIBP #2: Depth 6404 with 2 sacks cmt on top.
CIBP #3: Depth _____ with _____ sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 255 sks cmt from 1815 ft. to 1400 ft. Plug Type: STUB PLUG Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set 380 sacks half in. half out surface casing from 600 ft. to 0 ft. Plug Tagged: ☒

Set _____ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. _____ inch casing Plugging Date: _____
of _____

*Wireline Contractor: _____ *Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1105 ☐ Yes ☐ No *ATTACH JOB SUMMARY

Technical Detail/Comments:

State Peterson 32-16 (05-123-21664)/Plugging Procedure (Intent)

Producing Formation: Codell: 6724'-6732'

Upper Pierre Aquifer: 420'-1545'

TD: 6920' PBTD: 6850'

Surface Casing: 8 5/8" 24# @ 365' w/ 240 sxs

Production Casing: 4 1/2" 10.5# @ 6901.3' w/ 370 sxs cmt (TOC @ 3825' - CBL).

Tubing: 2 3/8" tubing set @ 6715' (11/26/2003).

Proposed Procedure:

1. MIRU pulling unit. Pull 2 3/8" tubing.

2. RU wireline company.

3. TIH with CIBP. Set BP at 6674'. Top with 2 sxs 15.8#/gal CI G cement.

4. TIH with CIBP. Set BP at 6404'. Top with 2 sxs 15.8#/gal CI G cement.

5. TIH with casing cutter. Cut 4 1/2" casing at 1700'. Pull cut casing.

6. TIH with tubing to 1815'. RU cementing company. Mix and pump 255 sxs 15.8#/gal CI G cement w/ 2% CaCl down tubing (Pierre coverage from 1815'-1400').

7. Pick up tubing to 600'. RU cementing company. Mix and pump 380 sxs 15.8#/gal CI G cement down tubing. Cement should circulate to surface.

8. Cut surface casing 6' below ground level and weld on cap.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Jenifer Hakkarinen

Title: Reg Tech Date: 8/6/2018 Email: Jenifer.Hakkarinen@pdce.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Wolfe, Stephen

Date: 9/5/2018

CONDITIONS OF APPROVAL, IF ANY:

Expiration Date: 3/4/2019

| COA Type | Description |
|-----------------|---|
| | <p>Venting</p> <p>Operator shall implement measures to control unnecessary and excessive venting, to protect the health and safety of the public, and to ensure that vapors and odors from well plugging operations do not constitute a nuisance or hazard to public welfare.</p> |
| | <p>Bradenhead Testing</p> <ul style="list-style-type: none">• Prior to the start of plugging operations, a bradenhead test shall be performed and reported if there has not been a reported bradenhead test within the 60 days immediately preceding the start of plugging operations.• If any of the following conditions exist then sampling of all fluids is required and sampling methods shall comply with Operator Guidance – Bradenhead Testing and Reporting Instructions, Appendix A: Liquid and Gas Sampling as found on the COGCC website, cogcc.state.co.us.<ol style="list-style-type: none">1) The initial pressure measurement on the bradenhead is greater than 25 psi, prior to blowing down any liquid or gas from the bradenhead valve, or2) Pressure remains at the conclusion of the test, or3) Any liquids are present anytime during the test. If so, then stop the test as soon as liquids are present and sample before resuming the test.• Form 17 Bradenhead Test Report shall be submitted within 10 days of the test.• If samples are collected, copies of all final laboratory analytical results shall be provided to the COGCC within three (3) months of collecting the samples. |
| | <p>Plugging</p> <ul style="list-style-type: none">• Provide 48 hour notice of plugging MIRU via electronic Form 42.• Plugs and squeezes will be placed as stated in the plugging procedure of the approved NOI unless prior approval from COGCC is obtained.• If there is any pressure on the surface casing during the pre-plugging bradenhead test operator must wait 8 hrs after pumping plug at 1815' and check for fluid migration or shut-in pressure on the well. Contact COGCC Engineer for revised plugging orders if well is not static at this time prior to continuing with plugging operations.• Tag plug at 1815' if circulation is not maintained while pumping and displacing plug to depth, minimum plug height required 100'.• Check for fluid migration or shut-in pressure on the well prior to pumping any plug (open hole, annular or casing) that isolates deepest aquifer or the surface casing shoe (whichever is deeper). Contact COGCC Engineer for revised plugging orders if well is not static at this time, prior to continuing with plugging operations.• Tag required if the shoe plug, or combined stub/shoe plug, is not circulated to the surface. Shoe plug shall be placed as specified herein and the top of cement must be a minimum 50' into the shoe, or 50' above the stub, whichever is shallower.• Place a 50' plug (minimum) at the surface, both inside the inner most casing and in all annular spaces. All other cement plugs, without mechanical isolation, shall have at least 100' of cement left in the casing.• Properly abandon on-location flowlines as per Rule 1105. File electronic Form 42 once abandonment complete. Within 30 days of an operator completing abandonment requirements for an off-location flowline or crude oil transfer line the operator must submit a Flowline Report, Form 44. |

Attachment Check List

| <u>Att Doc Num</u> | <u>Name</u> |
|--------------------|-------------------------|
| 401725515 | FORM 6 INTENT SUBMITTED |
| 401725526 | WELLBORE DIAGRAM |
| 401725528 | WELLBORE DIAGRAM |

Total Attach: 3 Files

General Comments

| <u>User Group</u> | <u>Comment</u> | <u>Comment Date</u> |
|---------------------------|--|---------------------|
| Engineer | SB5 NA L-FH WW 400' 8(1 mi) 54(1.9) | 09/05/2018 |
| Well File Verification | Pass | 08/09/2018 |
| Permit | Passed permit review | 08/08/2018 |

Total: 3 comment(s)