

State of Colorado

Oil and Gas Conservation Commission

1126 Lincoln Street, Suite 801, Denver, Colorado 80203 (303)894-2100 Fax:(303)894-2109



RECEIVED

FEB -2- 05

COGCC

WELL ABANDONMENT REPORT

Submit original plus one copy. This form is to be submitted as an intent whenever a plugging is planned on a borehole. The approved intent shall be valid for six months after the approval date; after that period a new intent will be required. After the plugging is complete, this form and one copy shall again be submitted as a subsequent report of the work as actually completed.

OGCC Operator Number: 44630

Name of Operator: Jenex Petroleum Corporation

Address: 3773 Cherry Creek Drive North # 1025

City: Denver State: Co Zip: 80209

Contact Name and Telephone

Jerry Jensen/Kelle Thomas

No: 303-383-1515

Fax: 303-383-5018

24 hour notice required, contact:

Tel:

Complete the Attachment Checklist
Oper OGCC

API Number: 05-123-11683

OGCC Lease No.: 68345

Other wells this lease? ☐ Y ☒ N

Well Name: McCloskey

Well Number: 11-9

Location (QtrQtr, Sec, Twp, Rng, Meridian): NWNW Sec 9 T5N R66W 6th PM

County: Weld

Federal, Indian or State Lease Number: 68345

Field Name: Bracewell

Field Number: 7487

Wellbore Diagram

Cement Job Summary

Wireline Job Summary

☐ Notice of Intent to Abandon

☒ Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Reason for Abandonment: ☐ Dry ☐ Production Sub-Economic ☐ Mechanical Problems ☒ Other

Casing to be Pulled ☒ Yes ☐ No Top of Casing Cement: 6700'

Fish in Hole: ☐ Yes ☒ No If yes, explain details below Wellbore has Uncemented Casing Leaks: ☐ Yes ☒ No If yes, explain details below

Details: Well being replaced by directional well, McCloskey 11-10, at request of surface owner

Current and Previously Abandoned Zones

Formation	Perforations-Top	Perforations-Bottom	Date Abandoned	Method of Isolation (None, Squeezed, BP, Cement, etc.)	Plug Depth
Codell	7276'	7288'		Open	

Casing History

Casing String	Casing Size	Casing Depth	Cement Top	Stage Cement Top
Surface	9 5/8"	257'		
Production	4 1/2"	7378'	6700'	

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 7220' with 2 sacks cmt on top. CIBP #2: Depth 6900 with 2 sacks cmt on top.

Set 80 sks cmt from 1100 ft. to 900

Set sks cmt from ft. to

Set sks cmt from ft. to

Set sks cmt from ft. to

Set sks cmt from ft. to

Perforate and squeeze at ft. with sacks

Perforate and squeeze at ft. with sacks

Perforate and squeeze at ft. with sacks

Set 80 sacks half in, half out surface casing from 300 ft. to 125 per tag ft.

Set 10 sacks at surface

Cut four feet below ground level, weld on plate

Set sacks in rat hole

Dry-Hole Marker: ☐ Yes ☒ No

Set sacks in mouse hole

NOTE: Two (2) sacks cement Required on all CIBPs.

☒ Casing ☒ Open Hole ☐ Annulus
☐ Casing ☐ Open Hole ☐ Annulus
☐ Casing ☐ Open Hole ☐ Annulus
☐ Casing ☐ Open Hole ☐ Annulus
☐ Casing ☐ Open Hole ☐ Annulus

Additional Plugging Information for Subsequent Report Only

Casing Recovered: 6000 ft. of 4 1/2 inch casing.

Plugging Date: 01-24-05

*Wireline Contractor: ASAP Wireline Service

*Cementing Contractor: Eastern Colorado Well Services, Cheyenne Wells, Co.

Type of Cement and Additives Used: Class G Neat

*Attach Job Summaries.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Kelle Thomas

Signed: [Signature]

Title: Secretary

Date: 2-1-05

OGCC Approved:

Title: PE

Date: 2/17/05


CONDITIONS OF APPROVAL, IF ANY:


JOB LOG

EASTERN COLORADO WELL SERVICE, LLC
P.O. Box 244, 880 West Highway 40
Cheyenne Wells, Colorado 80810

OPERATOR	Jenex Petroleum Corporation
WELL	McCloskey # 11-9 Weld County
LOCATION	NWNW S9 5N 66W
DATE	01-19-05

Plugging equipment to location
Blow well down - N/U BOP'S
TOH w/ tbg
R/U Wireline - set plug @ 7220' - cap w/ 2 sks
Set 2nd plug @ 6900' - cap w/ 2 sks
Cut csg @ 6000'
Laid down 4 ½
TIH w/ tbg - Pumped 80 sks @ 1100'
TOH w/ tbg - Pumped 80 sks @ 300'
SI for tag
TIH w/ tbg, tagged @ 125'
TOH w/ tbg to 60' - Pumped 10 sks
Rigged down
Moved off

OK 

WIRE LINE CONTRACTOR	ASAP Wireline Services .	
CEMENT CONTRACTOR	Eastern Colorado Well Service, Cheyenne Wells, Colorado	
DIRT WORK CONTRACTOR	NA	
RESEEDING CONTRACTOR	NA	
SIGNED: 	Field Supervisor	DATE: 01-24-05