

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203

Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

401854084

Receive Date:

Report taken by:

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Refer to Rules 340, 905, 906, 907, 908, 909, and 910

OPERATOR INFORMATION

Name of Operator: CPX PICEANCE HOLDINGS LLC	Operator No: 10639	Phone Numbers
Address: 34 S WYNDEN DR STE 240		Phone: (303) 912-8292
City: HOUSTON	State: TX	Zip: 77056
Contact Person: Nic Kurtenback	Email: nick@cpxpiceance.com	Mobile: ()

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 10737

Initial Form 27 Document #: 401448130

PURPOSE INFORMATION

- | | |
|--|--|
| <input type="checkbox"/> 901.e. Sensitive Area Determination | <input type="checkbox"/> 909.c.(5), Rule 910.b.(4): Remediation of impacted ground water |
| <input type="checkbox"/> 909.c.(1), Rule 905: Pit or PW vessel closure | <input type="checkbox"/> Rule 909.e.(2)A.: Notice completion of remediation in accordance with Rule 909.b. |
| <input type="checkbox"/> 909.c.(2), Rule 906: Spill/Release Remediation | <input type="checkbox"/> Rule 909.e.(2)B.: Closure of remediation project |
| <input checked="" type="checkbox"/> 909.c.(3), Rule 907.e.: Land treatment of oily waste | <input type="checkbox"/> Rule 906.c.: Director request |
| <input type="checkbox"/> 909.c.(4), Rule 908.g.: Centralized E&P Waste Management Facility closure | <input type="checkbox"/> Other |

SITE INFORMATION

N Multiple Facilities (in accordance with Rule 909.c.)

Facility Type: LAND APPLICATION SITE	Facility ID: 452466	API #:	County Name: GARFIELD
Facility Name: TPR 25A Land Application	Latitude: 39.404773	Longitude: -107.832457	
** correct Lat/Long if needed: Latitude:		Longitude:	
QtrQtr: SWSE	Sec: 25	Twp: 7S	Range: 94W
Meridian: 6	Sensitive Area? Yes		

SITE CONDITIONS

General soil type - USCS Classifications GP

Most Sensitive Adjacent Land Use Surface Water
(Beaver Creek)
1,110 feet
southeast

Is domestic water well within 1/4 mile? No

Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

SITE INVESTIGATION PLAN

TYPE OF WASTE:

☒ E&P Waste

☐ Other E&P Waste

☐ Non-E&P Waste

☐ Produced Water

☐ Workover Fluids

☐ Oil

☐ Tank Bottoms

☐ Condensate

☐ Pigging Waste

☒ Drilling Fluids

☐ Rig Wash

☒ Drill Cuttings

☐ Spent Filters

☐ Pit Bottoms

☐ Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	Soil pile	Soil pile was sampled

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

The second lift of soil is currently landspread, and did not pass lab analysis for PAHs. The remaining soil pile is on location. Stormwater BMPs are in effect for the soil pile and any landspreading (see attached diagram).

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

☒ Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

The soil pile consisting of cuttings/mud mixed with sawdust is being addressed. The pile will be spread on location in a "horseshoe" shape at a depth between 2 and 2.5 feet deep. Efforts will be made not to mix the pile. The pile will be divided into 10 cells consisting of approximately 300 cubic yards of material for each cell. A composite soil sample with 5 discrete points will be collected from each cell. Each discrete point will be measured by a hand held GPS. The 10 composite samples will be laboratory analysed for TPH-DRO and PAHs at an accredited laboratory, upon land-spreading (approximately June 1, 2018).

The current landspread soil will be re-sampled for TPH-DRO and PAHs at the same time.

Proposed Groundwater Sampling

☐ Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan (summary):

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected _____ 0

Number of soil samples exceeding 910-1 _____

Was the areal and vertical extent of soil contamination delineated? _____

Approximate areal extent (square feet) _____

NA / ND

_____ Highest concentration of TPH (mg/kg) _____

_____ Highest concentration of SAR _____

_____ BTEX > 910-1 _____

_____ Vertical Extent > 910-1 (in feet) _____

Groundwater

Number of groundwater samples collected _____ 0

Was extent of groundwater contaminated delineated? No _____

Depth to groundwater (below ground surface, in feet) _____

Number of groundwater monitoring wells installed _____

Number of groundwater samples exceeding 910-1 _____

_____ Highest concentration of Benzene (µg/l) _____

_____ Highest concentration of Toluene (µg/l) _____

_____ Highest concentration of Ethylbenzene (µg/l) _____

_____ Highest concentration of Xylene (µg/l) _____

_____ Highest concentration of Methane (mg/l) _____

Surface Water

_____ 0 Number of surface water samples collected

_____ Number of surface water samples exceeding 910-1

If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☐ Were background samples collected as part of this site investigation?

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) _____

Volume of liquid waste (barrels) _____

☐ Is further site investigation required?

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No _____

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Initial soil samples will be collected from the spread soil pile approximately June 1, 2018 and the current land spread will be re-sampled. Laboratory analytical results will be reviewed for the 12 composite soil samples. Cells where PAH concentrations are below Table 910-1 levels will be stockpiled for re-use.

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

The subject material consists of drill cuttings and mud mixed with sawdust (called "soil") and contained in a pile near the northeast part of Pad 25A. Landspreading commenced in January 2014 with the first lift of soil. A site diagram of the location of the landspreading is attached. The first lift of soil was stirred and turned over on the following dates: 6/12/14, 7/25/14, 8/27/14, 6/4/15, 8/13/15. The first lift of soil was sampled on 9/17/15, lab report D75359. There were two soil samples submitted, each a composite of five locations. The COGCC approved stockpiling of the first lift of soil on 12/2/15, Doc# 400938376. COGCC approved spreading the second lift of soil 6/7/16, Doc#401055743. The first lift of soil was removed from Pad 25A and stockpiled on location, and the second lift of soil was landspread June 15, 2016. The second lift of soil was stirred and turned on 7/28/16, 9/6/16, 10/12/16, 6/22/17. The second lift of soil was sampled on 7/11/17, lab report D95794. The locations of the samples were similar to the earlier sampling, and again two soil samples were submitted, each sample a composite of five locations. The Operator received the lab report on 8/31/17 and reviewed the report on 9/1/17. On 9/8/17, the COGCC was notified of the lab results, which included exceedences of five PAH analyses. A detailed write-up is attached.

Second part of proposed remediation summary - Soil cells exhibiting PAH concentrations exceeding Table 910-1 up to 2X Table 910-1 will be land treated (June 2018 sampling). The soil will be thin spread (1 foot to 18 inch) and turned every two weeks through the Fall. Enhanced bioremediation will be utilized to reduce hydrocarbons. Soil samples will be collected in October 2018 and analyzed for any individual Table 910-1 constituent exceedance from the previous sampling event.

Soil Remediation Summary

☐ In Situ

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

☒ Ex Situ

Yes _____ Excavate and offsite disposal

If Yes: Estimated Volume (Cubic Yards) _____ 0

Name of Licensed Disposal Facility or COGCC Facility ID # _____

Yes _____ Excavate and onsite remediation

Yes _____ Land Treatment

Yes _____ Bioremediation (or enhanced bioremediation)

No _____ Chemical oxidation

No _____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

It is not anticipated that groundwater is impacted as the pad surface has been compacted to create an impervious layer prior to treatment cell being constructed. Should impacts be discovered during the treatment process, a separate groundwater monitoring plan will be submitted outlining the details.

REMEDATION PROGRESS UPDATE

PERIODIC REPORTING

Frequency: ☐ Quarterly ☐ Semi-Annually ☐ Annually ☒ Other Status Update (Nov 28, 2018)

Report Type: ☐ Groundwater Monitoring ☒ Land Treatment Progress Report ☐ O&M Report

☐ Other _____

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? Yes _____

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Material is slated to use as fill for Pad 25 pad reclamation. Currently there is a stockpile on location consisting of Cells 1/9/10/12 that satisfy COGCC table 910-1.

Volume of E&P Waste (solid) in cubic yards 2970

E&P waste (solid) description Drill cuttings and mud, mixed with sawduct

COGCC Disposal Facility ID #, if applicable: 0

Non-COGCC Disposal Facility: Greenleaf and Garfield County have approved the waste.

Volume of E&P Waste (liquid) in barrels 0

E&P waste (liquid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

REMEDATION COMPLETION REPORT

REMEDATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No _____

Do all soils meet Table 910-1 standards? _____

Does the previous reply indicate consideration of background concentrations? _____

Are the only residual soil impacts pH, SAR, or EC at depths greater than 3 feet below ground surface? _____

Does Groundwater meet Table 910-1 standards? _____

Is additional groundwater monitoring to be conducted? _____

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Interim reclamation has not yet started. The location is graded and has a gravel surface. The area is covered by a stormwater management program. A Rule 502b variance is in progress for Rule 1003b.

Is the described reclamation complete? No _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim? ☐ Final?

Did the Surface Owner approve the seed mix? _____

If NO, does the seed mix comply with local soil conservation district recommendations? _____

IMPLEMENTATION SCHEDULE

PRIOR DATES

Date of Surface Owner notification/consultation, if required. _____

Actual Spill or Release date, if known. _____

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). _____ 09/01/2017

Date of commencement of Site Investigation. _____ 11/02/2017

Date of completion of Site Investigation. _____

REMEDIAL ACTION DATES

Date of commencement of Remediation. _____ 06/01/2018

Date of completion of Remediation. _____

SITE RECLAMATION DATES

Date of commencement of Reclamation. _____

Date of completion of Reclamation. _____

OPERATOR COMMENT

Status Update: Below is a status update to the waste management plan (Doc# 401776923) activities for the TePee Park CFF pit fluid removal/closure and TPR 25A landfarming:

TePee Park CFF Pit: As of 11/28/18, 90% of the pit fluids have been drained and used beneficially at the TPR 25A location for landfarming. Pit fluid draining encountered a 2-3 week delay due to winter weather occurring during the first week of October (~three days after the waste management plan was approved). It is anticipated that pit fluids will be completely drained by November 30th - December 1st, at which time pit closure activities will commence.

TPR 25A Landfarm: Soil amendments and bioremediation product was applied to the soils throughout October and tilling/turning occurred bi-weekly. Samples were re-collected on October 19, 2018, at which time results indicated that Cells 2, 3, 4, 5, 6, 7 all satisfy COGCC Table 910-1. Cell #8 and #11 exceed for benzo(a)pyrene by 0.01 mg/kg. Soils within Cells 8 & 11 will continue to be landfarmed and re-sampled on November 28th.

Winter weather has caused minor delays in equipment activities, but the TPR pit fluids removal and pit closure, along with the TPR 25A landfarm are still on track to be completed by Nov/Dec of 2018.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: ` Kris Rowe

Title: Env. Consultant

Submit Date: `

Email: krowe@hrlcomp.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____

Date: _____

Remediation Project Number: 10737

COA Type

Description

--	--

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num

Name

401854103	ANALYTICAL RESULTS
401854107	ANALYTICAL RESULTS

Total Attach: 2 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)