

FORM  
5A

Rev  
06/12

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Document Number:

400672469

Date Received:

COMPLETED INTERVAL REPORT

The completed interval Report, Form 5A, shall be submitted within thirty (30) days of completing a formation (successful or not), when a formation is temporarily abandoned or permanently abandoned, for a recompletion, reperforation or restimulation, or when a formation is commingled. Fill out a section for each formation. Attach as many pages as required to fully describe the work. List in order of completion.

1. OGCC Operator Number: 69175  
2. Name of Operator: PDC ENERGY INC  
3. Address: 1775 SHERMAN STREET - STE 3000  
City: DENVER State: CO Zip: 80203  
4. Contact Name: Ally Ota  
Phone: (303) 860-5800  
Fax:  
Email: alexandria.ota@pdce.com

5. API Number 05-123-36723-00  
6. County: WELD  
7. Well Name: Dillard  
Well Number: 20R-443  
8. Location: QtrQtr: NWNE Section: 20 Township: 7N Range: 64W Meridian: 6  
9. Field Name: WATTENBERG Field Code: 90750

Completed Interval

FORMATION: CODELL Status: COMMINGLED Treatment Type:

Treatment Date: End Date: Date of First Production this formation:

Perforations Top: 8108 Bottom: 11578 No. Holes: Hole size:

Provide a brief summary of the formation treatment: Open Hole: ☒

Completed Depths: 8,108'-9,154', 9,199'-11,364', 11,421'-11,578'

This formation is commingled with another formation: ☒ Yes ☐ No

Total fluid used in treatment (bbl): Max pressure during treatment (psi):

Total gas used in treatment (mcf): Fluid density at initial fracture (lbs/gal):

Type of gas used in treatment: Min frac gradient (psi/ft):

Total acid used in treatment (bbl): Number of staged intervals:

Recycled water used in treatment (bbl): Flowback volume recovered (bbl):

Fresh water used in treatment (bbl): Disposition method for flowback:

Total proppant used (lbs): Rule 805 green completion techniques were utilized: ☐

Reason why green completion not utilized:

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: Hours: Bbl oil: Mcf Gas: Bbl H2O:

Calculated 24 hour rate: Bbl oil: Mcf Gas: Bbl H2O: GOR:

Test Method: Casing PSI: Tubing PSI: Choke Size:

Gas Disposition: Gas Type: Btu Gas: API Gravity Oil:

Tubing Size: Tubing Setting Depth: Tbg setting date: Packer Depth:

Reason for Non-Production:

Date formation Abandoned: Squeeze: ☐ Yes ☐ No If yes, number of sacks cmt

\*\* Bridge Plug Depth: \*\* Sacks cement on top: \*\* Wireline and Cement Job Summary must be attached.

FORMATION: FORT HAYS		Status: COMMINGLED		Treatment Type: _____	
Treatment Date: _____		End Date: _____		Date of First Production this formation: _____	
Perforations	Top: 9154	Bottom: 11421	No. Holes: _____	Hole size: _____	
Provide a brief summary of the formation treatment:			Open Hole: <input checked="" type="checkbox"/>		
Completed Depths: 9,154'-9,199', 11,364'-11,421'					
This formation is commingled with another formation:			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
Total fluid used in treatment (bbl): _____			Max pressure during treatment (psi): _____		
Total gas used in treatment (mcf): _____			Fluid density at initial fracture (lbs/gal): _____		
Type of gas used in treatment: _____			Min frac gradient (psi/ft): _____		
Total acid used in treatment (bbl): _____			Number of staged intervals: _____		
Recycled water used in treatment (bbl): _____			Flowback volume recovered (bbl): _____		
Fresh water used in treatment (bbl): _____			Disposition method for flowback: _____		
Total proppant used (lbs): _____			Rule 805 green completion techniques were utilized: <input type="checkbox"/>		
Reason why green completion not utilized: _____					
<b>Fracture stimulations must be reported on FracFocus.org</b>					
<b><u>Test Information:</u></b>					
Date: _____	Hours: _____	Bbl oil: _____	Mcf Gas: _____	Bbl H2O: _____	
Calculated 24 hour rate: _____	Bbl oil: _____	Mcf Gas: _____	Bbl H2O: _____	GOR: _____	
Test Method: _____	Casing PSI: _____	Tubing PSI: _____	Choke Size: _____		
Gas Disposition: _____	Gas Type: _____	Btu Gas: _____	API Gravity Oil: _____		
Tubing Size: _____	Tubing Setting Depth: _____	Tbg setting date: _____	Packer Depth: _____		
Reason for Non-Production: <div style="border: 1px solid black; height: 20px; width: 100%;"></div>					
Date formation Abandoned: _____	Squeeze: <input type="checkbox"/> Yes <input type="checkbox"/> No	If yes, number of sacks cmt _____			
** Bridge Plug Depth: _____	** Sacks cement on top: _____	** Wireline and Cement Job Summary must be attached.			

FORMATION: NIOBRARA-FT HAYS-CODELL		Status: PRODUCING		Treatment Type: FRACTURE STIMULATION	
Treatment Date: 12/08/2013		End Date: 12/10/2013		Date of First Production this formation: 12/30/2013	
Perforations	Top: 7581	Bottom: 11578	No. Holes:	Hole size:	
Provide a brief summary of the formation treatment:			Open Hole: <input checked="" type="checkbox"/>		
16 Stage Sliding Sleeve Total Fluid: 57,807 bbls Gel Fluid: 45,027 bbls Slickwater Fluid: 12,780 bbls Total Silica Proppant: 3,415,200 lbs Method for determining flowback: measuring flowback tank volumes					
This formation is commingled with another formation:			<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		
Total fluid used in treatment (bbl): 57807		Max pressure during treatment (psi): 3471			
Total gas used in treatment (mcf):		Fluid density at initial fracture (lbs/gal): 8.34			
Type of gas used in treatment:		Min frac gradient (psi/ft): 0.90			
Total acid used in treatment (bbl):		Number of staged intervals: 16			
Recycled water used in treatment (bbl):		Flowback volume recovered (bbl): 8602			
Fresh water used in treatment (bbl): 57807		Disposition method for flowback: DISPOSAL			
Total proppant used (lbs): 3415200		Rule 805 green completion techniques were utilized: <input checked="" type="checkbox"/>			
Reason why green completion not utilized:					
<b>Fracture stimulations must be reported on FracFocus.org</b>					
<b><u>Test Information:</u></b>					
Date: 01/30/2014	Hours: 24	Bbl oil: 202	Mcf Gas: 276	Bbl H2O: 126	
Calculated 24 hour rate:	Bbl oil: 202	Mcf Gas: 276	Bbl H2O: 126	GOR: 1366	
Test Method: Flowing	Casing PSI: 1775	Tubing PSI: 589	Choke Size: 16/64		
Gas Disposition: SOLD	Gas Type: WET	Btu Gas: 1422	API Gravity Oil: 43		
Tubing Size: 2 + 3/8	Tubing Setting Depth: 7188	Tbg setting date: 12/23/2013	Packer Depth:		
Reason for Non-Production:					
Date formation Abandoned:	Squeeze: <input type="checkbox"/> Yes <input type="checkbox"/> No	If yes, number of sacks cmt			
** Bridge Plug Depth:	** Sacks cement on top:	** Wireline and Cement Job Summary must be attached.			

FORMATION: NIOBRARA Status: COMMINGLED Treatment Type: \_\_\_\_\_  
Treatment Date: \_\_\_\_\_ End Date: \_\_\_\_\_ Date of First Production this formation: \_\_\_\_\_  
Perforations Top: 7581 Bottom: 8108 No. Holes: \_\_\_\_\_ Hole size: \_\_\_\_\_  
Provide a brief summary of the formation treatment: \_\_\_\_\_ Open Hole: ☒

Completed Depths: 7,581'-8,108'

This formation is commingled with another formation: ☒ Yes ☐ No

Total fluid used in treatment (bbl): \_\_\_\_\_

Max pressure during treatment (psi): \_\_\_\_\_

Total gas used in treatment (mcf): \_\_\_\_\_

Fluid density at initial fracture (lbs/gal): \_\_\_\_\_

Type of gas used in treatment: \_\_\_\_\_

Min frac gradient (psi/ft): \_\_\_\_\_

Total acid used in treatment (bbl): \_\_\_\_\_

Number of staged intervals: \_\_\_\_\_

Recycled water used in treatment (bbl): \_\_\_\_\_

Flowback volume recovered (bbl): \_\_\_\_\_

Fresh water used in treatment (bbl): \_\_\_\_\_

Disposition method for flowback: \_\_\_\_\_

Total proppant used (lbs): \_\_\_\_\_

Rule 805 green completion techniques were utilized: ☐

Reason why green completion not utilized: \_\_\_\_\_

**Fracture stimulations must be reported on FracFocus.org**

**Test Information:**

Date: \_\_\_\_\_ Hours: \_\_\_\_\_ Bbl oil: \_\_\_\_\_ Mcf Gas: \_\_\_\_\_ Bbl H2O: \_\_\_\_\_

Calculated 24 hour rate: \_\_\_\_\_ Bbl oil: \_\_\_\_\_ Mcf Gas: \_\_\_\_\_ Bbl H2O: \_\_\_\_\_ GOR: \_\_\_\_\_

Test Method: \_\_\_\_\_ Casing PSI: \_\_\_\_\_ Tubing PSI: \_\_\_\_\_ Choke Size: \_\_\_\_\_

Gas Disposition: \_\_\_\_\_ Gas Type: \_\_\_\_\_ Btu Gas: \_\_\_\_\_ API Gravity Oil: \_\_\_\_\_

Tubing Size: \_\_\_\_\_ Tubing Setting Depth: \_\_\_\_\_ Tbg setting date: \_\_\_\_\_ Packer Depth: \_\_\_\_\_

Reason for Non-Production: \_\_\_\_\_

Date formation Abandoned: \_\_\_\_\_ Squeeze: ☐ Yes ☐ No If yes, number of sacks cmt \_\_\_\_\_

\*\* Bridge Plug Depth: \_\_\_\_\_ \*\* Sacks cement on top: \_\_\_\_\_ \*\* Wireline and Cement Job Summary must be attached.

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Ally Ota

Title: Regulatory Tech Date: \_\_\_\_\_ Email: alexandria.ota@pdce.com

**Attachment Check List**

**Att Doc Num** **Name**

\_\_\_\_\_  
Total Attach: 0 Files

**General Comments**

**User Group** **Comment**

**Comment Date**

\_\_\_\_\_  
Stamp Upon Approval

Total: 0 comment(s)