

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402274677

Receive Date:

01/09/2020

Report taken by:

PETER GINTAUTAS

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Refer to Rules 340, 905, 906, 907, 908, 909, and 910

OPERATOR INFORMATION

Name of Operator: DCP OPERATING COMPANY LP	Operator No: 4680	Phone Numbers Phone: (303) 605-1718 Mobile: (303) 619-3042
Address: 370 17TH STREET - SUITE 2500		
City: DENVER	State: CO Zip: 80202	
Contact Person: Steve Weathers	Email: swweathers@dcpmidstream.com	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 14694

Initial Form 27 Document #: 402247877

PURPOSE INFORMATION

- | | |
|----------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|
| <input type="checkbox"/> 901.e. Sensitive Area Determination | <input checked="" type="checkbox"/> 909.c.(5), Rule 910.b.(4): Remediation of impacted ground water |
| <input type="checkbox"/> 909.c.(1), Rule 905: Pit or PW vessel closure | <input type="checkbox"/> Rule 909.e.(2)A.: Notice completion of remediation in accordance with Rule 909.b. |
| <input checked="" type="checkbox"/> 909.c.(2), Rule 906: Spill/Release Remediation | <input type="checkbox"/> Rule 909.e.(2)B.: Closure of remediation project |
| <input type="checkbox"/> 909.c.(3), Rule 907.e.: Land treatment of oily waste | <input type="checkbox"/> Rule 906.c.: Director request |
| <input type="checkbox"/> 909.c.(4), Rule 908.g.: Centralized E&P Waste Management Facility closure | <input type="checkbox"/> Other _____ |

SITE INFORMATION

N Multiple Facilities (in accordance with Rule 909.c.)

Facility Type: SPILL OR RELEASE	Facility ID: 468979	API #: _____	County Name: WELD
Facility Name: CR20 and Hwy 85 Release		Latitude: 40.130910	Longitude: -104.806776
		** correct Lat/Long if needed: Latitude: _____	Longitude: _____
QtrQtr: SWSW	Sec: 17	Twp: 2N	Range: 66W Meridian: 6 Sensitive Area? Yes

SITE CONDITIONS

General soil type - USCS Classifications SM

Most Sensitive Adjacent Land Use Irrigation ditch and agricultural land

Is domestic water well within 1/4 mile? Yes

Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? Yes

Other Potential Receptors within 1/4 mile

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- ☐ E&P Waste ☒ Other E&P Waste ☐ Non-E&P Waste
- ☐ Produced Water ☐ Workover Fluids
- ☐ Oil ☐ Tank Bottoms
- ☐ Condensate ☐ Pigging Waste
- ☐ Drilling Fluids ☐ Rig Wash
- ☐ Drill Cuttings ☐ Spent Filters
- ☐ Pit Bottoms
- ☒ Other (as described by EPA) TPH impacted soils

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	GROUNDWATER	18 ft bgs	Groundwater Sampling
No	SOILS	12 ft bgs	Soil excavation and borings

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Initial actions and completed remedial measures have been previously submitted to the COGCC in the Form 19 Initial with Supplemental (Document # 402226829) and the Form 27 Initial (Document # 402247877), approved December 2, 2019. Ongoing groundwater monitoring is being performed at the Site on a quarterly basis.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

☐ Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

Proposed Groundwater Sampling

☒ Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Between June 2014 and September 2015, six soil borings were advanced to approximately 18-feet bgs and completed as one-inch monitoring wells at locations illustrated on the attached Figure 2. Following monitoring well installation, ongoing groundwater monitoring has been performed at the Site on a quarterly basis through the fourth quarter (November) 2019. Collected groundwater samples are analyzed for BTEX using USEPA Method 8260B. Groundwater monitoring activities are scheduled to continue on a quarterly basis at the Site. Details of the Fourth Quarter 2019 groundwater monitoring event are provided within this Form 27 submittal.

Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan (summary):

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 0

Number of soil samples exceeding 910-1

Was the areal and vertical extent of soil contamination delineated? Yes

Approximate areal extent (square feet) 1000

Groundwater

Number of groundwater samples collected 6

Was extent of groundwater contaminated delineated? No

Depth to groundwater (below ground surface, in feet) 13

Number of groundwater monitoring wells installed 6

Number of groundwater samples exceeding 910-1 2

Surface Water

0 Number of surface water samples collected

Number of surface water samples exceeding 910-1

If surface water is impacted, other agency notification may be required.

NA / ND

NA Highest concentration of TPH (mg/kg)

NA Highest concentration of SAR

BTEX > 910-1 No

Vertical Extent > 910-1 (in feet)

-- Highest concentration of Benzene (µg/l) 6.36

ND Highest concentration of Toluene (µg/l)

-- Highest concentration of Ethylbenzene (µg/l) 134

-- Highest concentration of Xylene (µg/l) 1520

NA Highest concentration of Methane (mg/l)

OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☐ Were background samples collected as part of this site investigation?

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards)

Volume of liquid waste (barrels)

☒ Is further site investigation required?

Further delineation of impacted groundwater and continued groundwater monitoring activities.

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No _____

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

As referenced in the previously submitted Form 19 Initial with Supplemental (Document # 402226829) and Form 27 Initial (Document # 402247877), initial source remediation efforts successfully removed approximately 400 CY of impacted soils. Additionally, mobile vacuum enhanced fluid recovery (EFR) groundwater remediation efforts were conducted from the third quarter 2015 through the fourth quarter 2016 in which approximately 307 barrels of impacted groundwater were removed from the site. Ongoing groundwater monitoring has been performed at the Site on a quarterly basis through the fourth quarter 2019.

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

As referenced in the previously submitted Form 19 Initial with Supplemental (Document # 402226829) and Form 27 Initial (Document # 402247877), initial source remediation efforts removed approximately 400 CY of impacted soils. Additionally, mobile vacuum enhanced fluid recovery (EFR) groundwater remediation efforts were conducted from the third quarter 2015 through the fourth quarter 2016 in which approximately 307 barrels of impacted groundwater were removed from the site. Ongoing groundwater monitoring has been performed at the Site on a quarterly basis through the fourth quarter 2019.

Soil Remediation Summary

☐ In Situ

☒ Ex Situ

_____ Bioremediation (or enhanced bioremediation)

Yes _____ Excavate and offsite disposal

_____ Chemical oxidation

_____ If Yes: Estimated Volume (Cubic Yards) _____ 400

_____ Air sparge / Soil vapor extraction

_____ Name of Licensed Disposal Facility or COGCC Facility ID # _____

_____ Natural Attenuation

_____ Excavate and onsite remediation

_____ Other _____

_____ Land Treatment

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Other _____

Groundwater Remediation Summary

☐ Bioremediation (or enhanced bioremediation)

☐ Chemical oxidation

☐ Air sparge / Soil vapor extraction

Yes _____ Natural Attenuation

Yes _____ Other _____ From 3Q-2015 through 4Q-2016 vac enhanced fluid recovery remediation was performed. GW monitoring.

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

Quarterly groundwater monitoring has been performed at the Site at the six monitoring well locations illustrated on Figure 2 on a quarterly basis through the fourth quarter 2019 to assess the dissolved phase petroleum hydrocarbon impacts in groundwater. Quarterly monitoring reports will continue to be submitted to the COGCC via Form 27 for all future quarterly monitoring activities conducted at the Site. Fourth Quarter 2019 groundwater monitoring activities were conducted on November 25, 2019 and included Site-wide groundwater gauging and sampling. Groundwater levels were measured to evaluate hydraulic characteristics and provide information regarding seasonal fluctuations at the Site. Groundwater levels and converted elevations are summarized on Table 1 and a groundwater elevation contour map is attached as Figure 3. Groundwater samples were collected from the six well locations using standard hand-bailing sampling methods and were submitted to Origins Laboratory Inc. (Origins) for BTEX analysis using USEPA method 8260B. Monitoring well locations BH02 was reported with a total xylene concentration slightly above the applicable COGCC standard, and location BH07 was reported with a benzene concentration slightly above the applicable COGCC standards. The other four monitoring wells exhibited concentrations below COGCC Table 910-1 standards. Fourth Quarter 2019 laboratory analytical data is summarized in Table 2 and on Figure 4. Historical Site groundwater data is summarized in Table 3, and the laboratory analytical report is attached. Ongoing groundwater monitoring activities will continue on a quarterly basis at the Site.

REMEDATION PROGRESS UPDATE

PERIODIC REPORTING

Frequency: ☒ Quarterly ☐ Semi-Annually ☐ Annually ☐ Other _____

Report Type: ☒ Groundwater Monitoring ☐ Land Treatment Progress Report ☐ O&M Report

☐ Other _____

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? _____

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards _____

E&P waste (solid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

Volume of E&P Waste (liquid) in barrels _____

E&P waste (liquid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

REMEDATION COMPLETION REPORT

REMEDATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No _____

Do all soils meet Table 910-1 standards? _____

Does the previous reply indicate consideration of background concentrations? _____

Are the only residual soil impacts pH, SAR, or EC at depths greater than 3 feet below ground surface? _____

Does Groundwater meet Table 910-1 standards? No _____

Is additional groundwater monitoring to be conducted? Yes _____

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Following completion of the initial July 2013 soil excavation activities, site surfaces were regraded to match existing conditions. Ground surfaces at the Site currently match surrounding areas and are fully vegetated with wild grasses similar to surfaces in adjacent areas. No further reclamation is proposed at this time. Final reclamation will be conducted following completion of groundwater monitoring requirements and eventual site closure.

Is the described reclamation complete? No _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim? ☐ Final?

Did the Surface Owner approve the seed mix? _____

If NO, does the seed mix comply with local soil conservation district recommendations? _____

IMPLEMENTATION SCHEDULE

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 07/22/2013

Actual Spill or Release date, if known. 07/22/2013

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 07/22/2013

Date of commencement of Site Investigation. 07/22/2013

Date of completion of Site Investigation. 09/01/2015

REMEDIAL ACTION DATES

Date of commencement of Remediation. 07/22/2013

Date of completion of Remediation.

SITE RECLAMATION DATES

Date of commencement of Reclamation. 07/22/2013

Date of completion of Reclamation.

OPERATOR COMMENT

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Steve Weathers

Title: Environmental Specialist

Submit Date: 01/09/2020

Email: COGCCNotification@DCPMidstream.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: PETER GINTAUTAS

Date: 01/09/2020

Remediation Project Number: 14694

COA Type

Description

	Submit reports of site investigation and progress of remediation including results of sampling and analysis on an annual basis or more often until remediation is closed.
--	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num

Name

402274677	FORM 27-SUPPLEMENTAL-SUBMITTED
402274897	MONITORING REPORT

Total Attach: 2 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)