



POC-I LLC.

Well: Iles Dome Unit #8
Field: Iles Dome
Location: SWNW Sec. 23 T4N R92W

GL:
KB: -

County, State: Moffat County, CO

API#: 05-081-05119

Spud: 12/26/1933

Perforate at 470' with 4 shots, set CICR at 420' squeeze 60 sks into retainer, spot cement on top of retainer to surface. Cement Annulus from 470' to 50' above surface casing shoe.

Surface casing: 13" 50#/ft
Cement to surface w/ 89 sx type 1-2 cement.

Production casing: 8 5/8" 32/ft
Cement w/ 300 sx last 75 sx treated with CaCl

Plug #2 60 sks cement plug 2200' - 2500' (Run CBL to ensure isolation. If CBL shows no annular isolation perforate at 2500' and squeeze with 120 sks.)

TOC: 2023' from Completion

Rods:

Perfs: Open Hole 3423'-3437

Completion: Sundance

Plug # 1 60 sks on top of CIBP approx 3115-3415

3415 CIBP

TD: 3437