

The City & County of Denver requests consideration that this well demonstrates mechanical integrity for the following reasons and that these tests are considered acceptable and the Director approves this demonstration of mechanical integrity as allowed by Rule 326.

The City believes this well actively demonstrates Mechanical Integrity because on December 9, 2019 a bradenhead test was run (Doc # 402273668) showing no bradenhead pressure and tubing/casing pressure of 800/800 psi. As of 3-15-2020 the bradenhead pressure is still 0 and the tubing casing pressure is 800/800 psi. Once a well does not have integrity, the old drilling mud seeps into the wellbore and kills the well. Since the well has kept pressure, it has proven mechanical integrity. The City would monitor the pressure each month until the well starts production to ensure integrity.