

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402413520

Receive Date:

06/04/2020

Report taken by:

Kari Oakman

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Refer to Rules 340, 905, 906, 907, 908, 909, and 910

OPERATOR INFORMATION

Name of Operator: <u>KP KAUFFMAN COMPANY INC</u>	Operator No: <u>46290</u>	Phone Numbers
Address: <u>1675 BROADWAY, STE 2800</u>		Phone: <u>(303) 825-4822</u>
City: <u>DENVER</u>	State: <u>CO</u>	Zip: <u>80202</u>
Contact Person: <u>Max Knop</u>	Email: <u>mknop@kpk.com</u>	Mobile: <u>(720) 317-8161</u>

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 12158Initial Form 27 Document #: 401839887

PURPOSE INFORMATION

- | | |
|--|--|
| <input type="checkbox"/> 901.e. Sensitive Area Determination | <input type="checkbox"/> 909.c.(5), Rule 910.b.(4): Remediation of impacted ground water |
| <input type="checkbox"/> 909.c.(1), Rule 905: Pit or PW vessel closure | <input type="checkbox"/> Rule 909.e.(2)A.: Notice completion of remediation in accordance with Rule 909.b. |
| <input checked="" type="checkbox"/> 909.c.(2), Rule 906: Spill/Release Remediation | <input type="checkbox"/> Rule 909.e.(2)B.: Closure of remediation project |
| <input type="checkbox"/> 909.c.(3), Rule 907.e.: Land treatment of oily waste | <input type="checkbox"/> Rule 906.c.: Director request |
| <input type="checkbox"/> 909.c.(4), Rule 908.g.: Centralized E&P Waste Management Facility closure | <input type="checkbox"/> Other _____ |

SITE INFORMATION

N Multiple Facilities (in accordance with Rule 909.c.)

Facility Type: <u>TANK BATTERY</u>	Facility ID: <u>446608</u>	API #: _____	County Name: <u>WELD</u>
Facility Name: <u>GRANT</u>		Latitude: <u>40.116700</u>	Longitude: <u>-104.967740</u>
		** correct Lat/Long if needed: Latitude: _____	Longitude: _____
QtrQtr: <u>NWNE</u>	Sec: <u>26</u>	Twp: <u>2N</u>	Range: <u>68W</u>
		Meridian: <u>6</u>	Sensitive Area? <u>Yes</u>

SITE CONDITIONS

General soil type - USCS Classifications SMMost Sensitive Adjacent Land Use ResidentialIs domestic water well within 1/4 mile? YesIs surface water within 1/4 mile? NoIs groundwater less than 20 feet below ground surface? Yes

Other Potential Receptors within 1/4 mile

SITE INVESTIGATION PLAN

TYPE OF WASTE:

☒ E&P Waste

☐ Other E&P Waste

☐ Non-E&P Waste

☒ Produced Water

☐ Workover Fluids

☒ Oil

☐ Tank Bottoms

☐ Condensate

☐ Pigging Waste

☐ Drilling Fluids

☐ Rig Wash

☐ Drill Cuttings

☐ Spent Filters

☐ Pit Bottoms

☐ Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	GROUNDWATER	Unknown	Lab Analysis
Yes	SOILS	Unknown	Lab Analysis

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

KPK located the flowline closest to the sample collected by the complainant and drilled a boring to sample groundwater at 15' and soil at 17'. A sample for each was collected and tested for BTEX (water and soil) and TPH (soil). 6 additional 2" temporary piezometers will be drilled in order to collect samples and evaluate the current condition of the soil and groundwater. See proposed locations in map attached, which includes an upgradient piezometer. All piezometers will be marked. Field logs and soil description will be provided once the borings have been completed. Soil samples will be analyzed for BTEX and TPH. Groundwater, if encountered will be analyzed for BTEX, Sulfate, Chloride and TDS.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

☐ Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

Proposed Groundwater Sampling

☐ Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan (summary):

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 8
Number of soil samples exceeding 910-1 6
Was the areal and vertical extent of soil contamination delineated? No
Approximate areal extent (square feet) 0

NA / ND

-- Highest concentration of TPH (mg/kg) 3830
NA Highest concentration of SAR
BTEX > 910-1 No
Vertical Extent > 910-1 (in feet) 0

Groundwater

Number of groundwater samples collected 6
Was extent of groundwater contaminated delineated? No
Depth to groundwater (below ground surface, in feet) 7'
Number of groundwater monitoring wells installed 6
Number of groundwater samples exceeding 910-1 5

-- Highest concentration of Benzene (µg/l) 120
ND Highest concentration of Toluene (µg/l)
-- Highest concentration of Ethylbenzene (µg/l) 5.4
-- Highest concentration of Xylene (µg/l) 78
NA Highest concentration of Methane (mg/l)

Surface Water

1 Number of surface water samples collected
1 Number of surface water samples exceeding 910-1
If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☐ Were background samples collected as part of this site investigation?

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) Volume of liquid waste (barrels)

☐ Is further site investigation required?

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? Yes _____

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

KPK will begin excavation using known points of contamination based on February 25, 2019 samples from exploratory borings. KPK will continue soil excavation until horizontal extent of contamination is determined. Excavation activities will continue based on the results field screening results from ambient temperature head space measurements within the excavation area. All contaminated soil will be removed from the location. Vertical extent is believed to be below groundwater level. Because of the depth of excavation limits groundwater will have, contaminated soil will be removed down to groundwater level.

REMEDICATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Following the removal of contaminated soil, grab samples will be collected to verify the completion of excavation activities. Analysis for grab samples included TPH -DRO, GRO & ORO, BTEX, pH, EC, and SAR. Upon verification that sample concentrations are below Table 910-1 thresholds, the excavation area will be backfilled with clean fill dirt. A groundwater monitoring plan will be submitted in a Supplemental Form 27 to address known groundwater contamination. Groundwater monitoring plan will include placement of piezometers, frequency of sampling, analysis of samples, and potential groundwater treatment timeline.

Remedial actions of impacted soil will commence on May 6, 2020 and are estimated to conclude within 12 weeks pending availability of necessary resources (e.g., dump trucks). Upon completion of the removal of impacted soil, impact to groundwater will be delineated to the north, east and south. If excavation activities require the removal of currently installed monitoring wells to the west, quarterly groundwater sampling and reporting will be suspended until monitoring wells can be reinstalled.

Soil Remediation Summary

☐ In Situ

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

☒ Ex Situ

Yes _____ Excavate and offsite disposal

If Yes: Estimated Volume (Cubic Yards) _____ 5185

Name of Licensed Disposal Facility or COGCC Facility ID # _____

_____ Excavate and onsite remediation

_____ Land Treatment

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Other _____

Groundwater Remediation Summary

☐ _____ Bioremediation (or enhanced bioremediation)

☐ _____ Chemical oxidation

☐ _____ Air sparge / Soil vapor extraction

☐ _____ Natural Attenuation

☐ _____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

Groundwater monitoring plan will be provided via supplemental Form 27 upon the completion contaminated soil excavation. Groundwater will continued to be sampled on a quarterly basis with the existing groundwater monitoring wells. Groundwater sampling will continue until monitoring wells are removed for excavation activities.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Frequency: ☒ Quarterly ☐ Semi-Annually ☐ Annually ☐ Other _____

Report Type: ☒ Groundwater Monitoring ☐ Land Treatment Progress Report ☐ O&M Report
☐ Other _____

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? _____

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards _____

E&P waste (solid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

Volume of E&P Waste (liquid) in barrels _____

E&P waste (liquid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No _____

Do all soils meet Table 910-1 standards? No _____

Does the previous reply indicate consideration of background concentrations? _____

Are the only residual soil impacts pH, SAR, or EC at depths greater than 3 feet below ground surface? No _____

Does Groundwater meet Table 910-1 standards? No _____

Is additional groundwater monitoring to be conducted? No _____

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Area disturbed outside tank battery location be re-contoured to match surrounding contour, ripped and reseeded. Area within tank battery location will be reconstructed for operational use.

Is the described reclamation complete? No _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim? ☐ Final?

Did the Surface Owner approve the seed mix? _____

If NO, does the seed mix comply with local soil conservation district recommendations? _____

IMPLEMENTATION SCHEDULE

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 02/08/2019

Actual Spill or Release date, if known. _____

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 11/14/2018

Date of commencement of Site Investigation. 11/26/2018

Date of completion of Site Investigation. 05/07/2020

REMEDIAL ACTION DATES

Date of commencement of Remediation. 05/06/2020

Date of completion of Remediation. 08/27/2020

SITE RECLAMATION DATES

Date of commencement of Reclamation. _____

Date of completion of Reclamation. _____

OPERATOR COMMENT

Supplemental Form 27 is being submitted to extend the estimated date to complete remediation activities from August 6, 2020 to August 27, 2020. Remedial completion date was changed due to the breakdown of excavation equipment. May 20, 2020, trackhoe blew its engine while excavating. Field activities have been performed to rescue trackhoe from excavation pit and position the equipment so the blown engine can be pulled. Replacement engine is expected to arrive by June 17, 2020, which will be installed as soon as possible to allow the trackhoe to continue excavation activities.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Max Knop

Title: Gen Mangr of Air Quality

Submit Date: 06/04/2020

Email: mknop@kpk.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Kari Oakman

Date: 06/08/2020

Remediation Project Number: 12158

COA Type

Description

	Field inspection Doc# 693700369 required Operator to complete excavation of impacted soils to be completed by May 7, 2020. The approval of this form does not alter or provide relief from this deadline. In accordance with Rule 906.a Operators are required to investigate, clean up, and document impacts resulting from spills/releases as soon as practicable.
--	--

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num

Name

402413520	FORM 27-SUPPLEMENTAL-SUBMITTED
-----------	--------------------------------

Total Attach: 1 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)