



YETTER WELL SERVICE, INC.

15504 HWY 14,
STERLING, CO 80751
PHONE 970-522-2885
FAX 970-522-2960

V79122

Vendor - YET001
Account - 7030/30
COL134/H

Invoice

Date	Invoice #
4/23/2020	11638

Bill To

PADCO LLC
800 W 6th STREET, STE 1010
LOS ANGELES CA 90017-2713

Please remit to:
YETTER WELL SERVICE, INC
PO BOX 1808
STERLING, CO 80751

Vendor /P.O #	Terms	Due Date	Work Ordered By	Well
4/9 - 4/17/20	NET 30 DAYS	5/23/2020	TIM CRUMLEY	VENRICK 4A
Quantity	Item Code	Description	Price Each	Amount
50.5	RIG #7	PULLING UNIT/ per hour	250.00	12,625.00
10	TRAVEL TIME	PER HOUR CHARGE	185.00	1,850.00
11	XL	EXTRA LABOR/ per hour to lay down casing	75.00	825.00
5	WIDE BASE	BASE BEAM/ per day	75.00	375.00
5	180 BBL	180 BBL FLAT CIRCULATING TANK/ per day	90.00	450.00
5	TANK	80 BBL FLAT CIRCULATING TANK/ per day	80.00	400.00
8	#6 TRI-X	TRI-PLEX MUD PUMP/ 5 hr min first day	125.00	1,000.00
1	CU	CEMENTING UNIT/ first day	900.00	900.00
1	CSG TOOL	CASING TOOLS/ minimum charge	350.00	350.00
1	FLG	ADAPTOR FLANGE/ per day	25.00	25.00
1	GALLON(S)	PIPE THREAD SEALANT	60.00	60.00T
207	SACKS	CEMENT TYPE I & II	15.25	3,156.75T
2	CaCl2	CALCIUM CHLORIDE/ 50# BAG	39.00	78.00T
10	TAND	TANDEM-AXLE	150.00	1,500.00
12	2	TWO TON TRUCK	110.00	1,320.00
2.5	1TR	ONE TON TRUCK WITH TRAILER	115.00	287.50
8	CMT	BULK CEMENT TRUCK WITH OPERATOR	120.00	960.00
4	TRAVEL TIME	CEMENT TRUCK OPERATOR (travel time)	75.00	300.00
WE APPRECIATE YOU USING OUR SERVICE COMPANY - THANK YOU!			Subtotal	\$26,462.25
			Sales Tax (4.4%)	\$144.97
			Payments/Credits	\$0.00

Balance Due \$26,607.22

1.5%/MONTH FINANCE CHARGE ON PAST DUE INVOICES

T. Crumley
4-27-20



YETTER WELL SERVICE, INC.

P.O. Box 1808 • Sterling, Colorado 80751-7808

Phone (970) 522-2885

COMPANY padco LLC

LEASE VENRICK

Date 4-9-20

WELL NO. 4A

RIG 9

COUNTY Washington

Work Ordered By: Tim CRUMLEY

Job Description: PNA

		HOURS	TOTAL	
Move on location				
spot base beam in. then spot rig in rig up rig.				
unload all tools. unhing head. unseat Pump. lay				
down 7/8 Rods on trailer lay down 3/4 Rods on		@ \$250.00		
Trailer. lay Pump on trailer. nipple down well.		11 1/2	\$2875	00
Pick up cre 2 7/8 sub. Had to go read line to				
unload tubing. Trip tubing out on the bunk				
cup well off. Shut all valves on the well				
load tools up				
Drive Home		1	185	00
RODS 7/8 / 3/4	PUMP Insert Pump			
TUBING 2 7/8 15g	SUBS			
	OTHER 5 1/2 lockset fauser			
Remarks:				
FURNISHED				
Base beam		1	75	00
180 Flat tank		1	90	00
80 Flat tank		1	80	00
Rod wiper	RY	N/C		
aluminum Paint	RY	N/C		
UNIT CHARGE				
Chris Taylor		12 1/2		
Cris Galaviz		12 1/2		
Eleazar Chavez		12 1/2		
Chris Luna		12 1/2		
TAX				
TOTAL			\$3305	00



YETTER WELL SERVICE, INC.

P.O. Box 1808 • Sterling, Colorado 80751-7808

Phone (970) 522-2885

Date 4-13-20

COMPANY Padco LLC

LEASE Venrick

WELL NO. 4A

RIG 9

COUNTY Washington

Work Ordered By: TIM CRUMLEY

Job Description:

			HOURS	TOTAL	
Drive to location			1	\$ 185	00
Warm up rig, unload tools. Rig up for tubing rig up wire line. Wire line went down to Set Bridge Plug. They couldn't set it. Go in with tubing with manual bridge plug set it at 4900. lay down 1 joint. Unrunk out triplex. Hook up pump to tubing on hose to the backside to tank. roll the hose for 15 minutes total of 6615 ft. Un Hook hoses. lay down 59 joints on ground. cap well off and close all valves. load all tools up for the night.			@ \$250.00 110	2500	00
Drive Home			1	185	00
RODS	PUMP	SUBS			
TUBING 278159	SUBS	OTHER			
Remarks:					
FURNISHED					
180 flat toner			1	90	00
80 flat toner			1	80	00
Base beam			1	75	00
1/2 Gallon backseal				30	00 T
2 1/8 Rubber			1		
Triplex Pump			5	625	00
UNIT CHARGE					
Chris Taylor			12		
Cris Galaviz			12		
Eleazer Chavez			12		
4.4% SALES TAX (\$30.00)				1	32
TOTAL				\$377	32



YETTER WELL SERVICE, INC.

P.O. Box 1808 • Sterling, Colorado 80751-7808

Phone (970) 522-2885

Date 4-14-20

COMPANY Padro LLC

LEASE Vinrick

WELL NO. 4A

RIG 9

COUNTY Washington

Work Ordered By: Tim CRUMLEY

Job Description: PNA

			HOURS	TOTAL	
Drive to location.			1	\$185	00
Warm up Rig and tools. Rig up for tubing. Trip out rest of tubing on the back. Nipple well head off. Rig up for 5/8 casing. Unload 5/8 casing. Work the casing for 45 minutes. Rig up with line on sand line. Wire line drop 2 bags of cement on bridge plug. Wire line cut 5/8 casing at 1700 ft. Rig up casing tongs trip out 5/8 casing on the ground. Rig down casing tongs and 5/8 Elevators. Rig up for 2 7/8 tubing. Trip in 28 stands and joint. Rig up for cementing. Pump 4000s and displaced 8 barrels. Trip out tubing lay down on ground. Cup well off for the night. Load all tools up.			12	3000	00
Drive Home			1	185	00
RODS	PUMP	SUBS			
TUBING	SUBS	OTHER			
Remarks: 1700 csg pulled per pt.					
FURNISHED 2 extra men to lay down casing (5/8) @ 75/hr			11	825	00
180 bbls Flat tank / 1/4 SLS OF cement @ \$15.25/bag			\$90.00	610	00T
80 bbls Flat tank / 1/2 bag of calcium chloride @ \$			\$80.00	19	50T
Base beam				75	00
1/2 Gellan Butterscotch				30	00T
Cement Unit Pump first day (for job)				900	00
2 7/8 tubing wiper			N/C		
5/8 Elevators for casing / 5/8 casing wiper				350	00
Casing slips / casing tongs / 5/8 casing wiper					
UNIT CHARGE					
Chris Taylor			14		
Cris Galaviz			14		
Eleazar Chavez			14		
4.4% SALES TAX			\$659.50	29	02
TOTAL				\$6378	52



YETTER WELL SERVICE, INC.

P.O. Box 1808 • Sterling, Colorado 80751-7808

Phone (970) 522-2885

Date 4-15-20

COMPANY PADCO LLC

LEASE VENRICK

WELL NO. 4A

RIG 9

COUNTY Washington

Work Ordered By: Jim

Job Description: PNA

			HOURS	TOTAL
Drive to location			1	\$ 185.00
Warm up Rig, unload tools, Rig up for tubing. Trip in 50 Joints total. Tag cement at 1563 FT. Trip out 42 Joints on ground.				
Rig up Tri plex and cement pump to pump cement. left 8 total Joints in the hole to cement into well. Pumped cement at 250 FT				
Pump 75 SKS (15T) of cement into well. Displacement 1661.				
Trip out 8 Joints on the ground. Wait 4 hrs to tag cement			7 1/2	1875.00
Plug. Tag cement plug at 150 FT. cap well OFF for the night				
Wait till tomorrow to pump more cement. Load all tools up				
Close all valves on the well.				
Drive Home			1	185.00
RODS	PUMP	SUBS		
TUBING 2 7/8	SUBS	OTHER		
Remarks:				
FURNISHED				
Base beam				75.00
2 7/8 tubing wiper			N/C	
5 1/2 Adapter Flange - 1 day for job				25.00
Tri plex Pump			3	375.00
Cement Pump (only one charge for job)				—
180661s Flat tank			1	90.00
80661s Flat tank			1	80.00
75 SKS of cement / Meg calcium 1/2 bag @ \$15.25 T / \$19.50				\$ 1143.75 T / 19.50 T
UNIT CHARGE				
Chris Taylor			9 1/2	
Cris Galaviz			9 1/2	
Eleazar Chavez			9 1/2	
4.490 SALES TAX (\$1163.25)				5119
TOTAL				\$ 4104.43



YETTER WELL SERVICE, INC.

P.O. Box 1808 • Sterling, Colorado 80751-7808

Phone (970) 522-2885

Date 4-16-20

COMPANY PADCO LLC

LEASE VENRICK

WELL NO. 4A

RIG 9

COUNTY Washington

Work Ordered By: Tim

Job Description: PMA

			HOURS	TOTAL	
Drive to location			1	\$185	00
Warm up rig. unload tools rig up for tubing. Go in with tubing to tag cement plug tag at 170 FT. Rig up cement pump to well. Pumped cement at 170 FT pumped 75 SKS OF cement into well at 15" Displacement 1 bbl. Trip out 6 Joints and 2 subs on the ground. cap well off and go in the next day to go tag. Back out cement pump. load out tools up.			3 1/2	875	00
Drive Home			1	185	00
RODS	PUMP	SUBS			
TUBING 2 7/8	SUBS	OTHER			
Remarks:					
FURNISHED					
180 bbls Flat tank			1	90	00
80 bbls Flat tank			1	80	00
Base beam			1	75	00
5 1/2 Adaptor Flange				—	
Cement Pump			2	—	
75 SKS of cement @ 170'				1143	75T
Meg calcium 1/2 bag				19	50T
UNIT CHARGE					
Chris Taylor			5 1/2		
Cris Galaviz			5 1/2		
130000					
4.4% SALES TAX				\$1163.25	
					51 18
TOTAL				\$2704	43



YETTER WELL SERVICE, INC.

P.O. Box 1808 • Sterling, Colorado 80751-7808

Phone (970) 522-2885

Date 4-17-20

COMPANY PAPCO LLC

LEASE VEORICK

WELL NO. 4A

RIG 9

COUNTY Washington

Work Ordered By: Tim

Job Description: PNA

			HOURS	TOTAL	
Drive to location			1	\$185	00
Warm up rig and unload tools. Rig up for tubing. Trip in 2 joints and 10ft sub tag cement plug cut to feet. Rig up cement pump to well. mix 17 SKS (15t) of cement. Pumped cement cut 60ft. lay down 2 joint on the ground & 10ft sub. cement cut surface. Pick up all tools and trash on location. Rig down and move off location, to margin yard.			6	1500	00
RODS					
TUBING <u>2 7/8</u>					
PUMP					
SUBS					
OTHER					
Remarks:					
FURNISHED					
Basebeam			— RY		
5 1/2 Adaptor Flange			— RY		
cement Pump (one time charge for job)			1 1/2		
1806615 Flat tank			— RY		
8066615 Flat tank			— RY		
(Mag calcium 1/2 bag)				19	50
<u>17 SKS of cement</u> @ \$15.25				259	25
UNIT CHARGE					
Chris Taylor			7		
Cris Galaviz			7		
BRIAN H.					
TAX (\$278.75)				12	27
TOTAL				\$1976	02



YETTER WELL SERVICE, INC.

P.O. Box 1808 • Sterling, Colorado 80751-7808

Phone (970) 522-2885

Date 4-8-2020

COMPANY PADCO LLC

LEASE Venrick

WELL NO. 4A

RIG Trucking + Cementing

COUNTY Washington CO

Work Ordered By:

Job Description:

			HOURS	TOTAL	
Move Tri-plex pump, 180 bbl tank, 90 bbl tank, wide base, cement blenders, to location spot equipment					
Tandem @ \$150.00/hr			5	\$ 750	00
2 Ton @ \$110.00/hr			5	550	00
Haul tank on trailer to lay down rods					
1 ton + 6 Neck @ \$115.00/hr			2 1/2	287	50
4-14-2020					
To bulk plant Load 35 (left on truck) to location, mix + pump 40 sx, leave truck, mix + pump 75 sx, wait to tag, leave truck, mix + pump 75 sx, return to yard					
Cement truck @ \$120.00/hr			8	960	00
Travel time @ \$75.00/hr			4	300	00
RODS					
PUMP					
SUBS					
TUBING					
SUBS					
OTHER					
Remarks:					
FURNISHED					
Move equipment to yard					
(Hauled down 10 sx cement to finish)					
Tandem @ \$150.00/hr			5	750	00
2 ton @ \$110.00/hr			7	770	00
UNIT CHARGE					
TAX					
TOTAL				\$4367	50

INVOICE TOTAL \$26,607.22