

FORM
5A

Rev
06/12

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Document Number:
402541443

Date Received:

COMPLETED INTERVAL REPORT

The completed interval Report, Form 5A, shall be submitted within thirty (30) days of completing a formation (successful or not), when a formation is temporarily abandoned or permanently abandoned, for a recompletion, reperforation or restimulation, or when a formation is commingled. Fill out a section for each formation. Attach as many pages as required to fully describe the work. List in order of completion.

1. OGCC Operator Number: 69175
2. Name of Operator: PDC ENERGY INC
3. Address: 1775 SHERMAN STREET - STE 3000
City: DENVER State: CO Zip: 80203
4. Contact Name: Valerie Danson
Phone: (970) 506-9272
Fax:
Email: valerie.danson@pdce.com

5. API Number 05-123-07885-00
6. County: WELD
7. Well Name: GREGERSON
Well Number: 1
8. Location: QtrQtr: NWNE Section: 12 Township: 2N Range: 68W Meridian: 6
9. Field Name: WATTENBERG Field Code: 90750

Completed Interval

FORMATION: CODELL Status: COMMINGLED Treatment Type:
Treatment Date: End Date: Date of First Production this formation: 10/10/1992
Perforations Top: 7361 Bottom: 7373 No. Holes: 7 Hole size: 37/100
Provide a brief summary of the formation treatment: Open Hole: ☐
This formation is commingled with another formation: ☒ Yes ☐ No
Total fluid used in treatment (bbl): Max pressure during treatment (psi):
Total gas used in treatment (mcf): Fluid density at initial fracture (lbs/gal):
Type of gas used in treatment: Min frac gradient (psi/ft):
Total acid used in treatment (bbl): Number of staged intervals:
Recycled water used in treatment (bbl): Flowback volume recovered (bbl):
Fresh water used in treatment (bbl): Disposition method for flowback:
Total proppant used (lbs): Rule 805 green completion techniques were utilized: ☐
Reason why green completion not utilized:

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: Hours: Bbl oil: Mcf Gas: Bbl H2O:
Calculated 24 hour rate: Bbl oil: Mcf Gas: Bbl H2O: GOR:
Test Method: Casing PSI: Tubing PSI: Choke Size:
Gas Disposition: Gas Type: Btu Gas: API Gravity Oil:
Tubing Size: Tubing Setting Depth: Tbg setting date: Packer Depth:
Reason for Non-Production:
Date formation Abandoned: Squeeze: ☐ Yes ☐ No If yes, number of sacks cmt
** Bridge Plug Depth: ** Sacks cement on top: ** Wireline and Cement Job Summary must be attached.

FORMATION: J SAND		Status: ABANDONED WELLBORE/COMPLETION		Treatment Type: _____	
Treatment Date: _____		End Date: _____		Date of First Production this formation: 12/12/1973	
Perforations	Top: 7792	Bottom: 7828	No. Holes: 47	Hole size: 37/100	
Provide a brief summary of the formation treatment:			Open Hole: <input type="checkbox"/>		
This formation is commingled with another formation:			<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		
Total fluid used in treatment (bbl): _____			Max pressure during treatment (psi): _____		
Total gas used in treatment (mcf): _____			Fluid density at initial fracture (lbs/gal): _____		
Type of gas used in treatment: _____			Min frac gradient (psi/ft): _____		
Total acid used in treatment (bbl): _____			Number of staged intervals: _____		
Recycled water used in treatment (bbl): _____			Flowback volume recovered (bbl): _____		
Fresh water used in treatment (bbl): _____			Disposition method for flowback: _____		
Total proppant used (lbs): _____			Rule 805 green completion techniques were utilized: <input type="checkbox"/>		
Reason why green completion not utilized: _____					
Fracture stimulations must be reported on FracFocus.org					
<u>Test Information:</u>					
Date: _____	Hours: _____	Bbl oil: _____	Mcf Gas: _____	Bbl H2O: _____	
Calculated 24 hour rate:	Bbl oil: _____	Mcf Gas: _____	Bbl H2O: _____	GOR: _____	
Test Method: _____	Casing PSI: _____	Tubing PSI: _____	Choke Size: _____		
Gas Disposition: _____	Gas Type: _____	Btu Gas: _____	API Gravity Oil: _____		
Tubing Size: _____	Tubing Setting Depth: _____	Tbg setting date: _____	Packer Depth: _____		
Reason for Non-Production: Model- D permanent packer tagged at 7786' on 9/30/1996, and tagged again at 7770' on 10/21/2020					
Date formation Abandoned: 10/01/1992	Squeeze: <input type="checkbox"/> Yes <input type="checkbox"/> No	If yes, number of sacks cmt _____			
** Bridge Plug Depth: 7786		** Sacks cement on top: _____		** Wireline and Cement Job Summary must be attached.	

FORMATION: NIOBRARA-CODELL Status: ABANDONED Treatment Type: _____
WELLBORE/COMPLETION

Treatment Date: _____ End Date: _____ Date of First Production this formation: 10/10/1992

Perforations Top: 7157 Bottom: 7373 No. Holes: 13 Hole size: 37/100

Provide a brief summary of the formation treatment: _____ Open Hole: ☐

This formation is commingled with another formation: ☐ Yes ☒ No

Total fluid used in treatment (bbl): _____ Max pressure during treatment (psi): _____

Total gas used in treatment (mcf): _____ Fluid density at initial fracture (lbs/gal): _____

Type of gas used in treatment: _____ Min frac gradient (psi/ft): _____

Total acid used in treatment (bbl): _____ Number of staged intervals: _____

Recycled water used in treatment (bbl): _____ Flowback volume recovered (bbl): _____

Fresh water used in treatment (bbl): _____ Disposition method for flowback: _____

Total proppant used (lbs): _____ Rule 805 green completion techniques were utilized: ☐

Reason why green completion not utilized: _____

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: _____ Hours: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____

Calculated 24 hour rate: Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____ GOR: _____

Test Method: _____ Casing PSI: _____ Tubing PSI: _____ Choke Size: _____

Gas Disposition: _____ Gas Type: _____ Btu Gas: _____ API Gravity Oil: _____

Tubing Size: _____ Tubing Setting Depth: _____ Tbg setting date: _____ Packer Depth: _____

Reason for Non-Production: CIBP set at 7060' with 2 sxs 15.8#/gal CI G cement

Date formation Abandoned: 10/21/2020 Squeeze: ☐ Yes ☐ No If yes, number of sacks cmt _____

** Bridge Plug Depth: 7060 ** Sacks cement on top: 2 ** Wireline and Cement Job Summary must be attached.

FORMATION: NIOBRARA Status: COMMINGLED Treatment Type: _____

Treatment Date: _____ End Date: _____ Date of First Production this formation: 10/10/1992

Perforations Top: 7157 Bottom: 7231 No. Holes: 6 Hole size: 37/100

Provide a brief summary of the formation treatment: _____ Open Hole: ☐

This formation is commingled with another formation: ☒ Yes ☐ No

Total fluid used in treatment (bbl): _____ Max pressure during treatment (psi): _____

Total gas used in treatment (mcf): _____ Fluid density at initial fracture (lbs/gal): _____

Type of gas used in treatment: _____ Min frac gradient (psi/ft): _____

Total acid used in treatment (bbl): _____ Number of staged intervals: _____

Recycled water used in treatment (bbl): _____ Flowback volume recovered (bbl): _____

Fresh water used in treatment (bbl): _____ Disposition method for flowback: _____

Total proppant used (lbs): _____ Rule 805 green completion techniques were utilized: ☐

Reason why green completion not utilized: _____

Fracture stimulations must be reported on FracFocus.org

Test Information:

Date: _____ Hours: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____

Calculated 24 hour rate: _____ Bbl oil: _____ Mcf Gas: _____ Bbl H2O: _____ GOR: _____

Test Method: _____ Casing PSI: _____ Tubing PSI: _____ Choke Size: _____

Gas Disposition: _____ Gas Type: _____ Btu Gas: _____ API Gravity Oil: _____

Tubing Size: _____ Tubing Setting Depth: _____ Tbg setting date: _____ Packer Depth: _____

Reason for Non-Production: _____

Date formation Abandoned: _____ Squeeze: ☐ Yes ☐ No If yes, number of sacks cmt _____

** Bridge Plug Depth: _____ ** Sacks cement on top: _____ ** Wireline and Cement Job Summary must be attached.

Comment:

This form is being submitted to correct production reporting and JSand formation abandonment, after tagging an unknown packer during P&A ops of the Nio/Codell. Permitting request. Before the Nio/Codell was completed in October 1992, unfortunately a Model- D permanent packer was set above the JSand formation and was never reported and consequently forgotten. According to the completion history attached, this packer is mentioned on page 10 on September 30th in 1996 at 7786'. It appears this packer was never pulled and everything we could find in the well file shows that they never could get tubing to the J-Sand perfs (after the Nio/Codell completion), which makes us believe the JSand formation never was commingled with the Nio/Codell. During our plugging ops on 10/21/2020, we were able to confirm the packer's existence and tag depth at 7770'. We set an additional CIBP at 7742' with 2 sx cement, documentation and details of the work performed is included in these attachments.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Valerie Danson

Title: Reg Tech Date: _____ Email: valerie.danson@pdce.com

Attachment Check List

Att Doc Num	Name
402541451	OPERATIONS SUMMARY
402541452	OPERATIONS SUMMARY

Total Attach: 2 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
		Stamp Upon Approval

Total: 0 comment(s)