

P&A proposal:

Hickert 41C-18349

- a) Set CIBP @ 2,801 ft
- b) Dump bale two sacks of cement
- c) Perf Squeeze holes @ 415 ft
- d) Pump cement down 4-1/2" csg through squeeze holes up annulus to surface
- e) Cut & cap