



Doc# 1310559

FW: VERBAL APPROVAL ON PRITICHETTE GREEN #1 #204332

1 message

Diana Burn - DNR <diana.burn@state.co.us>
To: Trent Lindley - DNR <trent.lindley@state.co.us>

Wed, Jul 14, 2021 at 2:39 PM

From: Diana Burn - DNR <diana.burn@state.co.us>
Sent: Wednesday, June 3, 2020 8:02 PM
To: 'Lawrence Hartnett' <larry@attglobal.net>
Cc: Eric Jacobson - DNR <eric.jacobson@state.co.us>
Subject: RE: VERBAL APPROVAL ON PRITICHETTE GREEN #1 #204332

COGCC made note of this application to repair the well with a polymer.

The well needs to be successfully MIT'd or plugged and abandoned by October 7, 2020. A Form 4, Sundry Notice requesting continued TA status needs to be filed once the well is successfully MIT'd. A Form 6, Notice of Intent to Abandon approval is required prior to plugging the well.

Thanks,
Diana

From: Lawrence Hartnett <larry@attglobal.net>
Sent: Thursday, May 28, 2020 2:56 PM
To: diana.burn@state.co.us
Subject: VERBAL APPROVAL ON PRITICHETTE GREEN #1 #204332
Importance: High

JFH OIL & GAS LLC #10193
PRITICHETTE GREEN #1 005-06417 204332 SW SE SEC 8 T4S R62W
SHUT IN PRODUCTION WELL. T/A
PREPARE WELL FOR MIT TEST. HAS FAILED MIT TEST ON APRIL 7, 2020.
UNKNOWN CAUSE AND DEPTH OF PROBLEM WITH 4 1/2" CASING.

APPLING FOR VERBAL APPROVAL TO WORK ON WELL AS SET OUT BELOW:

PROCEDURE: HOOK UP PRESSURE PUMP TO CASING ANNULUS. DUMP 10 GALLONS OF PROTREAT FR 775 (Anionic Emulsion Polymer for Fresh to Medium Brines) DOWN ANNULUS. FILL WELL WITH FRESH WATER. TUBING AT SURFACE IS SHUT IN. NO PACKER IN WELL. PRESSURE UP ANNULUS TO 400 PSI. WORK THIS PRESSURE UP A FEW TIMES. SHUT WELL BACK IN AND LET POLYMER FALL IN ANNULUS. GO BACK EVERYDAY FOR A FEW WEEKS AND PRESSURE UP ON CASING ANNULUS UNTIL ANNULUS IS READY FOR MIT TEST. SET UP MIT TEST WITH STATE.

PLAN ON STARTING THIS PROCEDURE TOMORROW AT 10 A.M. MAY 29, 2020. EQUIPMENT IS NOW ON LOCATION.

LAWRENCE HARTNETT
936-590-1179