

<div><div><div><div></div><div>noble</div><div>energy</div></div></div><div>Daily Operations</div></div>				
Well Name: GITTLEIN BLUE D04-08				
Daily Operations				
Well Name	API	Job Type	Start Date	Summary
GITTLEIN BLUE D04-08	05-123-16139	PLUG AND ABANDON	7/22/2021	CREW AOL. SITP = 750 PSI / SICP = 750 PSI / SISCP = 4 PSI. MIRU WOR. MIRU FLOW BACK. OPEN WELL & INCINERATE THE GAS UNTIL PRESSURE WAS DOWN TO 200 PSI. CICURLATE WELL W/ 70 BBLS OF FRESH WATER TO KILL WELL. ND WELL HEAD & NU BOP'S. POOH W/ TBG. MIRU E-LINE. RIH W/ CIBP @ TAG HIGH @ 6229'. POOH W/ CIBP. SECURE WELL & SDFN.
GITTLEIN BLUE D04-08	05-123-16139	PLUG AND ABANDON	7/23/2021	CREW AOL. SICP = 0 PSI / SISCP = 0 PSI. RIH W/ BIT & SCRAPER TO 6860'. POOH W/ SCRAPER. MIRU E-LINE. SET CIBP @ 6833' W/ 2 SKS OF CMT ON TOP. PRESSURE TEST PLUG TO 500 PSI FOR 15 MINUTES. SET CIBP @ 6575' W/ 2 SKS OF CMT ON TOP. RIH & PERF @ 3950' & 3850'. RIH & SET CICR @ 3900'. RDMO E-LINE. RIH W/ TBG TO 3200'. SECURE WELL & SDFN.
GITTLEIN BLUE D04-08	05-123-16139	PLUG AND ABANDON	7/26/2021	CREW AOL. SICP = 0 PSI / SISCP = 0 PSI. RIH W/ STINGER AND TBG. MIRU CEMENTERS & TEST LINES. MIX AND PUMP 10 BBLS MUD FLUSH AND 45 SKS CEMENT (TOTAL OF 9.2 BBLS OF 15.8 PPG CEMENT). PUMPED 40 SKS THROUGH THE CICR AND SPOTTED 5 SKS ON TOP (45 SKS TOTAL). RDMO CEMENTERS. POOH W/ TBG. MIRU E-LINE. SHOOT SQZ HOLES @ 2500' & 2000'. RIH & SET CICR @ 2400' . RIH W/ STINGER AND TBG. MIRU CEMENTERS & TEST LINES. MIX AND PUMP 10 BBLS MUD FLUSH AND 190 SKS CEMENT (TOTAL OF 39.0 BBLS OF 15.8 PPG CEMENT). PUMPED 170 SKS THROUGH THE CICR AND SPOTTED 20 SKS ON TOP (190 SXS TOTAL). RDMO CEMENTERS. POOH W/ TBG & REVERSE CIRCULATE @ 930'. POOH W TBG LAYING DOWN. MIRU E-LINE. RIH & CUT CSG @ 630'. CIRCULATE WELL W/ 70 BBLS. ND BOP'S & UNLAND CSG. NU BOP'S. SECURE WELL & SDFN.
GITTLEIN BLUE D04-08	05-123-16139	PLUG AND ABANDON	7/27/2021	CREW AOL. SICP = 0 PSI / SISCP = 0 PSI. MIRU CEMENTERS & TEST LINES. MIX AND PUMP 10 BBLS MUD FLUSH AND 248 SKS CEMENT TO SURFACE (TOTAL OF 50.8 BBLS OF 15.8 PPG CEMENT). POOH W/ CSG. ND BOP'S. TOP OFF CEMENT TO SURFACE W/ 20 SKS (TOTAL OF 4.1 BBLS OF 15.8 PPG CEMENT). RDMO CEMENTERS. RDMO WOR & SECURE WELL.
GITTLEIN BLUE D04-08	05-123-16139	PLUG AND ABANDON	10/1/2021	GITTLEIN BLUE D04-08 WELL HEAD CUT & CAP Production Casing Tag: Night Cap Surface Casing Tag: 3 ft 0 sacks cement added to production casing 0 sacks cement added to surface casing Cut depth: 6 ft below grade Bradenhead Pressure: 0 PSI Production Casing Pressure: N/A
Page 1/1				
Report Printed: 11/9/2021				