

API: 05-081-06834

Duncan Van Schaick Unit 1 #2
Sec 29, T12N-R100W
Moffat County, Colorado

updated: TBWI 15 Aug 2011
spud date: 6/4/94
completion date: 7/18/94

*Note: repaired bent csg in 8/2001

Tubing Summary

Item	#	Length (ft)	Top Depth (ft)
KB		12.0	0.0
Tbg Hgr	1	0.9	12.0
2-3/8", 4.7#, J-55	46	1,491.3	12.9
Injection Mandrel	1	4.0	1,504.2
2-3/8", 4.7#, J-55	90	2,901.8	1,508.2
XN' Nipple	1	1.3	4,410.0
2-3/8", 4.7#, J-55	1	10.0	4,411.3
Wireline Entry Guide	1	0.3	4,421.3
EOT			4,421.6

Wasatch A-9, A-10 (added in '00)

A-11, A-15

2559-3377'

perf 3 SPF: 2559-2564'

2610-2614', 2669-2674'

2830-2845' (perf and frac'd in '00 w/ 8143 gls fluid
& 217 mscf 65Q N2 & 70k# sand)

3000-3006', 3371-3377'

frac 3000-3377', 37540 gal fluid,

& 120000# 20/40 sand

2559-2674', 38700 gal fluid &

115000# 20/40 sand

Fort Union

3943-4192'

perf 2 SPF: 3943-3946',

4040-4054', 41185-4192'

frac 3943-4192', 48600 gal fluid

& 110000# 20/40 sand

Lewis

4502-4536'

perf: 4502-4536', 2SPF

frac: 4502-4536', 36940 gal fluid

& 105000# 20/40 sand

sand washed down to 4612' in 2000'

