

Equity Oil & Gas Co.

A C McLaughlin#93

Rangely Co.

API# 05-103-40257

Estimated Job Start date 12/15/2021

1. Contact COGCC 48 hours prior to commencement of P&A (Previously contacted Aaron with the COGCC Verbal approval of P&A procedure.)
2. Build berm around well for P&A work, pothole around casing install cellar ring. During inspection of well found, no casing in well just open well bore. Installed 15' of 8-5/8" casing in well bore with base plate for P&A job. Also found an old wooden pole down well @34' from surface, as per conversation with COGCC Arron K. we washed by pole with pressure washer and was able to get an opening of approx. 2.250 enough open area to accommodate 1-1/4" pipe. Contacted Aaron K. decision was made to pump 2 cement plugs.
3. Rig up TD machine, verify total depth of well (depth to bridged off open hole 305' +/- heavy mud and sludge) TIH with 1-1/4" Tbg. set @285' Rig up cement pump and equip. Pressure test equipment. Flush tbg. With 1 bbl. of fresh water. Pump 262' cement plug with Class ASTM "C" cement in well, approx.:120-135 sacks. Flush tbg with 1 bbl. of fresh water TOO H laying down 1-1/4" pipe.
4. Let Cement pump job settle out till 7:00 am Thurs. (12/16/21)
5. Rig up TD machine verify cement top, @ 40' from surface
6. Calculate cement and required to fill from (40 +/-) To 4 feet from surface Approx.: 40-50 sacks.
7. Run in hole with 2-3/8" tbg. to 35' Rig up cement equipment pressure test equipment flush tbg with 1 bbl. Of fresh water, start pumping Class ASTM "C" cement - Spot cement from top of cement plug to four feet from surface POOH flush tbg.
8. SDFN and allow cement to settle and set
9. Check top of cement with TD machine to ensure cement hasn't dropped.
10. If cement is visible but deeper than 4' top off casing to four feet top off with bag cement
11. Allow cement to dry & set. (5 day wait due to COGCC rules)
12. After cement has set, cut-off surface pipe and weld on plate beaded with well information and weep hole. Test well head area (915 table)
13. When test results are back, backfill well with soil and reclaim site as weather allows.