

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

INVOICE CT01505**DATE** 05/10/2022 **TERMS** Net 30**DUE DATE** 06/09/2022**COMPANY MAN:**

Nate Scott

LOCATION:

EVERINGIM #1

DATE	DESCRIPTION	QTY
	4 Hour Cementer Charge	1
	Environmental fee	1
	High Pressure Iron with Restraints	1
	Cement Pump and Pneumatic Bulker Milage	200
	Pickup Mileage	100
	Bulk Material Mixing Service Charge	100
	Fresh Water (bbl)	100
	Fresh Water bobtail	7
	Class G cement with Thixotropic additive pack	100
	Defoamer	1

cp11, 1pm-5pm, 2 7/8" 6.5# tubing, 9" open hole, 100sx Thixotropic, yield 1.30, 15.2#, 23.1 bbl slurry, 10 bbl lead h2o, rate 2bbl per min, max pressure 600 psi, EOT 5150', TOC 4857', displaced 28 bbl h2o, wash out, rig down, crew travel.

TOTAL DUE**\$8,010.00**

EVERINGIM 1

AFE: 22015

COST CODE: 8306.227

ROUTING CODE: TREVIN

DAVID MAGRUDER

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

INVOICE CT01506**DATE** 05/11/2022 **TERMS** Net 30**DUE DATE** 06/10/2022**COMPANY MAN:**

Nate Scott

LOCATION:

EVERINGIM #1

DATE	DESCRIPTION	QTY
	4 Hour Cementer Charge	1
	Environmental fee	1
	High Pressure Iron with Restraints	1
	Cement Pump and Pneumatic Bulker Milage	200
	Pickup Mileage	100
	Bulk Material Mixing Service Charge	65
	Fresh Water (bbl)	100
	Fresh Water bobtail	7
	Class G cement with Thixotropic additive pack	65
	Defoamer	1

CP10, 10AM-2PM, 2 7/8" 6.5# tubing, 9" open hole, 65sx Thixotropic 1.30 yield, 15.2#, 30bbl lead h2o, rate 2bbl per min, max pressure 700 psi, EOT3055', TOC 2880', displaced 16.6 bbl h2o, wash out, rig down, crew travel.

TOTAL DUE**\$6,575.00**

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

INVOICE CT01507**DATE** 05/12/2022 **TERMS** NET 90**DUE DATE** 08/10/2022**COMPANY MAN:**

Nate Scott

LOCATION:

EVERINGIM #1

DATE	DESCRIPTION	QTY
	4 Hour Cementer Charge	2
	Environmental fee	1
	High Pressure Iron with Restrains	1
	Cement Pump and Pneumatic Bulk Milage	200
	Pickup Mileage	100
	Bulk Material Mixing Service Charge	170
	Fresh Water bobtail	14
	Fresh Water (bbl)	200
	Class G cement with Thixotropic additive pack	170
	Defoamer	2
	SAPP	2
	Additional Cement Pump Hours (Non Discounted)..	3
	Additional Pneumatic Hours (Non Discounted)	3

cp10, 8am-7pm, 2 7/8" 6.5# tubing, 9" open hole, 85sx Thixotropic, yield 1.30, 15.2#, 20bbl lead h2o, rate 2bbl per min, max pressure 500 psi, EOT 1864', TOC 1624', displaced 9.3 bbl h2o, WOC, low tag, rig crew could not get good circulation, stand by and wait on orders to pump, 85sx Thixotropic, yield 1.30, 15.2#, 20bbl lead h2o, rate 2bbl per min, max pressure 350 psi, EOT 1864', TOC 1624', displaced 9.3 bbl h2o, wash our, rig down, crew travel.

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

INVOICE CT01508**DATE** 05/13/2022 **TERMS** Net 30**DUE DATE** 06/12/2022**COMPANY MAN:**

Nate Scott

LOCATION:

EVERINGIM #1

DATE	DESCRIPTION	QTY
	4 Hour Cementer Charge	1
	Environmental fee	1
	High Pressure Iron with Restraints	1
	Cement Pump and Pneumatic Bulker Milage	200
	Pickup Mileage	100
	Bulk Material Mixing Service Charge	160
	Fresh Water bobtail	7
	Fresh Water (bbl)	100
	Class G Neat Cement	160

cp10, 8am-12pm, 2 7/8" 6.5# tubing, 9" open hole, 95sx G cement 1.15 yield, 15.8#, 10 bbl lead h2o, rate 2bblm per min, max pressure 223psi, EOT 1864', TOC 1116', displaced 9bbl h2o. 65sx G cement, 10 bbl lead h2o, rate 2bbl per min, max pressure 155 psi, EOT 665', TOC 499', displace 2.5 bbl h2o, wash out, rig down, crew travel.

TOTAL DUE

EVERINGIM 1

AFE: 22015

COST CODE: 8306.227

ROUTING CODE: TREVIN

DAVID MAGRUDER

SWABBCO - Cement Division

7352 Greenridge Rd Unit A8

Windsor, CO 80550

+1 9702890506

alison.strain1@swabbco.com

**BILL TO**

Civitas

650 Southgate Drive

Windsor, Co 80550 USA

INVOICE CT01509**DATE 05/16/2022 TERMS NET 90****DUE DATE 08/14/2022****COMPANY MAN:**

NATE SCOTE

LOCATION:

EVERINGIM 1

DATE	DESCRIPTION	QTY
	4 Hour Cementer Charge	1
	Environmental fee	1
	High Pressure Iron with Restraints	1
	Pickup Mileage	100
	Cement Pump and Pneumatic Bulker Milage	200
	Fresh Water bobtail	6
	Fresh Water (bbl)	80
	Class G Neat Cement	135
	Bulk Material Mixing Service Charge	135
	Defoamer	1

CP7

Status: 2-7/8" 5.6# tubing, EOT: 250', drive to location, arrive on location, spot in equipment, rig up lines, pressure test lines, pumped 10 bbls lead, mix and pump 115 sks class gg neat cement 15.8# 1.15 cu.ft good cement from 250' to surface, stand by on location wait to rig lay down pipe, top off well with 20 sks cement, rig down lines, wash pump and lines, pick up equipment, drive back to swabbco yard ...

TOTAL DUE**EVERINGIM 1****AFE: 22015****COST CODE: 8306.227****ROUTING CODE: TREVIN****DAVID MAGRUDER**