

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
403155828
Receive Date:
09/20/2022
Report taken by:
RICK ALLISON

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: NOBLE ENERGY INC	Operator No: 100322	Phone Numbers
Address: 2001 16TH STREET SUITE 900		Phone: (715) 562-0251
City: DENVER State: CO Zip: 80202		Mobile: ()
Contact Person: Dan Peterson	Email: danpeterson@chevron.com	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 22488 Initial Form 27 Document #: 402982195

PURPOSE INFORMATION

- Rule 913.c.(1): Pit or Cuttings Trench closure.
- Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- Rule 913.g: Changes of Operator.
- Rule 915.b: Request to leave elevated inorganics in situ.
- Other: _____

SITE INFORMATION

No Multiple Facilities

Facility Type: LOCATION	Facility ID: 481574	API #: _____	County Name: WELD
Facility Name: SESE 29-6N-64W Miller TB Loc	Latitude: 40.449932	Longitude: -104.566333	
	** correct Lat/Long if needed: Latitude: 40.450155	Longitude: -104.566340	
QtrQtr: SESE	Sec: 29	Twp: 6N	Range: 64W Meridian: 6 Sensitive Area? Yes

SITE CONDITIONS

General soil type - USCS Classifications SW Most Sensitive Adjacent Land Use crop
Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? Yes
Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

HPH: none, surface pond ~0.22 mi W, building ~0.22 mi NE

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- E&P Waste Other E&P Waste Non-E&P Waste
- Produced Water Workover Fluids
- Oil Tank Bottoms
- Condensate Pigging Waste
- Drilling Fluids Rig Wash
- Drill Cuttings Spent Filters
- Pit Bottoms
- Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	GROUNDWATER	location	Laboratory Analysis
Yes	SOILS	location	Laboratory Analysis

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

A site investigation will be conducted pursuant to COGCC Rule 911 at the MILLER T6N-R64W-S29 L01 Tank Battery location.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

Grab confirmation soil samples will be collected from the produced water vessel excavation, beneath the ground oil tank, and at the separator. Soil samples will be analyzed by a certified laboratory for TPH (total volatile [C6-C10] and extractable [C10-C36] hydrocarbons), organic compounds in soil per COGCC Table 915-1, and EC, SAR, pH, and boron. All samples collected will be analyzed by a certified laboratory using approved COGCC laboratory analysis methods.

Proposed Groundwater Sampling

Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

If groundwater is encountered during the site investigation a grab groundwater will be collected and analyzed for all organic compounds per COGCC Table 915-1.

Proposed Surface Water Sampling

Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Empty text box for surface water sampling details.

Additional Investigative Actions

Additional alternative investigative actions described in attached Site Investigation Plan (summary):

Visual inspection at the tank battery area will occur during abandonment activities. Field personnel will field screen all disturbed areas using visual and olfactory senses to determine if laboratory confirmation sampling is required. The COGCC Tank Battery and Produced Water Vessel Closure Checklists will be utilized and filled out during the abandonment process. A photolog will be submitted on the Subsequent Form 27.

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 25
Number of soil samples exceeding 915-1 2
Was the areal and vertical extent of soil contamination delineated? Yes
Approximate areal extent (square feet) 900

NA / ND

-- Highest concentration of TPH (mg/kg) 1640
-- Highest concentration of SAR 0.349
BTEX > 915-1 Yes
Vertical Extent > 915-1 (in feet) 12

Groundwater

Number of groundwater samples collected 8
Was extent of groundwater contaminated delineated? Yes
Depth to groundwater (below ground surface, in feet) 10
Number of groundwater monitoring wells installed 8
Number of groundwater samples exceeding 915-1 2

-- Highest concentration of Benzene (µg/l) 3200
ND Highest concentration of Toluene (µg/l)
-- Highest concentration of Ethylbenzene (µg/l) 460
-- Highest concentration of Xylene (µg/l) 2800
NA Highest concentration of Methane (mg/l)

Surface Water

0 Number of surface water samples collected
 Number of surface water samples exceeding 915-1
If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

Were impacts to adjacent property or offsite impacts identified?

Were background samples collected as part of this site investigation?

Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) Volume of liquid waste (barrels)

Is further site investigation required?

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Excavation

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Excavation to remove impacted soil. Groundwater monitoring wells will be reinstalled as necessary to determine appropriate remedial approach for groundwater.

Soil Remediation Summary

In Situ

Ex Situ

 Bioremediation (or enhanced bioremediation) Yes Excavate and offsite disposal

_____ Chemical oxidation
_____ Air sparge / Soil vapor extraction
_____ Natural Attenuation
_____ Other _____

If Yes: Estimated Volume (Cubic Yards) _____ 500
Name of Licensed Disposal Facility or COGCC Facility ID # _____
_____ Excavate and onsite remediation
_____ Land Treatment
_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Air sparge / Soil vapor extraction
_____ Natural Attenuation
_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

Eight monitoring wells were installed during the site investigation. After excavation has been completed, an appropriate number of wells will be installed to adequately delineate groundwater impacts.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

Quarterly Semi-Annually Annually Other

Request Alternative Reporting Schedule:

Semi-Annually Annually Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type: Groundwater Monitoring Land Treatment Progress Report O&M Report
 Other

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Noble intends to directly address the costs of remediation at the locations as part of our asset retirement obligation process and operations. Noble has general liability insurance (policy MWZZ 316714) and financial assurance in compliance with COGCC rules. Records are available on the COGCC's website.

Operator anticipates the remaining cost for this project to be: \$

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation?

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards

E&P waste (solid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

Volume of E&P Waste (liquid) in barrels

E&P waste (liquid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project?

If YES:

- Compliant with Rule 913.h.(1).
- Compliant with Rule 913.h.(2).
- Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards?

Does the previous reply indicate consideration of background concentrations?

Does Groundwater meet Table 915-1 standards? _____

Is additional groundwater monitoring to be conducted? _____

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Reclamation will be in accordance with COGCC 1000 Series Rules.

Is the described reclamation complete? No _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

Interim

Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 11/19/2021

Actual Spill or Release date, or date of discovery. _____

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). _____

Proposed site investigation commencement. 04/11/2022

Proposed completion of site investigation. 07/15/2022

REMEDIAL ACTION DATES

Proposed start date of Remediation. 09/26/2022

Proposed date of completion of Remediation. 12/16/2023

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

--

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Paul Henehan

Title: Environmental consultant

Submit Date: 09/20/2022

Email: paulh@fremontenv.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: RICK ALLISON

Date: 09/20/2022

Remediation Project Number: 22488

Condition of Approval**COA Type****Description**

0 COA	

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num**Name**

403155828	FORM 27-SUPPLEMENTAL-SUBMITTED
403155833	SITE INVESTIGATION REPORT

Total Attach: 2 Files

General Comments**User Group****Comment****Comment Date**

Environmental	Returned to Draft: 1. Provide estimated costs to complete project; 2. Revise remediation completion date to end of groundwater monitoring (1 year post excavation minimum)	09/20/2022
---------------	--	------------

Total: 1 comment(s)