

**SWABBCO - Cement Division**

11737 Locust Street  
Fireston, CO 80504  
+1 9702890506  
ar@swabbco.com

**BILL TO**

Civitas  
650 Southgate Drive  
Windsor, Co 80550 USA

**INVOICE CT01768****DATE 11/23/2022 TERMS NET 90****DUE DATE 02/21/2023****COMPANY MAN:**

JAISON GIBBS

**LOCATION:**

ENPRIE 1

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	1		
	High Pressure Iron with Restraints	1		
	Environmental fee	1		
	Cement Pump and Pneumatic Bulker Milage	300		
	Fresh Water bobtail	7		
	Fresh Water (bbl)	80		
	Class G cement with Thixotropic additive pack	700		
	Bulk Material Mixing Service Charge	700		
	Defoamer	1		
	Sugar	200		
	Additional Cement Pump Hours (Non Discounted)..	2		
	Additional Pneumatic Hours (Non Discounted)	2		
	SAPP	2		

CP-10

SURFACE JOB FROM 533' TO SURFACE

Status: 5 1/2 DRILL PIPE, EOT: 533', drive to location, arrive on location, spot in equipment, rig up lines, pressure test lines, pumped 10 bbls with sapp and died, pumped 20 bbls of H2O lead, mix and pump 650 sks class G cement with thixotropic additive pack 15.2# 1.32 CU.FT/SACK YIELD, 152 bbls slurry, rig down lines, waiting to rig lay down pipe, top of well with 50 sks class G cement

with thixotropic additive pack, wash pump and lines, pick up equipment, drive back to yard...

700 SKS CLASS G CEMENT WITH THIXOTROPIC ADDITIVE PACK TOTAL

TOTAL DUE

Empire 1  
AFE: P1655C, P1657C  
COST CODE: 8306.240  
ROUTING: TREVIN  
JASON GIBBS  
DATE SIGNED: 11-23-22

A handwritten signature in blue ink, appearing to read "J. Gibbs", is located below the typed name.

**SWABBCO - Cement Division**

11737 Locust Street  
Fireston, CO 80504  
+1 9702890506  
ar@swabbco.com

**BILL TO**

Civitas  
650 Southgate Drive  
Windsor, Co 80550 USA

**INVOICE CT01769****DATE 11/27/2022 TERMS NET 90****DUE DATE 02/25/2023****COMPANY MAN:**

JASSON GIBBS

**LOCATION:**

EMPIRE 1

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	1		
	Environmental fee	1		
	High Pressure Iron with Restraints	1		
	Class G Neat Cement	580		
	NIOESQUEEZE CEMENT	155		
	Class G cement with Thixotropic additive pack	90		
	Bulk Material Mixing Service Charge	825		
	SAPP	2		
	Cement Pump and Pneumatic Bulker Milage	400		
	Sugar	2		
	Additional Cement Pump Hours (Non Discounted)..	13		
	Additional Pneumatic Hours (Non Discounted)	13		

CP10

STATUS: 5 1/2 DRILL PIPE, 11" OPEN HOLE  
DRIVE TO LOCATION, SPOT IN EQUIPMENT, RIG UP LINES, PRESSURE  
TEST LINES,

1st BALANCE PLUG 6768'-6500'

MIX AND PUMPED 3 BAGGS OF SAPP AND 1 BUCKET OF DRILLER  
DETERGENT ON 10 BBLS FRESH WATER, PUMPED 20 BBLS OF H2O, MIX  
AND PUMP 75 SKS OF NIOSQUEEZE CEMENT, 1.17 CU.FT/YIELD/SACK,  
15.8# DISPLACE WITH 14.5 BBLS H2O AND 98 BBLS DRILL MUD, RIG

DOWN LINES,

2nd. BALANCE PLUG 6100'-5878'

RIG UP LINES, PUMPE 10 BBLS OF H2O WITH SAPP AND DRILL  
DETERGENT PUMPED 20 BBLS H2O, MIX NAD PUMP 80 SACKS  
NIOESQUEEZE CEMENT 1.17 CU.FT/SACK YIELD, DISPLACE WITH 14.5  
BBL H2O AND 88 BBLS DRILL MUD, RIG DOWN LINES

3rd. BALANCE PLUG 2200'-2000'

RIG UP LINES, PUMPED 30 BBLS LEAD, MIX AND PUMP 90 SACKS G  
CEMENT WITH THIXOTROPIC ADDITIVE 15.2# 1.32 CU.FT/SACK YIELD,  
DISPLACE WITH 14.5 BBLS H2O AND 20 BBLS DRILL MUD, RIG DOWN  
LINES

SURFACES JOB 800'-0

RIG UP LINES, PUMPED 30 BBLS LEAD, MIX AND PUMPED 580 SACK  
CLASS G NEAT CEMENT 15.8# 1.52 CU.FT/SACK YIELD

TOTAL DUE

Empire 1  
AFE: P1655C, P1657C  
COST CODE: 8306.240  
ROUTING: TREVIN  
JASON GIBBS  
DATE SIGNED: 11-29-22



11737 Locust Street  
Fireston, CO 80504  
+1 9702890506  
ar@swabbco.com



Civitas  
650 Southgate Drive  
Windsor, Co 80550 USA

**DUE DATE 03/07/2023**

LOCATION:  
EMPIRE 1

DATE	DESCRIPTION	QTY	RATE	AMOUNT
	4 Hour Cementer Charge	0.50		
	Cement Pump and Pneumatic Bulkier Milage	50		
	Fresh Water bobtail	2		
	Fresh Water (bbl)	20		
	Class G Neat Cement	30		
CP-10				
TOP OF JOB				
drive to location, arrive on location, spot in equipment, rig up pump and lines, mix and pump 30 sks class G neat cement 15.8# 1.15 CU.FT/SACK YIELD, 6 bbls slurry to top of well, rig down lines, wash pump and lines...				
		TOTAL DUE		

Empire 1  
AFE: P1655C, P1657C  
COST CODE: 8306.240  
ROUTING: TREVIN  
JASON GIBBS  
DATE SIGNED: 12-08-22

gmk