

SWABBCO - Cement Division

11737 Locust Street
Fireston, CO 80504
+1 9702890506
ar@swabbco.com



INVOICE CT01806

DATE 01/23/2023 TERMS NET 90

DUE DATE 04/23/2023

COMPANY MAN:

Jason Gibbs

LOCATION:

ORR 14-20

DATE	DESCRIPTION	QTY
	4 Hour Cementer Charge	1
	Environmental fee	1
	High Pressure Iron with Restraints	1
	Additional Cement Pump Hours (Non Discounted)..	9
	Additional Pneumatic Hours (Non Discounted)	9
	Bulk Material Mixing Service Charge	680
	Cement Pump and Pneumatic Bulker Milage	300
		90
	Class G cement with Thixotropic additive pack	90
	Class G Neat Cement	500
	Defoamer	3
	Sugar	150
	Fresh Water bobtail	15
	Fresh Water (bbl)	100

cp7, 12am-1pm, 4 1/2" 16.6# drill pipe, 8 5/8" 24# surface casing, 8 5/8" shoe @ 364', 10" open hole, plug 1. 90sx niosqueeze, 1.15 yield, 15.8#, 30bbl lead h2o rate 3bbl per min @ 200 psi, EOT6207, TOC 6007', displaced 10.5 h2o, rig displaced 72.9bbl mudd, plug 2. 90sx thixo tropic 1.32 yield, 15.2#, 30bbl lead h2o rate 3bbl per min @ 150 psi, EOT 2200', TOC 1971', displaced 5.5 h2o, rig displaced 22.5 bbl mudd, WOC, plug 3. 460sx G cement 1.15 yield, 15.8#,

30bbl lead h2o, rate 3bbl per min @ 100 psi, EOT 464', TOC surface, 40sx top
off, wash out, rig down, crew travel.

SWABBCO - Cement Division

11737 Locust Street
Fireston, CO 80504
+1 9702890506
ar@swabbco.com



BILL TO

Civitas
650 Southgate Drive
Windsor, Co 80550 USA

INVOICE CT01809

DATE 01/26/2023 TERMS NET 90

DUE DATE 04/26/2023

COMPANY MAN:

JASSON GIBBS

LOCATION:

ORR 14-20

DATE	DESCRIPTION	QTY
	4 Hour Cementer Charge	1
	Class G Neat Cement	25
	CEMENT PUMP MILEAGE	100

CU7

DRIVE TO LOCATION, SPOT IN EQUIPMENT, TOP OFF WELL WITH 25 SKS CLASS G NEAT CEMENT PICK UP EQUIPMENT, DRIVA BACK TO SWABBCO YARD

TOTAL