

# State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

403321486

Receive Date:

Report taken by:

## Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

### OPERATOR INFORMATION

Name of Operator: <u>CRESTONE PEAK RESOURCES OPERATING LLC</u>	Operator No: <u>10633</u>	<b>Phone Numbers</b>
Address: <u>1801 CALIFORNIA STREET #2500</u>		Phone: <u>(303) 2947864</u>
City: <u>DENVER</u> State: <u>CO</u> Zip: <u>80202</u>		Mobile: <u>(303) 8293811</u>
Contact Person: <u>Jacob Evans</u>	Email: <u>jevans@civiresources.com</u>	

### PROJECT, PURPOSE & SITE INFORMATION

#### PROJECT INFORMATION

Remediation Project #: 23926 Initial Form 27 Document #: 403098519

#### PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☐ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☒ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☒ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☐ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☐ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: \_\_\_\_\_

#### SITE INFORMATION

Yes ☐ Multiple Facilities ☐

Facility Type: <u>LOCATION</u>	Facility ID: <u>310312</u>	API #: _____	County Name: <u>WELD</u>
Facility Name: <u>LIBSACK-64N65W 27SWSE</u>	Latitude: <u>40.276733</u>	Longitude: <u>-104.644905</u>	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: <u>SWSE</u>	Sec: <u>27</u>	Twp: <u>4N</u>	Range: <u>65W</u> Meridian: <u>6</u> Sensitive Area? <u>Yes</u>
Facility Type: <u>SPILL OR RELEASE</u>	Facility ID: <u>482474</u>	API #: _____	County Name: <u>WELD</u>
Facility Name: <u>Libsack Vent Line Spill</u>	Latitude: <u>40.276420</u>	Longitude: <u>-104.644528</u>	
** correct Lat/Long if needed: Latitude: <u>40.276553</u>		Longitude: <u>-104.644507</u>	
QtrQtr: <u>SWSE</u>	Sec: <u>27</u>	Twp: <u>4N</u>	Range: <u>65W</u> Meridian: <u>6</u> Sensitive Area? <u>Yes</u>

## **SITE CONDITIONS**

General soil type - USCS Classifications SC

Most Sensitive Adjacent Land Use Cropland

Is domestic water well within 1/4 mile? Yes

Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? Yes

### **Other Potential Receptors within 1/4 mile**

Wetlands 326'; Occupied Building 344'

## SITE INVESTIGATION PLAN

### TYPE OF WASTE:

- ☒ E&P Waste      ☐ Other E&P Waste      ☐ Non-E&P Waste
- ☐ Produced Water      ☐ Workover Fluids
- ☐ Oil      ☐ Tank Bottoms
- ☒ Condensate      ☐ Pigging Waste
- ☐ Drilling Fluids      ☐ Rig Wash
- ☐ Drill Cuttings      ☐ Spent Filters
- ☐ Pit Bottoms
- ☐ Other (as described by EPA)

### DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	GROUNDWATER	Base of excavation	Laboratory Analysis
Yes	SOILS	5' X 7' X 4'bgs	Laboratory Confirmation Samples

### INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

During facility pressure testing, crews pressured up combustor vent line to 9psi, during pressure test, operators observed fluids surfacing along the vent line. Pressure test on line was stopped and line was LOTO.

### PROPOSED SAMPLING PLAN

#### Proposed Soil Sampling

☒ Will soil samples be collected as part of this investigation? ( Number, type (grab/composite), analyses, and locations of samples ):

Confirmation grab soil samples will be collected from the excavation. Crestone proposes an amended Table 915-1 analysis plan to include TPH C6-36 and organics due to the release being strictly condensate.

#### Proposed Groundwater Sampling

☒ Will groundwater samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

One grab groundwater sample was collected from the base of the excavation for laboratory analysis of BTEX, 1,2,4-trimethylbenzene, 1,3,5-trimethylbenzene, and naphthalene.

#### Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

### Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan ( summary ):

## SITE INVESTIGATION REPORT

### SAMPLE SUMMARY

#### Soil

Number of soil samples collected 0

Number of soil samples exceeding 915-1

#### NA / ND

Highest concentration of TPH (mg/kg)

Highest concentration of SAR

Was the areal and vertical extent of soil contamination delineated? \_\_\_\_\_

BTEX > 915-1 \_\_\_\_\_

Approximate areal extent (square feet) \_\_\_\_\_

Vertical Extent > 915-1 (in feet) \_\_\_\_\_

#### Groundwater

Number of groundwater samples collected \_\_\_\_\_ 1

-- Highest concentration of Benzene (µg/l) \_\_\_\_\_ 49.1

Was extent of groundwater contaminated delineated? No \_\_\_\_\_

-- Highest concentration of Toluene (µg/l) \_\_\_\_\_ 116

Depth to groundwater (below ground surface, in feet) \_\_\_\_\_ 4

ND Highest concentration of Ethylbenzene (µg/l) \_\_\_\_\_

Number of groundwater monitoring wells installed \_\_\_\_\_ 0

-- Highest concentration of Xylene (µg/l) \_\_\_\_\_ 309

Number of groundwater samples exceeding 915-1 \_\_\_\_\_ 1

NA Highest concentration of Methane (mg/l) \_\_\_\_\_

#### Surface Water

\_\_\_\_\_ 0 Number of surface water samples collected

\_\_\_\_\_ Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

### OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☐ Were background samples collected as part of this site investigation?

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) \_\_\_\_\_

Volume of liquid waste (barrels) \_\_\_\_\_

☐ Is further site investigation required?

### REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No \_\_\_\_\_

#### SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

The source has been removed through excavation of impacted soil above COGCC standards. Fourteen (14) confirmation soil samples were collected for laboratory analysis of TPH C6-36 and organics. Table 915-1 groundwater soil protection standards will be utilized and adhered to.

#### REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Six groundwater monitoring wells were installed and will be sampled on a quarterly basis to monitor natural attenuation at the site. The estimated timeframe to achieve a no further action is July 30, 2023 contingent on groundwater analytical being in COGCC compliance for four consecutive quarters.

#### Soil Remediation Summary

☐ In Situ

☒ Ex Situ

\_\_\_\_\_ Bioremediation ( or enhanced bioremediation )

Yes \_\_\_\_\_ Excavate and offsite disposal

\_\_\_\_\_ Chemical oxidation

\_\_\_\_\_ If Yes: Estimated Volume (Cubic Yards) \_\_\_\_\_ 117

\_\_\_\_\_ Air sparge / Soil vapor extraction

\_\_\_\_\_ Name of Licensed Disposal Facility or COGCC Facility ID # \_\_\_\_\_

\_\_\_\_\_ Natural Attenuation

No \_\_\_\_\_ Excavate and onsite remediation

\_\_\_\_\_ Other \_\_\_\_\_

\_\_\_\_\_ Land Treatment

\_\_\_\_\_ Bioremediation (or enhanced bioremediation)

\_\_\_\_\_ Chemical oxidation

\_\_\_\_\_ Other \_\_\_\_\_

### **Groundwater Remediation Summary**

       No      Bioremediation ( or enhanced bioremediation )

       No      Chemical oxidation

       No      Air sparge / Soil vapor extraction

       Yes      Natural Attenuation

       No      Other \_\_\_\_\_

### **GROUNDWATER MONITORING**

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

Six (6) groundwater monitoring wells were installed to delineate impacted groundwater and achieve point of compliance. Groundwater samples will be collected for analysis of BTEX, naphthalene, 1,2,4-trimethylbenzene, and 1,3,5-trimethylbenzene on a quarterly basis.

## REMEDIATION PROGRESS UPDATE

### PERIODIC REPORTING

#### Approved Reporting Schedule:

☒ Quarterly ☐ Semi-Annually ☐ Annually ☐ Other

#### ☐ Request Alternative Reporting Schedule:

☐ Semi-Annually ☐ Annually ☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type: ☒ Groundwater Monitoring ☐ Land Treatment Progress Report ☐ O&M Report  
☐ Other

### Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

The General Liability coverage within the Civitas Resources insurance program includes coverage for bodily injury, property damage, and pollution clean-up costs arising from qualifying pollution events of a sudden and accidental nature subject to a \$1,000,000 per occurrence limit and \$2,000,000 aggregate limit. The Civitas Resources insurance program includes Excess Liability coverage of \$110,000,000 per occurrence and in the aggregate which sits over the sudden and accidental pollution within the General Liability coverage. It is the opinion of Civitas Resources that this total tower of limit is adequate to address the costs of remediation associated with any qualifying pollution event.

Operator anticipates the remaining cost for this project to be: \$ 50000

### WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? Yes

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

No beneficial use

Volume of E&P Waste (solid) in cubic yards  117

E&P waste (solid) description  E&P solid waste derived from excavation activities.

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility: Tower Landfill

Volume of E&P Waste (liquid) in barrels  0

E&P waste (liquid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

## REMEDIATION COMPLETION REPORT

### REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

☐ Compliant with Rule 913.h.(1).

☐ Compliant with Rule 913.h.(2).

☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? Yes

Does the previous reply indicate consideration of background concentrations? No

Does Groundwater meet Table 915-1 standards? Yes

Is additional groundwater monitoring to be conducted?           

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

## RECLAMATION PLAN

### **RECLAMATION PLANNING**

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Reclamation will be in accordance with COGCC 1000 series rules.

Is the described reclamation complete? No

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim

☐ Final

Did the Surface Owner provide the seed mix?           

If YES, does the seed mix comply with local soil conservation district recommendations?           

Did the local soil conservation district provide the seed mix?           

### **SITE RECLAMATION DATES**

Proposed date of commencement of Reclamation.           

Proposed date of completion of Reclamation.           

## IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

### **PRIOR DATES**

Date of Surface Owner notification/consultation, if required. 06/30/2022

Actual Spill or Release date, or date of discovery. 06/29/2022

### **SITE INVESTIGATION DATES**

Date of Initial Actions described in Site Investigation Plan (start date). 06/30/2022

Proposed site investigation commencement. 06/30/2022

Proposed completion of site investigation. 06/30/2022

### **REMEDIAL ACTION DATES**

Proposed start date of Remediation. 06/30/2022

Proposed date of completion of Remediation. 07/30/2023

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

**OPERATOR COMMENT**

--

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Jacob Evans

Title: Environmental Advisor

Submit Date:

Email: jevans@civiresources.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved:

Date:

Remediation Project Number: 23926

**COA Type****Description**

0 COA	

**Attachment Check List**

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

**Att Doc Num****Name**

403321497	MONITORING REPORT
-----------	-------------------

Total Attach: 1 Files

**General Comments****User Group****Comment****Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)