

OFFSET WELL EVALUATIONS

No.	Meet STD	Offset Well API #	Well Name	Shortest Horizontal Distance From Offset Well to any Proposed HZ Well	Offset Well Operator	Spud Date	Offset Well Status	Setting Depth	Depth of Deepest Water Well or Base of Fox Hills (DJ)	Productive Casing Cement Top	Most Recent Surface Casing Pressure Reported
1	x	05-045-24186	FED 15A-13-496	1576	Caerus Piceance LLC	07/14/2019	PR	3019	20	4340	
2	x	05-045-24184	FED 14D-13-496	1329	Caerus Piceance LLC	07/03/2019	DG	2984	20	3040	
3	x	05-045-24189	FED 14C-13-496	1108	Caerus Piceance LLC	05/27/2019	PR	3007	20	1600	
4	x	05-045-24169	FED 14B-13-496	908	Caerus Piceance LLC	05/15/2019	PA	3005	20	1700	
5	x	05-045-24171	FED 14A-13-496	710	Caerus Piceance LLC	06/20/2019	PR	2969	20	3800	
6	x	05-045-24180	FED 13D-13-496	510	Caerus Piceance LLC		PR	2993	20	8034	

Total Wells: 6

Meets Standard(STD): 6

Needs Evaluation: 0