

State of Colorado  
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:  
403294830  
Receive Date:  
01/19/2023  
Report taken by:  
Steven Arauza

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: CAERUS PICEANCE LLC	Operator No: 10456	<b>Phone Numbers</b>
Address: 1001 17TH STREET #1600		Phone: (970) 778-2314
City: DENVER State: CO Zip: 80202		Mobile: (970) 778-2314
Contact Person: Jake Janicek	Email: jjanicek@caerusoilandgas.com	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 25004 Initial Form 27 Document #: 403131596

PURPOSE INFORMATION

- Rule 913.c.(1): Pit or Cuttings Trench closure.
- Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- Rule 913.g: Changes of Operator.
- Rule 915.b: Request to leave elevated inorganics in situ.
- Other: \_\_\_\_\_

SITE INFORMATION

No Multiple Facilities

Facility Type: SPILL OR RELEASE	Facility ID: 482197	API #: _____	County Name: GARFIELD
Facility Name: Starkey 7 Dump Line	Latitude: 39.478155	Longitude: -108.151106	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: NESW	Sec: 31	Twp: 6S	Range: 96W Meridian: 6 Sensitive Area? Yes

SITE CONDITIONS

General soil type - USCS Classifications OH Most Sensitive Adjacent Land Use Rangeland  
Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? Yes  
Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

None

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- X E&P Waste
Other E&P Waste
Non-E&P Waste
Produced Water
Workover Fluids
Oil
Tank Bottoms
Condensate
Pigging Waste
Drilling Fluids
Rig Wash
Drill Cuttings
Spent Filters
Pit Bottoms
Other (as described by EPA)

DESCRIPTION OF IMPACT

Table with 4 columns: Impacted?, Impacted Media, Extent of Impact, How Determined. Row 1: Yes, SOILS, Approx. 3,700 cubic yards, Soil sample analytical results

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Please see COGCC Form 19 Doc# 403048976 for the initial response measures, Form 27 Doc# 403131596 for initial assessment details, and Form 27 Doc# 403144342 for assessment details through the 3rd quarter 2022.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

X Will soil samples be collected as part of this investigation? ( Number, type (grab/composite), analyses, and locations of samples ):

Additional soil borings are proposed to complete delineation, and are described in Form 27 Doc# 403144342. All soil samples will be analyzed for TPH, BTEX, Naphthalene, SAR, Hexavalent Chromium, EC, and pH per COAs.

Proposed Groundwater Sampling

Will groundwater samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

Proposed Surface Water Sampling

X Will surface water samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

Per COAs, a spring sample will be collected on a quarterly basis to continue monitoring GW conditions. 4th quarter 2022 spring water sampling indicates compliance with Table 915-1 parameters. Analytical results are attached to this form.

Additional Investigative Actions

Additional alternative investigative actions described in attached Site Investigation Plan ( summary ):

A source water sample will be collected from the production tank onsite for comparison to pH and Arsenic concentrations.

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

NA / ND

Number of soil samples collected 0

Highest concentration of TPH (mg/kg) \_\_\_\_\_

Number of soil samples exceeding 915-1 \_\_\_\_\_

Highest concentration of SAR \_\_\_\_\_

Was the areal and vertical extent of soil contamination delineated? \_\_\_\_\_

BTEX > 915-1 \_\_\_\_\_

Approximate areal extent (square feet) \_\_\_\_\_

Vertical Extent > 915-1 (in feet) \_\_\_\_\_

**Groundwater**

Number of groundwater samples collected 0

Highest concentration of Benzene (µg/l) \_\_\_\_\_

Was extent of groundwater contaminated delineated? No

Highest concentration of Toluene (µg/l) \_\_\_\_\_

Depth to groundwater (below ground surface, in feet) \_\_\_\_\_

Highest concentration of Ethylbenzene (µg/l) \_\_\_\_\_

Number of groundwater monitoring wells installed \_\_\_\_\_

Highest concentration of Xylene (µg/l) \_\_\_\_\_

Number of groundwater samples exceeding 915-1 \_\_\_\_\_

Highest concentration of Methane (mg/l) \_\_\_\_\_

**Surface Water**

1 Number of surface water samples collected

0 Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

**OTHER INVESTIGATION INFORMATION**

Were impacts to adjacent property or offsite impacts identified?

\_\_\_\_\_

Were background samples collected as part of this site investigation?

Four background samples were collected at varying depths and analyzed for Table 915-1 soil suitability parameters and Arsenic on 7/8/22.

Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) \_\_\_\_\_

Volume of liquid waste (barrels) \_\_\_\_\_

Is further site investigation required?

Additional proposed site investigation activities are described in Form 27 Doc# 403144342. Work will resume in Spring 2023 pending conducive ground conditions.

**REMEDIAL ACTION PLAN**

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

**SOURCE REMOVAL SUMMARY**

Describe how source is to be removed.

The source was a dumpline and has since been replaced.

**REMEDIATION SUMMARY**

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Remedial options will be determined once delineation is complete. A proposed remediation plan will be submitted in a subsequent Form 27.

**Soil Remediation Summary**

In Situ

Ex Situ

\_\_\_\_\_ Bioremediation ( or enhanced bioremediation )

\_\_\_\_\_ Excavate and offsite disposal

\_\_\_\_\_ Chemical oxidation

If Yes: Estimated Volume (Cubic Yards) \_\_\_\_\_

\_\_\_\_\_ Air sparge / Soil vapor extraction

Name of Licensed Disposal Facility or COGCC Facility ID # \_\_\_\_\_

\_\_\_\_\_ Natural Attenuation  
\_\_\_\_\_ Other \_\_\_\_\_

\_\_\_\_\_ Excavate and onsite remediation  
\_\_\_\_\_ Land Treatment  
\_\_\_\_\_ Bioremediation (or enhanced bioremediation)  
\_\_\_\_\_ Chemical oxidation  
\_\_\_\_\_ Other \_\_\_\_\_

**Groundwater Remediation Summary**

\_\_\_\_\_ Bioremediation ( or enhanced bioremediation )  
\_\_\_\_\_ Chemical oxidation  
\_\_\_\_\_ Air sparge / Soil vapor extraction  
\_\_\_\_\_ Natural Attenuation  
\_\_\_\_\_ Other \_\_\_\_\_

**GROUNDWATER MONITORING**

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.



Does Groundwater meet Table 915-1 standards? \_\_\_\_\_

Is additional groundwater monitoring to be conducted? \_\_\_\_\_

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

## RECLAMATION PLAN

### RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

No reclamation is planned at this time.

Is the described reclamation complete? \_\_\_\_\_

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

Interim

Final

Did the Surface Owner provide the seed mix? \_\_\_\_\_

If YES, does the seed mix comply with local soil conservation district recommendations? \_\_\_\_\_

Did the local soil conservation district provide the seed mix? \_\_\_\_\_

### SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. \_\_\_\_\_

Proposed date of completion of Reclamation. \_\_\_\_\_

## IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

### PRIOR DATES

Date of Surface Owner notification/consultation, if required. \_\_\_\_\_

Actual Spill or Release date, or date of discovery. 05/10/2022

### SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 05/10/2022

Proposed site investigation commencement. 05/10/2022

Proposed completion of site investigation. \_\_\_\_\_

### REMEDIAL ACTION DATES

Proposed start date of Remediation. 04/01/2023

Proposed date of completion of Remediation. 06/01/2023

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

\_\_\_\_\_

**OPERATOR COMMENT**

Investigative activities for the 4th quarter 2022 included surface water sampling only. Remediation will continue in Spring 2023 pending workable ground conditions.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Steve Sivigliano

Title: Environmental Project Mgr

Submit Date: 01/19/2023

Email: steve.sivigliano@camposepc.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Steven Arauza

Date: 02/23/2023

Remediation Project Number: 25004

**COA Type****Description**

COA Type	Description
0 COA	

**Attachment Check List**

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

**Att Doc Num****Name**

403294830	FORM 27-SUPPLEMENTAL-SUBMITTED
403295087	ANALYTICAL RESULTS

Total Attach: 2 Files

**General Comments****User Group****Comment****Comment Date**

Environmental	Comply with outstanding COAs.	02/23/2023
---------------	-------------------------------	------------

Total: 1 comment(s)