

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

403244257

Receive Date:

12/28/2022

Report taken by:

Taylor Robinson

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: <u>KERR MCGEE OIL & GAS ONSHORE LP</u>	Operator No: <u>47120</u>	Phone Numbers Phone: <u>(970) 515-1698</u> Mobile: <u>()</u>
Address: <u>P O BOX 173779</u>		
City: <u>DENVER</u>	State: <u>CO</u> Zip: <u>80217-3779</u>	
Contact Person: <u>Gregory Hamilton</u>	Email: <u>Gregory_Hamilton@oxy.com</u>	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 22034 Initial Form 27 Document #: 402951936

PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☒ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☐ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☒ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☒ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☐ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: _____

SITE INFORMATION

No Multiple Facilities

Facility Type: <u>LOCATION</u>	Facility ID: <u>446070</u>	API #: _____	County Name: <u>WELD</u>
Facility Name: <u>HUNTER/HUNTER 9&16-32 O SA</u>		Latitude: <u>40.355730</u>	Longitude: <u>-104.910164</u>
34003467			
** correct Lat/Long if needed: Latitude: _____ Longitude: _____			
QtrQtr: <u>NESE</u>	Sec: <u>32</u>	Twp: <u>5N</u>	Range: <u>67W</u> Meridian: <u>6</u> Sensitive Area? <u>Yes</u>

SITE CONDITIONS

General soil type - USCS Classifications SM Most Sensitive Adjacent Land Use Agriculture

Is domestic water well within 1/4 mile? Yes Is surface water within 1/4 mile? No

Is groundwater less than 20 feet below ground surface? Yes

Other Potential Receptors within 1/4 mile

--

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- ☒ E&P Waste ☐ Other E&P Waste ☐ Non-E&P Waste
- ☒ Produced Water ☐ Workover Fluids
- ☒ Oil ☐ Tank Bottoms
- ☒ Condensate ☐ Pigging Waste
- ☐ Drilling Fluids ☐ Rig Wash
- ☐ Drill Cuttings ☐ Spent Filters
- ☐ Pit Bottoms
- ☐ Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	GROUNDWATER	See attached data.	Groundwater Samples/Laboratory Analytical Results
Yes	SOILS	See attached data.	Soil Samples/Laboratory Analytical Results

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures taken to abate, investigate, and/or remediate impacts associated with E&P Waste.

This form has been prepared to summarize assessment activities conducted during the removal of one aboveground storage tank (AST), one produced water vessel (PWV), one meter house, and one separator at the Hunter/Hunter o&16-32 O SA Facility. The AST, PWV, meter house, and separator were permanently removed. Assessment activities began on April 11, 2022. Soil assessment activities were conducted in accordance with COGCC Rule 911.a. A photo log is attached.

On April 12, 2022, upon receipt of the laboratory analytical report for samples collected on April 11, 2022, historically impacted soil was discovered in the facility excavation. Laboratory analytical results indicated the AST soil sample AST01 @6"-WP, the flowline pothole sample PH01 @5'-WP, and the separator soil sample SEP01-Outlet@4'-WP exceeded the COGCC Table 915-1 allowable levels for benzene, 1,2,4-trimethylbenzene, 1,3,5-trimethylbenzene naphthalene, 1-methylnaphthalene, 2-methylnaphthalene, barium, and/or selenium. The release was reported to the COGCC in the Form 19 Initial dated April 14, 2022 (Document No. 403012433). The volume of the release is unknown.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

☒ Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

Between April 11 and September 6, 2022, soil samples were collected from the AST, PWV, meter house, separator and ancillary piping (Figure 1). The samples were field screened for total volatile organic compounds using a photoionization detector (PID). Based on PID readings, select soil samples were submitted for analysis. The impacted soil was excavated. Analytical results indicated soil was in full compliance with Table 915-1 standards or within the analytical variability of the background samples at the extents of the excavations. Therefore, further excavation was not warranted. The PID readings and soil sample results are summarized in Table 1 and Table 2, respectively, and the laboratory reports are attached.

Proposed Groundwater Sampling

☒ Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

On June 6 and June 15, 2022, two groundwater samples (GW01 and GW02) were collected from the facility excavations and were submitted for Table 915-1 analyses. Two background groundwater samples were also collected and submitted for Table 915-1 inorganic parameters. Based on the laboratory analytical results, both samples exceeded the COGCC Table 915-1 allowable levels for benzene, total xylenes, 1,2,4-trimethylbenzene, and/or 1,3,5-trimethylbenzene. The excavation groundwater sample and background sample locations are depicted on Figure 1. The groundwater sample analytical results are summarized in Table 3.

Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan (summary):

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 82
Number of soil samples exceeding 915-1 39
Was the areal and vertical extent of soil contamination delineated? Yes
Approximate areal extent (square feet) 2309

NA / ND

-- Highest concentration of TPH (mg/kg) 356.1
-- Highest concentration of SAR 1.71
BTEX > 915-1 Yes
Vertical Extent > 915-1 (in feet) 12

Groundwater

Number of groundwater samples collected 2
Was extent of groundwater contaminated delineated? No
Depth to groundwater (below ground surface, in feet) 6
Number of groundwater monitoring wells installed 0
Number of groundwater samples exceeding 915-1 2

-- Highest concentration of Benzene (µg/l) 770
ND Highest concentration of Toluene (µg/l)
-- Highest concentration of Ethylbenzene (µg/l) 210
-- Highest concentration of Xylene (µg/l) 1470
NA Highest concentration of Methane (mg/l)

Surface Water

0 Number of surface water samples collected
 Number of surface water samples exceeding 915-1
If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☒ Were background samples collected as part of this site investigation?

One tank battery background soil sample and four native background soil samples were collected for laboratory analysis of pH, specific conductance (EC), sodium adsorption ratio (SAR), boron, and metals. Laboratory analytical results indicated that levels of pH, arsenic, selenium, and zinc are naturally high in the soil used to construct the tank battery and levels of pH, arsenic, barium, and selenium are naturally high in the native soil.

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) Volume of liquid waste (barrels)

☒ Is further site investigation required?

Monitoring wells will be installed to delineate the dissolved-phase plume. The monitoring well installation scope of work will be provided in a subsequent Form 27 supplemental report.

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Approximately 3,500 cubic yards of impacted soil were removed from the site and transported to Kerr-McGee Land Treatment Facility in Weld County, Colorado for recycling. Approximately 760 cubic yards of impacted soil were removed from the site and transported to the Front Range Landfill in Erie, Colorado for disposal. Approximately 7,441 bbls of impacted water were removed from the site and transported to the Aggregate Recycle Facility in Weld County, Colorado for recycling. Disposal records are kept on file and available upon request.

REMEDICATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

The impacted soil has been excavated and transported to a licensed disposal facility.
Monitoring wells will be installed to delineate the dissolved-phase plume. The monitoring well installation scope of work will be provided in a subsequent Form 27 supplemental report.

Soil Remediation Summary

☐ In Situ

☒ Ex Situ

_____ Bioremediation (or enhanced bioremediation)

Yes _____ Excavate and offsite disposal

_____ Chemical oxidation

_____ If Yes: Estimated Volume (Cubic Yards) _____ 7260

_____ Air sparge / Soil vapor extraction

_____ Name of Licensed Disposal Facility or COGCC Facility ID # _____ 149007

_____ Natural Attenuation

No _____ Excavate and onsite remediation

_____ Other _____

_____ Land Treatment

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

Monitoring wells will be installed to delineate the dissolved-phase plume. The monitoring well installation scope of work will be provided in a subsequent Form 27 supplemental report.

REMEDATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

☒ Quarterly☐ Semi-Annually☐ Annually☐ Other

☐ Request Alternative Reporting Schedule:

☐ Semi-Annually☐ Annually☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type:

☐ Groundwater Monitoring☐ Land Treatment Progress Report☐ O&M Report☒ Other Facility closure investigation update

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

KMOG has sufficient insurance and bonding to fully address the anticipated costs of Remediation, including the remaining estimated costs for this project. KMOG currently has over 40 million in bonds with the Colorado Oil and Gas Conservation Commission. The cost for remediation is a preliminary estimate only, costs may change upwards or downward based on site-specific information. KMOG makes no representation or guarantees as to the accuracy of the preliminary estimate.

Operator anticipates the remaining cost for this project to be: \$ 30000

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? Yes

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Approximately 3,500 cubic yards of impacted soil were removed from the site and transported to Kerr-McGee Land Treatment Facility in Weld County, Colorado for recycling. Approximately 7,441 bbls of impacted water were removed from the site and transported to the Aggregate Recycle Facility in Weld County, Colorado for recycling.

Volume of E&P Waste (solid) in cubic yards 4260

E&P waste (solid) description Impacted Soil

COGCC Disposal Facility ID #, if applicable: 149007

Non-COGCC Disposal Facility: Front Range Landfill in Erie, CO (760 CY)

Volume of E&P Waste (liquid) in barrels 7441

E&P waste (liquid) description Impacted water

COGCC Disposal Facility ID #, if applicable: 434766

Non-COGCC Disposal Facility:

REMEDATION COMPLETION REPORT

REMEDATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

☐ Compliant with Rule 913.h.(1).

☐ Compliant with Rule 913.h.(2).

☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? Yes

Does the previous reply indicate consideration of background concentrations? Yes

Does Groundwater meet Table 915-1 standards? No

Is additional groundwater monitoring to be conducted? Yes

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

The site will be reclaimed in accordance with COGCC 1000 Series Reclamation Rules.

Is the described reclamation complete? _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim

☐ Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 04/12/2022

Actual Spill or Release date, or date of discovery. 04/12/2022

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 04/11/2022

Proposed site investigation commencement. 04/11/2022

Proposed completion of site investigation. 12/31/2023

REMEDIAL ACTION DATES

Proposed start date of Remediation. 04/11/2022

Proposed date of completion of Remediation. 12/31/2025

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Gregory Hamilton

Title: Environmental Consultant

Submit Date: 12/28/2022

Email: Gregory_Hamilton@oxy.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Taylor Robinson

Date: 03/13/2023

Remediation Project Number: 22034

COA Type**Description**

	Operator shall field log soil borings during monitoring well installation and provide boring logs/well construction diagrams with the next monitoring report.
	In accordance with Rule 914, if impacts are observed during monitoring well installation a step out monitoring well(s) shall be installed to define the horizontal extent of impacts to soil and ground water and the monitoring wells shall be installed within 14 days of observations.
	Operator will continue quarterly reporting until the site investigation is complete and the implementation schedule can be updated.
3 COAs	

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num**Name**

403244257	FORM 27-SUPPLEMENTAL-SUBMITTED
403267223	PHOTO DOCUMENTATION
403269270	ANALYTICAL RESULTS
403269417	SOIL SAMPLE LOCATION MAP

Total Attach: 4 Files

General Comments**User Group****Comment****Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)