

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
403379389

Receive Date:

Report taken by:

Site Investigation and Remediation Workplan (Initial Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27.

This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: <u>D90 ENERGY LLC</u>	Operator No: <u>10706</u>	Phone Numbers
Address: <u>952 ECHO LANE SUITE 480</u>		Phone: <u>(417) 773-2341</u>
City: <u>HOUSTON</u>	State: <u>TX</u>	Zip: <u>77024</u>
Contact Person: <u>Annalee Penner</u>	Email: <u>Annalee.penner@fulcrumeo.com</u>	Mobile: <u>()</u>

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: _____ Initial Form 27 Document #: 403379389

PURPOSE INFORMATION

- Rule 913.c.(1): Pit or Cuttings Trench closure.
- Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- Rule 913.g: Changes of Operator.
- Rule 915.b: Request to leave elevated inorganics in situ.
- Other: _____

SITE INFORMATION

No Multiple Facilities

Facility Type: <u>LOCATION</u>	Facility ID: <u>416625</u>	API #: _____	County Name: <u>JACKSON</u>
Facility Name: <u>Surprise-Damfino S6 Pad</u>	Latitude: <u>40.512758</u>	Longitude: <u>-106.417277</u>	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: <u>Lot 11</u>	Sec: <u>6</u>	Twp: <u>6N</u>	Range: <u>80W</u>
Meridian: <u>6</u>	Sensitive Area? <u>Yes</u>		

SITE CONDITIONS

General soil type - USCS Classifications GC Most Sensitive Adjacent Land Use Non-Crop Land

Is domestic water well within 1/4 mile? Yes Is surface water within 1/4 mile? No

Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

The Damfino Ditch is located adjacent to the pad and is no longer used for seasonal irrigation. Grizzly Creek is 1,608 feet to the west, but is topographically separated from the Surprise-Damfino Pad. One well, permit number 97290, receipt number 9118981, is located 2056 feet to the north. The well permit identified water at 110 feet BGS.

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- E&P Waste
- Produced Water
- Oil
- Condensate
- Drilling Fluids
- Drill Cuttings
- Other E&P Waste
- Workover Fluids
- Tank Bottoms
- Pigging Waste
- Rig Wash
- Spent Filters
- Pit Bottoms
- Other (as described by EPA) Flowback Fluids
- Non-E&P Waste

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	Undetermined	Site observations

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Initial clean-up of the location was immediately pursued by removing the top 6 inches of material from the drilling area. BMPs were installed to prevent discharge from the pad in anticipation of seasonal conditions, prior to completion operations. Seasonal weather caused frozen soil and snow cover conditions during completions and limited the possibility for clean-up on the location through March 2023. As snowmelt water encountered impacted soil on the pad surface, impacted fluids are being generated but routinely removed from the location via vac-truck.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

The extent of the impacted area will be delineated using a soil auger, electrical conductivity (EC) soil probe and photoionization detector (PID). Focus will be given to locations where there is stained soil or where impacted soil has been stockpiled. Soil samples will be collected as needed to characterize and/or demonstrate confirmation of impacts or absence thereof. All soil samples will be analyzed for all COGCC Table 915-1 parameters to determine regulatory compliance. At least 1 background sample will also be collected in the adjacent undisturbed landscape to the approximate soil depth as site samples.

Proposed Groundwater Sampling

Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Proposed Surface Water Sampling

Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

Additional alternative investigative actions described in attached Site Investigation Plan (summary):

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 0
Number of soil samples exceeding 915-1 _____
Was the areal and vertical extent of soil contamination delineated? _____
Approximate areal extent (square feet) _____

NA / ND

_____ Highest concentration of TPH (mg/kg) _____
_____ Highest concentration of SAR _____
_____ BTEX > 915-1 _____
_____ Vertical Extent > 915-1 (in feet) _____

Groundwater

Number of groundwater samples collected 0
Was extent of groundwater contaminated delineated? No
Depth to groundwater (below ground surface, in feet) _____
Number of groundwater monitoring wells installed _____
Number of groundwater samples exceeding 915-1 _____

_____ Highest concentration of Benzene (µg/l) _____
_____ Highest concentration of Toluene (µg/l) _____
_____ Highest concentration of Ethylbenzene (µg/l) _____
_____ Highest concentration of Xylene (µg/l) _____
_____ Highest concentration of Methane (mg/l) _____

Surface Water

0 Number of surface water samples collected
_____ Number of surface water samples exceeding 915-1
If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

Were impacts to adjacent property or offsite impacts identified?

Were background samples collected as part of this site investigation?

Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) _____ Volume of liquid waste (barrels) _____

Is further site investigation required?

REMEDIAL ACTION PLAN

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Pending results of the site investigation.

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Remediation activities will involve removal of site equipment, excavation of impacted soils and transport to an approved disposal facility. Confirmation sampling will be conducted to confirm successful remediation. Excavated areas will then be backfilled with clean soil and then lined secondary containment will be reconstructed and reestablishment of site equipment.

Soil Remediation Summary

In Situ

Ex Situ

_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Air sparge / Soil vapor extraction
_____ Natural Attenuation
_____ Other _____

Yes _____ Excavate and offsite disposal
If Yes: Estimated Volume (Cubic Yards) _____ 100
Name of Licensed Disposal Facility or COGCC Facility ID # _____
_____ Excavate and onsite remediation
_____ Land Treatment
_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Air sparge / Soil vapor extraction
_____ Natural Attenuation
_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

Quarterly Semi-Annually Annually Other

Request Alternative Reporting Schedule:

Semi-Annually Annually Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type: Groundwater Monitoring Land Treatment Progress Report O&M Report
 Other _____

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Operator anticipates the remaining cost for this project to be: \$ _____

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? _____

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards _____

E&P waste (solid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

Volume of E&P Waste (liquid) in barrels _____

E&P waste (liquid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

The facility is presently in use and reclamation activities are not warranted at this time onsite.

Is the described reclamation complete? _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

Interim Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 04/20/2023

Actual Spill or Release date, or date of discovery. 10/18/2022

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 10/19/2022

Proposed site investigation commencement. 10/21/2022

Proposed completion of site investigation. 05/31/2023

REMEDIAL ACTION DATES

Proposed start date of Remediation. 05/01/2023

Proposed date of completion of Remediation. 06/30/2023

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

Form 19 Initial and Supplemental Reports are being submitted concurrently with this Form 27 Initial Report. Further investigations are highly weather dependent and will be adjusted accordingly to facilitate successful delineation and accommodate weather related safety concerns. All impacted materials are being disposed of at a licensed waste facility and manifest documentation will be provided on the Form 27 Supplemental Report.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Joel Mason

Title: Agent

Submit Date: _____

Email: joel.mason@absarokasolutions.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____

Date: _____

Remediation Project Number: _____

COA Type**Description**

COA Type	Description
0 COA	

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num**Name**

403379514	MAP
403379518	SITE MAP

Total Attach: 2 Files

General Comments**User Group****Comment****Comment Date**

User Group	Comment	Comment Date
		Stamp Upon Approval

Total: 0 comment(s)