



00622112

10-2
OIL AND GAS CONSERVATION COMMISSION
OF THE STATE OF COLORADO



SUNDRY NOTICES AND REPORTS ON WELLS

INSTRUCTIONS

Notice must be given to the Director, and approval obtained in advance of the time when the owner or operator expects to recomplete or abandon a well or to change plans. Within thirty (30) days after recompletion, change of plans, or remedial work, a detailed report of the work done and the results obtained shall be submitted on this form in duplicate for wells on Patented and Federal lands, and in triplicate for wells on State lands. In work that affects only rods, pumps or tubing or other routine work such as, but not limited to, cleaning out to previous total depth, no report is necessary.

Notice of Intention to Recomplete	<input type="checkbox"/>	Report of Remedial Work	<input type="checkbox"/>
Notice of Intention to Change Plans	<input type="checkbox"/>	Report of Recompletion	<input type="checkbox"/>
Notice of Intention to Abandon Well	<input checked="" type="checkbox"/>	Other	<input type="checkbox"/>

(Check appropriate space)

LEASE NAME Eisenach WELL NO. 1

FIELD Hadfield WILDCAT _____ COUNTY Logan

LOCATION C-NW-SW Section 7 Township 7N Range 52W Meridian 6th
 (Quarter Quarter)

1980' feet from South Section Line and 660' feet from West Section Line
 N or S E or W

(DETAILS OF WORK)

SURFACE CASING: 8-5/8" OD 19.64# casing, set at 293'. Cemented with 210 sacks cement, 4% gel and 2% CC.

PRODUCTION CASING: 4-1/2" OD 11.60# J-55 casing, set at 4518'. Cemented with 100 sacks cement, 2% gel.

PLUGGED BACK TOTAL DEPTH: Baker Model "N" Cast Iron Bridge Plug at 4450'.

TOP OF CEMENT: 3645'.

TOP OF PERFORATIONS: 4380'.

PLUGGING PROCEDURE: We intend to plug well as follows:
 Dump two gallons rock and three sacks cement on top of bridge plug at 4450', filling hole from 4450' to 4423'. Shoot pipe off at 3230' and pull 4-1/2" OD 11.60# J-55 casing. Fill hole with heavy mud from 4423' to 4400'. Dump two gallon rock and ten sacks cement from 4400' to 4355'. Fill hole with heavy mud from 4355' to 300'. Make a solid rock bridge at 300'. Dump fifteen sacks cement from 300' to 233'. Fill hole with heavy mud from 233' to 30'. Fill hole with ten sacks cement to top of surface casing.

AJJ	
DVR	
WRS	
HHM	
JAM	
FJP	
JJD	
FILE	

I/We hereby swear (or affirm) that the statements herein made are a full and correct report.

APPROVED:

DEC 28 1960
 Date _____
 Director P. L. Driscoll

Company Petroleum, Incorporated Date 12-27-60

Address P.O. Box 169, Sterling, Colo. Phone No. LA 2-2214

By P. L. Driscoll Title Dist. Prod. Supt.
 (Signature) P. L. Driscoll