

State of Colorado
Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
403406643

Receive Date:

Report taken by:

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27.

This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: CAERUS PICEANCE LLC	Operator No: 10456	Phone Numbers
Address: 1001 17TH STREET #1600		Phone: (970) 778-2314
City: DENVER State: CO Zip: 80202		Mobile: (970) 778-2314
Contact Person: Jake Janicek	Email: jjanicek@caerusoilandgas.com	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 19518 Initial Form 27 Document #: 402658889

PURPOSE INFORMATION

- Rule 913.c.(1): Pit or Cuttings Trench closure.
- Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- Rule 913.g: Changes of Operator.
- Rule 915.b: Request to leave elevated inorganics in situ.
- Other: _____

SITE INFORMATION

No Multiple Facilities

Facility Type: LOCATION	Facility ID: 467272	API #: _____	County Name: RIO BLANCO
Facility Name: ELU J14 FED-496 PAD	Latitude: 39.700947	Longitude: -108.137218	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: NESW	Sec: 14	Twp: 4S	Range: 96W Meridian: 6 Sensitive Area? No

SITE CONDITIONS

General soil type - USCS Classifications GM Most Sensitive Adjacent Land Use Rangeland

Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? No

Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

A monitoring well owned by Hunter Ridge Energy Services is located 624 feet northeast.

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- E&P Waste Other E&P Waste Non-E&P Waste
- Produced Water Workover Fluids
- Oil Tank Bottoms
- Condensate Pigging Waste
- Drilling Fluids Rig Wash
- Drill Cuttings Spent Filters
- Pit Bottoms
- Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	To be determined	Soil sampling and laboratory analysis

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

During drilling activities on January 28, 2021, a gas kick caused the release of approximately 4 barrels (bbls) of drilling mud on the pad surface. The spill was reported using Colorado Oil and Gas Conservation Commission (COGCC) Form 19 Document 402586515, and Spill ID 479279 was assigned to the release. Due to health and safety concerns associated with the active drill rig, remedial investigation activities could not take place immediately. COGCC Form 27 Document 402658889 was later submitted to open Remediation Project Number 19518. See the Report of Work Completed (ROWC) associated with Document 403229061 for details of site investigation to date.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

Additional soil samples will be collected and analyzed as needed to delineate soil impacts. Soil samples will be analyzed for the approved reduced analyte list of total petroleum hydrocarbons (TPH), sodium adsorption ratio (SAR), pH, boron, and barium. Due to planned reclamation activities and cuttings disposal work, additional site investigation is being postponed to the third quarter of 2024.

Proposed Groundwater Sampling

Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Groundwater is not expected to be encountered. If groundwater is encountered, Caerus will attempt to collect a representative groundwater sample for laboratory analysis.

Proposed Surface Water Sampling

Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

[Empty text box for surface water sampling details]

Additional Investigative Actions

Additional alternative investigative actions described in attached Site Investigation Plan (summary):

[Empty text box for additional investigative actions]

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 15
Number of soil samples exceeding 915-1 15
Was the areal and vertical extent of soil contamination delineated? No
Approximate areal extent (square feet) 8000

NA / ND

-- Highest concentration of TPH (mg/kg) 838
-- Highest concentration of SAR 15.6
BTEX > 915-1 Yes
Vertical Extent > 915-1 (in feet) 3

Groundwater

Number of groundwater samples collected 0
Was extent of groundwater contaminated delineated? Yes
Depth to groundwater (below ground surface, in feet) _____
Number of groundwater monitoring wells installed _____
Number of groundwater samples exceeding 915-1 _____

____ Highest concentration of Benzene (µg/l) _____
____ Highest concentration of Toluene (µg/l) _____
____ Highest concentration of Ethylbenzene (µg/l) _____
____ Highest concentration of Xylene (µg/l) _____
____ Highest concentration of Methane (mg/l) _____

Surface Water

0 Number of surface water samples collected
 Number of surface water samples exceeding 915-1
If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

Were impacts to adjacent property or offsite impacts identified?

Were background samples collected as part of this site investigation?

Four background samples were collected from the Location on June 20, 2022. See Form 27 Document 403229061 and the associated ROWC for details.

Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) _____ Volume of liquid waste (barrels) _____

Is further site investigation required?

See Proposed Sampling section and the ROWC associated with Document 403229061.

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Remediation strategies will be evaluated once impacts are delineated.

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Initial site investigation was performed on April 29, 2022. Using a hand auger, four soil samples were collected from 6 inches below ground surface (bgs) within the spill footprint. Analytical results of initial site investigation identified levels of TPH, SAR, pH, boron, arsenic, and barium exceeding COGCC Table 915-1 Residential Soil Screening Levels. On September 29, 2022, additional site investigation was completed. Using a hydrovacuum truck, five potholes were advanced to the north, south, east, and west of release area to delineate soil impacts horizontally. One pothole was also advanced at the center of the impacted area to delineate soil impacts vertically. Where possible, two samples were collected from each pothole: one at 6 inches to 1 foot bgs, and one from the terminus of each pothole. Analytical results of pothole delineation soil samples are compliant with COGCC Table 915-1 Residential Soil Screening Levels except for pH, arsenic, and hexavalent chromium.

Background data collected at the location on June 20, 2022, indicate levels of pH and arsenic elevated above COGCC Table 915-1 Residential Soil Screening Levels. Analytical data indicates peak native pH of 8.66 and peak native arsenic of 5.84 mg/kg. See Form 27 Document 403229061 and the associated ROWC for details.

Soil Remediation Summary

In Situ

Ex Situ

_____ Bioremediation (or enhanced bioremediation)

_____ Excavate and offsite disposal

_____ Chemical oxidation

_____ If Yes: Estimated Volume (Cubic Yards) _____

_____ Air sparge / Soil vapor extraction

_____ Name of Licensed Disposal Facility or COGCC Facility ID # _____

_____ Natural Attenuation

_____ Excavate and onsite remediation

_____ Other _____

_____ Land Treatment

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

If groundwater is identified during site investigation activities, Caerus will notify the COGCC and attempt to collect a representative sample for analysis.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

Quarterly Semi-Annually Annually Other

Request Alternative Reporting Schedule:

Semi-Annually Annually Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type: Groundwater Monitoring Land Treatment Progress Report O&M Report
 Other Q2 2023 Status Update

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Per Rule 705.b, and in line with guidance laid out in the SBAP, Caerus has general liability insurance in the amount of \$1M, and Caerus has umbrella insurance, which sits over the general liability insurance in the amount of \$75M. The umbrella and general liability insurance covers property damage, bodily injury to third parties, and sudden or accidental pollution under a combined \$76M.

Operator anticipates the remaining cost for this project to be: \$ 10000

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? Yes

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

None

Volume of E&P Waste (solid) in cubic yards 0

E&P waste (solid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

Volume of E&P Waste (liquid) in barrels 23

E&P waste (liquid) description hydrovac rinseate mixed with impacted soils

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: Greenleaf Environmental Services

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

- Compliant with Rule 913.h.(1).
- Compliant with Rule 913.h.(2).
- Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? _____

Does the previous reply indicate consideration of background concentrations? _____

Does Groundwater meet Table 915-1 standards? _____

Is additional groundwater monitoring to be conducted? _____

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Any disturbance will be returned to the active working surface of the well pad for continued operation. When the site is decommissioned at a later date, it will be reclaimed in accordance with 1000 Series regulations.

Is the described reclamation complete? No _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

Interim

Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. _____

Actual Spill or Release date, or date of discovery. 01/28/2021

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 04/14/2021

Proposed site investigation commencement. 09/29/2022

Proposed completion of site investigation. _____

REMEDIAL ACTION DATES

Proposed start date of Remediation. _____

Proposed date of completion of Remediation. _____

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

This form serves as the 2nd Quarter 2023 status update for Remediation Project Number 19518. No work associated with this project was completed during Q2 2023. Due to planned reclamation activities and cuttings disposal work, additional site investigation is being postponed to the third quarter of 2024.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Jake Janicek

Title: Environmental Specialist

Submit Date: _____

Email: jjanicek@caerusoilandgas.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____

Date: _____

Remediation Project Number: 19518

COA Type

Description

<u>COA Type</u>	<u>Description</u>
0 COA	

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num

Name

<u>Att Doc Num</u>	<u>Name</u>

Total Attach: 0 Files

General Comments

User Group

Comment

Comment Date

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
		Stamp Upon Approval

Total: 0 comment(s)