

State of Colorado Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

403305796

Receive Date:

06/02/2023

Report taken by:

John Heil

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: <u>SCOUT ENERGY MANAGEMENT LLC</u>	Operator No: <u>10779</u>	Phone Numbers
Address: <u>13800 MONTFORT DRIVE SUITE 100</u>		Phone: <u>(970) 620-3456</u>
City: <u>DALLAS</u>	State: <u>TX</u>	Zip: <u>75240</u>
Contact Person: <u>Chris Patterson</u>	Email: <u>chris.patterson@scoutep.com</u>	Mobile: <u>(970) 501-5157</u>

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 18372 Initial Form 27 Document #: 402643084

PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☐ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☒ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☐ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☐ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☒ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: _____

SITE INFORMATION

No Multiple Facilities

Facility Type: <u>SPILL OR RELEASE</u>	Facility ID: <u>452393</u>	API #: _____	County Name: <u>RIO BLANCO</u>
Facility Name: <u>Carney 32-34</u>	Latitude: <u>40.106625</u>	Longitude: <u>-108.828841</u>	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: <u>NWNE</u>	Sec: <u>34</u>	Twp: <u>2N</u>	Range: <u>102W</u>
Meridian: <u>6</u>	Sensitive Area? <u>No</u>		

SITE CONDITIONS

General soil type - USCS Classifications CH Most Sensitive Adjacent Land Use Non Crop Land

Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? No

SITE INVESTIGATION PLAN

TYPE OF WASTE:

☒ E&P Waste ☐ Other E&P Waste ☐ Non-E&P Waste

☒ Produced Water ☐ Workover Fluids

☐ Oil ☐ Tank Bottoms

☐ Condensate ☐ Pigging Waste

☐ Drilling Fluids ☐ Rig Wash

☐ Drill Cuttings ☐ Spent Filters

☐ Pit Bottoms

☐ Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	906ft. x 3ft. x 0.5 ft	Field determined with tape measure
Yes	VEGETATION	Minor distressed vegetation noted.	Visual

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

On Wednesday September 20, 2017 we had a release of 682 bbls produced water from process piping and no visible oil. 648 bbls of fluid were recovered. The line was isolated and will be repaired. The cleanup process is complete and the area will be water washed. Samples will be taken to ensure compliance with table 910.1 A soil sample location map and preliminary analytical results are included as an attachment.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

☒ Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

Preliminary soil samples were collected on October 6, 2017 from the spill path. A total of five (5) grab samples analyzed for Table 910-1 parameters were collected at a depths from 0 to 6 inches below ground surface (ft-bgs). Results show elevated SAR, EC and pH levels within the impacted area. Subsequent soil samples analyzed for SAR and EC at the SS1-SS3 sample locations and pH at the SS3 sample location will be collected during 2021 to monitor natural attenuation. SAR, EC, pH impacted soils will be treated in-situ by Natural Attenuation. After initial water wash seasonal precipitation events will be utilized.

Proposed Groundwater Sampling

☐ Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan (summary):

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 5

Number of soil samples exceeding 915-1 3

Was the areal and vertical extent of soil contamination delineated? Yes

Approximate areal extent (square feet) 2718

NA / ND

-- Highest concentration of TPH (mg/kg) 190

-- Highest concentration of SAR 51

BTEX > 915-1 No

Vertical Extent > 915-1 (in feet) 0

Groundwater

Number of groundwater samples collected 0

Was extent of groundwater contaminated delineated? No

Depth to groundwater (below ground surface, in feet)

Number of groundwater monitoring wells installed

Number of groundwater samples exceeding 915-1

Highest concentration of Benzene (µg/l)

Highest concentration of Toluene (µg/l)

Highest concentration of Ethylbenzene (µg/l)

Highest concentration of Xylene (µg/l)

Highest concentration of Methane (mg/l)

Surface Water

0 Number of surface water samples collected

Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☒ Were background samples collected as part of this site investigation?

Background samples were collected as part of this investigation.

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards)

Volume of liquid waste (barrels)

☐ Is further site investigation required?

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

No soil is intended for removal. Subsequent soil samples analyzed for SAR and EC at the SS1-SS3 sample locations and pH at the SS3 sample location will be collected during 2021 to monitor natural attenuation. SAR, EC, pH impacted soils will be treated in-situ by Natural Attenuation. After initial water wash seasonal precipitation events will be utilized.

REMEDIAL SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Subsequent soil samples analyzed for SAR and EC at the SS1-SS3 sample locations and pH at the SS3 sample location will be collected during 2021 to monitor natural attenuation.

Soil Remediation Summary

☒ In Situ

☐ Ex Situ

_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Air sparge / Soil vapor extraction
Yes _____ Natural Attenuation
_____ Other _____

_____ Excavate and offsite disposal
_____ If Yes: Estimated Volume (Cubic Yards) _____
_____ Name of Licensed Disposal Facility or COGCC Facility ID # _____
_____ Excavate and onsite remediation
_____ Land Treatment
_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Air sparge / Soil vapor extraction
_____ Natural Attenuation
_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

REMEDATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

☐ Quarterly☐ Semi-Annually☒ Annually☐ Other

☐ Request Alternative Reporting Schedule:

☐ Semi-Annually☐ Annually☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type:

☐ Groundwater Monitoring☐ Land Treatment Progress Report☐ O&M Report☒ Other REM Progress Rpt.

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Operator anticipates the remaining cost for this project to be: \$ _____

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? _____

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards _____

E&P waste (solid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

Volume of E&P Waste (liquid) in barrels _____

E&P waste (liquid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

REMEDATION COMPLETION REPORT

REMEDATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No _____

If YES:

☐ Compliant with Rule 913.h.(1).☐ Compliant with Rule 913.h.(2).☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? _____

Does the previous reply indicate consideration of background concentrations? _____

Does Groundwater meet Table 915-1 standards? _____

Is additional groundwater monitoring to be conducted? _____

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Site was reclaimed and seeded once repairs were completed.

Is the described reclamation complete? Yes _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☒ Interim

☐ Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. _____

Actual Spill or Release date, or date of discovery. 09/20/2017

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 10/06/2017

Proposed site investigation commencement. _____

Proposed completion of site investigation. 10/06/2017

REMEDIAL ACTION DATES

Proposed start date of Remediation. _____

Proposed date of completion of Remediation. _____

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

Scout Energy Management LLC purchased this asset from Chevron USA Inc. and assumes all future liability for Remediation #18372.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Chris Patterson

Title: Senior HSE Coordinator

Submit Date: 06/02/2023

Email: chris.patterson@scoutep.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: John Heil

Date: 09/25/2023

Remediation Project Number: 18372

COA Type**Description**

	COGCC acknowledges the transfer of ownership from Chevron USA Inc. to Scout Energy Management LLC. Within 90 days from approval of this Form 27, Operator shall submit a Supplemental Form 27 with a detailed site specific implementation schedule for site investigation and remediation and an anticipated timeline for closure.
1 COA	

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num**Name**

403305796	FORM 27-SUPPLEMENTAL-SUBMITTED
-----------	--------------------------------

Total Attach: 1 Files

General Comments**User Group****Comment****Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)