

# State of Colorado Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203

Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

403541644

Receive Date:

Report taken by:

## Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

### OPERATOR INFORMATION

Name of Operator: <u>LARAMIE ENERGY LLC</u>	Operator No: <u>10433</u>	<b>Phone Numbers</b>
Address: <u>1700 LINCOLN ST STE 3950</u>		Phone: <u>(970) 9019007</u>
City: <u>DENVER</u> State: <u>CO</u> Zip: <u>80203</u>		Mobile: <u>(970) 9019007</u>
Contact Person: <u>Matt Kasten</u>	Email: <u>mkasten@laramie-energy.com</u>	

### PROJECT, PURPOSE & SITE INFORMATION

#### PROJECT INFORMATION

Remediation Project #: 8898 Initial Form 27 Document #: 2313835

#### PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☐ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☒ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☐ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☐ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☐ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: \_\_\_\_\_

#### SITE INFORMATION

No Multiple Facilities

Facility Type: <u>LOCATION</u>	Facility ID: <u>323998</u>	API #: _____	County Name: <u>GARFIELD</u>
Facility Name: <u>CC 0605-02 Pad</u>	Latitude: <u>39.548337</u>	Longitude: <u>-108.240161</u>	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: <u>NWSE</u>	Sec: <u>5</u>	Twp: <u>6S</u>	Range: <u>97W</u> Meridian: <u>6</u> Sensitive Area? <u>Yes</u>

#### SITE CONDITIONS

General soil type - USCS Classifications GC Most Sensitive Adjacent Land Use RANGELAND

Is domestic water well within 1/4 mile? Yes Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? Yes

**Other Potential Receptors within 1/4 mile**

Intent to drill wells located for southern identified well on GIS mapping. Field verified that wells were never installed. Groundwater depth unsure.

**SITE INVESTIGATION PLAN****TYPE OF WASTE:**

☒ **E&P Waste** ☐ **Other E&P Waste** ☐ **Non-E&P Waste**

☒ Produced Water

☐ Workover Fluids

☐ Oil

☐ Tank Bottoms

☒ Condensate

☐ Pigging Waste

☐ Drilling Fluids

☐ Rig Wash

☐ Drill Cuttings

☐ Spent Filters

☐ Pit Bottoms

☐ Other (as described by EPA)

**DESCRIPTION OF IMPACT**

Impacted?	Impacted Media	Extent of Impact	How Determined
	SOILS	113 cubic yards	Lab analytical dat

**INITIAL ACTION SUMMARY**

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Previous form 27 submittals note that excated soils were removed and impacts were left in place below separator. Microblaze was applied to impacted soils and backfilled. Due to safety concerns of excavating below equipment project was halted.

**PROPOSED SAMPLING PLAN****Proposed Soil Sampling**

☐ Will soil samples be collected as part of this investigation? ( Number, type (grab/composite), analyses, and locations of samples ):

**Proposed Groundwater Sampling**

☐ Will groundwater samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

**Proposed Surface Water Sampling**

☐ Will surface water samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

**Additional Investigative  
Actions**

☐ Additional alternative investigative actions described in attached Site Investigation Plan ( summary ):

During site decommissioning and removal of infrastructure per rule 911, and following approved DOC 400971845 statement from EPS, remediaton will be completed during final abandonment.

**SITE INVESTIGATION REPORT****SAMPLE SUMMARY**

Soil

NA / ND

Number of soil samples collected 20

Number of soil samples exceeding 915-1 10

Was the areal and vertical extent of soil contamination delineated? Yes

Approximate areal extent (square feet) 100

-- Highest concentration of TPH (mg/kg) 12300

-- Highest concentration of SAR 11

BTEX > 915-1 No

Vertical Extent > 915-1 (in feet) 10

#### Groundwater

Number of groundwater samples collected 0

Was extent of groundwater contaminated delineated? No

Depth to groundwater (below ground surface, in feet)

Number of groundwater monitoring wells installed

Number of groundwater samples exceeding 915-1

Highest concentration of Benzene (µg/l)

Highest concentration of Toluene (µg/l)

Highest concentration of Ethylbenzene (µg/l)

Highest concentration of Xylene (µg/l)

Highest concentration of Methane (mg/l)

#### Surface Water

4 Number of surface water samples collected

0 Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

### OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☐ Were background samples collected as part of this site investigation?

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards)

Volume of liquid waste (barrels)

☒ Is further site investigation required?

During site decommissioning and removal of infrastructure per rule 911, and following approved DOC 400971845 statement from EPS, remediation will be completed during final abandonment. Clearance samples submitted on original form 27 for REM 8898. West wall clearance (Below separator) remaining impacts present safety issues for removal.

### REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

#### SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Source removed during 2014 efforts and remaining impacts were treated with microblaze that could not be removed safely.

#### REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

During site decommissioning and removal of infrastructure per rule 911, and following approved DOC 400971845 statement from EPS, remediation will be completed during final abandonment. Clearance samples submitted on original form 27 for REM 8898. West wall clearance (Below separator) remaining impacts present safety issues for removal. When and if separator is removed, remaining impacts will be removed and site will be sampled accordingly for closure.

#### Soil Remediation Summary

☒ In Situ

☐ Ex Situ

Bioremediation ( or enhanced bioremediation )

Excavate and offsite disposal

Chemical oxidation

If Yes: Estimated Volume (Cubic Yards)

\_\_\_\_\_ Air sparge / Soil vapor extraction

\_\_\_\_\_ Natural Attenuation

Yes \_\_\_\_\_ Other \_\_\_\_\_ Treated impacts with Microblaze  
(2014)

\_\_\_\_\_ Name of Licensed Disposal Facility or COGCC Facility ID # \_\_\_\_\_

\_\_\_\_\_ Excavate and onsite remediation

\_\_\_\_\_ Land Treatment

\_\_\_\_\_ Bioremediation (or enhanced bioremediation)

\_\_\_\_\_ Chemical oxidation

\_\_\_\_\_ Other \_\_\_\_\_

### **Groundwater Remediation Summary**

No \_\_\_\_\_ Bioremediation ( or enhanced bioremediation )

No \_\_\_\_\_ Chemical oxidation

No \_\_\_\_\_ Air sparge / Soil vapor extraction

No \_\_\_\_\_ Natural Attenuation

No \_\_\_\_\_ Other \_\_\_\_\_

### **GROUNDWATER MONITORING**

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

See attached narrative.

## REMEDIATION PROGRESS UPDATE

### PERIODIC REPORTING

**Approved Reporting Schedule:**

☐ Quarterly ☐ Semi-Annually ☒ Annually ☐ Other

☐ **Request Alternative Reporting Schedule:**

☐ Semi-Annually ☐ Annually ☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

**Report Type:** ☐ Groundwater Monitoring ☐ Land Treatment Progress Report ☐ O&M Report  
☒ Other Rem Progress Report

### Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Based on the current COI provided by Acord, Laramie Energy has a total of \$16MM of sudden & accidental pollution. The primary layer in the General Liability Policy is \$1MM per occurrence and a \$15MM umbrella totaling \$16MM. From due diligence on project it is estimated that once operations allow for access to remediation, cost will be less than \$10,000 to finish, with excavation and clearance soil sampling.

Operator anticipates the remaining cost for this project to be: \$ 10000

### WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? No

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards

E&P waste (solid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

Volume of E&P Waste (liquid) in barrels

E&P waste (liquid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

## REMEDIATION COMPLETION REPORT

### REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? Yes

If YES:

☒ Compliant with Rule 913.h.(1).

☒ Compliant with Rule 913.h.(2).

☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? Yes

Does the previous reply indicate consideration of background concentrations? Yes

Does Groundwater meet Table 915-1 standards? Yes

Is additional groundwater monitoring to be conducted? \_\_\_\_\_

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

## RECLAMATION PLAN

### RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Reclamation/seeding will not be part of this project. If reclamation/seeding must occur, 1000 series rules will be followed and Reclamation Planning Section will be updated.

Is the described reclamation complete? \_\_\_\_\_

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim ☐ Final

Did the Surface Owner provide the seed mix? \_\_\_\_\_

If YES, does the seed mix comply with local soil conservation district recommendations? \_\_\_\_\_

Did the local soil conservation district provide the seed mix? \_\_\_\_\_

### SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. \_\_\_\_\_

Proposed date of completion of Reclamation. \_\_\_\_\_

## IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

### PRIOR DATES

Date of Surface Owner notification/consultation, if required. \_\_\_\_\_

Actual Spill or Release date, or date of discovery. \_\_\_\_\_

### SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). \_\_\_\_\_

Proposed site investigation commencement. 09/05/2023

Proposed completion of site investigation. 10/01/2023

### REMEDIAL ACTION DATES

Proposed start date of Remediation. 09/05/2023

Proposed date of completion of Remediation. 10/01/2023

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

This site is under review for P&A in 2023 and will allow for access to address remediation needs if equipment is removed. Safe working areas during original excavation were halted due to active equipment. When decision is made will notify COGCC of changes, but is expected to be closed in late 2023 or early 2024.

**OPERATOR COMMENT**

After separator removal, historical area was excavated and sampled. No impacts discovered by visual or olfactual observations. Previous operator excavated impacts but could not proceed due to equipment. Area was treated with microblaze prior to backfill in 2014. Sampling analysis did not identify impacts.

Laramie is requesting:

1. Project to remain under RSSL per approved Pathway to groundwater assessment.
2. Closure of REM 8898

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Matt Kasten

Title: Environmental Coordinator

Submit Date: \_\_\_\_\_

Email: mkasten@laramie-energy.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: \_\_\_\_\_

Date: \_\_\_\_\_

Remediation Project Number: 8898

**COA Type****Description**

0 COA	

**Attachment Check List**

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

**Att Doc Num****Name**

403541647	SOIL SAMPLE LOCATION MAP
403541648	ANALYTICAL RESULTS
403541649	ANALYTICAL RESULTS

Total Attach: 3 Files

**General Comments****User Group****Comment****Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)