

State of Colorado Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

403501754

Receive Date:

08/18/2023

Report taken by:

Alexander Ahmadian

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: NOBLE ENERGY INC	Operator No: 100322	Phone Numbers Phone: (715) 562-0251 Mobile: ()
Address: 2001 16TH STREET SUITE 900		
City: DENVER	State: CO Zip: 80202	
Contact Person: Dan Peterson	Email: rbueuf27@chevron.com	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 26469 Initial Form 27 Document #: 403254338

PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☒ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☐ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☐ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☒ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☐ Rule 913.g: Changes of Operator.
- ☒ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: _____

SITE INFORMATION

No Multiple Facilities

Facility Type: LOCATION	Facility ID: 459798	API #: _____	County Name: WELD
Facility Name: H01-13 Pad		Latitude: 40.248440	Longitude: -104.619030
		** correct Lat/Long if needed: Latitude: _____	Longitude: _____
QtrQtr: SWSW	Sec: 1	Twp: 3N	Range: 65W Meridian: 6 Sensitive Area? Yes

SITE CONDITIONS

General soil type - USCS Classifications SW Most Sensitive Adjacent Land Use Cropland

Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

Riverine Wetlands (West Neres Canal) 0.04mi W
NA

SITE INVESTIGATION PLAN**TYPE OF WASTE:**

☒ **E&P Waste** ☐ **Other E&P Waste** ☐ **Non-E&P Waste**

☒ Produced Water

☐ Workover Fluids

☒ Oil

☐ Tank Bottoms

☐ Condensate

☐ Pigging Waste

☐ Drilling Fluids

☐ Rig Wash

☐ Drill Cuttings

☐ Spent Filters

☐ Pit Bottoms

☐ Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
UNDETERMINED	GROUNDWATER	NA	Lab analysis if encountered
UNDETERMINED	SOILS	NA	Lab analysis

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

A site investigation was conducted pursuant to COGCC Rule 911 at the UPRC SHELTON T3N-R65W-S1 L02 Tank Battery location.

PROPOSED SAMPLING PLAN**Proposed Soil Sampling**

☒ Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

Grab confirmation soil samples were collected from the produced water vessel(s) excavation, beneath the ground oil tank(s), and at the separator(s). Soil samples were analyzed by a certified laboratory for TPH (total volatile [C6-C10] and extractable [C10-C36] hydrocarbons) organic compounds in soil per COGCC Table 915-1, and EC, SAR, pH, and boron. All samples collected were analyzed by a certified laboratory using approved COGCC laboratory analysis methods.

Proposed Groundwater Sampling

☒ Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Groundwater was not encountered during the site investigation.

Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan (summary):

Visual inspection of the wellhead and flowline areas occurred during abandonment activities. Field personnel field screened all disturbed areas using visual and olfactory senses to determine if laboratory confirmation sampling was required. The COGCC Flowline Closure and Wellhead Closure Checklists were utilized and filled out during the abandonment process. A photolog is attached.

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 31
Number of soil samples exceeding 915-1 5
Was the areal and vertical extent of soil contamination delineated? Yes
Approximate areal extent (square feet) 5200

NA / ND

-- Highest concentration of TPH (mg/kg) 1550
-- Highest concentration of SAR 4.89
BTEX > 915-1 Yes
Vertical Extent > 915-1 (in feet) 13

Groundwater

Number of groundwater samples collected 0
Was extent of groundwater contaminated delineated? No
Depth to groundwater (below ground surface, in feet)
Number of groundwater monitoring wells installed
Number of groundwater samples exceeding 915-1

Highest concentration of Benzene (µg/l)
Highest concentration of Toluene (µg/l)
Highest concentration of Ethylbenzene (µg/l)
Highest concentration of Xylene (µg/l)
Highest concentration of Methane (mg/l)

Surface Water

0 Number of surface water samples collected
 Number of surface water samples exceeding 915-1
If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☐ Were background samples collected as part of this site investigation?

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) Volume of liquid waste (barrels)

☐ Is further site investigation required?

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Approximately 730 cubic yards of impacted soil was hauled offsite for disposal under manifest to Waste Management - Buffalo Ridge Landfill in Keenesburg, CO in accordance with Rules 905 and 906. Copies of the waste manifests are available upon request. Refer to the attached figures for an illustration of the excavation extent.

REMEDICATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

The multi-day excavation of impacts at the former UPRC Shelton T3N-R65W-S1 L02 (UPRC Shelton) tank battery was completed on March 31, 2023. A total of 21 soil samples were collected as grab samples from excavation sidewalls at six feet bgs, 13 feet bgs and from the excavation floors at seven feet bgs and 14 feet bgs. As demonstrated by the soil sampling, petroleum impacted soil was removed from the UPRC Shelton by excavation. This was confirmed by analysis of soil samples collected from the exterior sidewalls and floor of the excavation, which were below the ECMC Table 915-1 PGSSLs for organic petroleum constituents upon completion of the excavation. Approximately 730 cubic yards of impacted soil were removed and transported to the landfill. The soil data for the excavation is illustrated and summarized in the attached tables and figures.

Elevated concentrations of arsenic are proposed to be attributed to native soil conditions, based on elevated concentrations observed in two local background samples collected adjacent to the excavation. Since groundwater was not observed in the excavation, Noble Energy Inc. (Noble) is requesting a no further action designation be granted using the ECMC Table 915-1 RSSLs based on a separation of 146 feet between groundwater and soil exceeding the PGSSLs preventing a pathway for elevated barium and selenium concentrations to communicate with groundwater. Additionally, Noble proposes to leave elevated concentrations of pH in place since they exist four and 10 feet below the root zone. Since the former UPRC Shelton pad is currently under construction building the H01-13 facility, remediation of pH impacts to achieve the Soil Suitability for Reclamation standards is premature. The site will be reclaimed following site decommissioning activities in the future at that time, application of the Soil Suitability for Reclamation standards will be appropriate.

NFA is estimated to be attained following the review of this Form 27.

Soil Remediation Summary

<input type="checkbox"/> In Situ	<input checked="" type="checkbox"/> Ex Situ
_____ Bioremediation (or enhanced bioremediation)	Yes _____ Excavate and offsite disposal
_____ Chemical oxidation	If Yes: Estimated Volume (Cubic Yards) _____ 730
_____ Air sparge / Soil vapor extraction	Name of Licensed Disposal Facility or COGCC Facility ID # _____
_____ Natural Attenuation	_____ Excavate and onsite remediation
_____ Other _____	_____ Land Treatment
	_____ Bioremediation (or enhanced bioremediation)
	_____ Chemical oxidation
	_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

NA

REMEDATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

☐ Quarterly☐ Semi-Annually☐ Annually☒ Other

☐ Request Alternative Reporting Schedule:

☐ Semi-Annually☐ Annually☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type:

☐ Groundwater Monitoring☐ Land Treatment Progress Report☐ O&M Report☒ Other

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Noble intends to directly address the costs of remediation at the locations as part of our asset retirement obligation process and operations. Noble has general liability insurance (policy MWZZ 316714) and financial assurance in compliance with COGCC rules. Records are available on the COGCC's website. The cost for remediation is an estimate only, costs may change upwards or downward based on site-specific information. Noble makes no representation or guarantees as to the accuracy of the estimate.

Operator anticipates the remaining cost for this project to be: \$

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? ☒ Yes

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards

E&P waste (solid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

Volume of E&P Waste (liquid) in barrels

E&P waste (liquid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

REMEDATION COMPLETION REPORT

REMEDATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? ☒ Yes

If YES:

☐ Compliant with Rule 913.h.(1).

☒ Compliant with Rule 913.h.(2).

☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards?

Does the previous reply indicate consideration of background concentrations?

Does Groundwater meet Table 915-1 standards? Yes

Is additional groundwater monitoring to be conducted? _____

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Reclamation will be in accordance with COGCC 1000 Series Rules.

Is the described reclamation complete? No

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim

☐ Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. 08/18/2023

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 10/25/2022

Actual Spill or Release date, or date of discovery. 03/03/2023

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). _____

Proposed site investigation commencement. 01/09/2023

Proposed completion of site investigation. _____

REMEDIAL ACTION DATES

Proposed start date of Remediation. _____

Proposed date of completion of Remediation. 03/31/2023

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Ethan Black

Title: Consultant

Submit Date: 08/18/2023

Email: ethanb@fremontenv.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Alexander Ahmadian

Date: 09/29/2023

Remediation Project Number: 26469

COA Type**Description**

	The surface area disturbed by the remediation activity shall be reclaimed in accordance with the 1000 Series Reclamation Rules. For locations with active ongoing oil and gas operations, comply with Rule 1003 interim reclamation requirements and for locations that will no longer have active oil and gas operations, comply with Rule 1004 Final Reclamation requirements.
	Based on the information presented, the elevated pH sample from the spill area appears to be within the range of background pH and arsenic; therefore, elevated pH and arsenic may not be associated with E&P activities. It appears that no further remedial action is necessary at this time and the ECMC approves the closure request. However, should future conditions at the site indicate contaminant concentrations in soils exceeding ECMC standards or background levels or if groundwater is found to be impacted, then further investigation and/or remediation activities may be required.
	ECMC approves Operator's request for use of Residential SSLs based on the depth to groundwater and the local lithology suggesting a pathway to groundwater at this location is not likely.
3 COAs	

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num**Name**

403501754	FORM 27-SUPPLEMENTAL-SUBMITTED
403501906	OTHER
403501909	OTHER

Total Attach: 3 Files

General Comments**User Group****Comment****Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)